

Best Available Copy

CONSTRUCTION FOUNDATION REPORT

NORTH BOUNDARY, RMA

AD A151284

ROCKY MOUNTAIN ARSENAL
Commerce City, Colorado

TEXT, DRAWINGS, PHOTOS

20030116003

MARCH 1984



US Army Corps
of Engineers
Omaha District

DTIC
ELECT
MAR 12 1985
S E

This document has been approved
for public release and order in
distribution is unlimited.



REPLY TO
ATTENTION OF

DEPARTMENT OF THE ARMY
OMAHA DISTRICT CORPS OF ENGINEERS
6014 U.S. POST OFFICE AND COURTHOUSE
OMAHA, NEBRASKA 68102

MROED-GC

6 February 1985

SUBJECT: FINAL CONSTRUCTION FOUNDATION REPORT, North Boundary Expansion
Containment System, Rocky Mountain Arsenal, Commerce City, CO

THRU: Commander, Missouri River Division
ATTN: MRDED

TO: Commander, USACE
ATTN: DAEN-MPE-D
Washington, D.C. 20315

1. In accordance with paragraph 10a of ER 1110-1-1801, Change 2, dated 1 April 1983, one copy of the subject report is inclosed.

2. Other copies will be distributed by MROAS-L in accordance with paragraphs 10b and 10c of ER 1110-1-1801.

FOR THE COMMANDER:

1 Incl
as

T. R. Kell
T. R. KELL, P.E.
Chief, Engineering Division

REPRODUCTION QUALITY NOTICE

This document is the best quality available. The copy furnished to DTIC contained pages that may have the following quality problems:

- Pages smaller or larger than normal.
- Pages with background color or light colored printing.
- Pages with small type or poor printing; and or
- Pages with continuous tone material or color photographs.

Due to various output media available these conditions may or may not cause poor legibility in the microfiche or hardcopy output you receive.

☐ If this block is checked, the copy furnished to DTIC contained pages with color printing, that when reproduced in Black and White, may change detail of the original copy.

UNCLASSIFIED

SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)

REPORT DOCUMENTATION PAGE		READ INSTRUCTIONS BEFORE COMPLETING FORM
1. REPORT NUMBER	2. GOVT ACCESSION NO.	3. RECIPIENT'S CATALOG NUMBER
4. TITLE (and Subtitle) ROCKY MOUNTAIN ARSENAL NORTH BOUNDARY EXPANSION CONTAINMENT SYSTEM CONSTRUCTION FOUNDATION REPORT		5. TYPE OF REPORT & PERIOD COVERED Final Report
7. AUTHOR(s) Cindy L. Smith Joseph E. Topi		6. PERFORMING ORG. REPORT NUMBER
9. PERFORMING ORGANIZATION NAME AND ADDRESS US Army Corps of Engineers, Omaha District Geotechnical Branch, Geology Sect. (MROED-GC) 6014 U.S.P.O. and Courthouse, Omaha, NE 68102		8. CONTRACT OR GRANT NUMBER(s) DACA 45-81-C0054
11. CONTROLLING OFFICE NAME AND ADDRESS Director Rocky Mountain Arsenal Commerce City, Colorado		10. PROGRAM ELEMENT, PROJECT, TASK AREA & WORK UNIT NUMBERS
14. MONITORING AGENCY NAME & ADDRESS (if different from Controlling Office)		12. REPORT DATE March 1984
		13. NUMBER OF PAGES 222
		15. SECURITY CLASS. (of this report) Unclassified
		16a. DECLASSIFICATION/DOWNGRADING SCHEDULE
16. DISTRIBUTION STATEMENT (of this Report) Approved for public release.		
17. DISTRIBUTION STATEMENT (of the abstract entered in Block 20, if different from Report)		
18. SUPPLEMENTARY NOTES This project was authorized by Directive No. 14, Design 80-MCA-Omaha District, dated 16 August 1979. This was an 8A set-aside Pilot Program, with a Small Business Administration negotiated contract.		
19. KEY WORDS (Continue on reverse side if necessary and identify by block number) Organic Contaminant Devater Wells Bentonite Slurry Cutoff Barrier Recharge Wells Ground Water Hydrology Treatment System Permeability Bedrock Transmissivity Excavation		
20. ABSTRACT (Continue on reverse side if necessary and identify by block number) The North Boundary Expansion Project is located at the north boundary of Rocky Mountain Arsenal, Commerce City, Colorado. The system was constructed to contain and treat ground water which has been tainted by organic contaminants produced at the arsenal. The system consists of: 1) A bentonite slurry cutoff barrier keyed into bedrock, 2) 48 devater wells, 3) 26 recharge wells, 4) 39 monitor wells, and 5) a carbon absorption treatment plant.		

SECURITY CLASSIFICATION OF THIS PAGE(When Data Entered)

Foundation explorations include soil borings, bedrock sampling, geophysical logging, ground water hydrology testing and modeling, and bedrock and soil permeability.

The contract began in January 1981 and was essentially completed by October 1981. The contract number was DACA 45-81-C0054 and Ms. C. L. Smith was the geotechnical inspector.

UNCLASSIFIED

SECURITY CLASSIFICATION OF THIS PAGE(When Data Entered)

**ROCKY MOUNTAIN ARSEHAL NORTH BOUNDARY
EXPANSION CONTAINMENT SYSTEM CONSTRUCTION
FOUNDATION REPORT**

TABLE OF CONTENTS

<u>Paragraph</u>	<u>Title</u>	<u>Page</u>
<u>CHAPTER 1. - INTRODUCTION</u>		
1.1	Location and Description	1-1
1.2	Construction Authority	1-1
1.3	Purpose of Report	1-2
1.4	Project History	1-2
1.5	Contractor's and Contract Supervision	1-6
1.6	Key Resident and Design Staff	1-7
<u>CHAPTER 2. - FOUNDATION EXPLORATION AND STUDIES</u>		
2.1		2-1
2.2	Pre-construction Investigations	2-1
2.3	Investigations During Construction	2-15
<u>CHAPTER 3. - GEOLOGY</u>		
3.1	Physiography	3-1
3.2	Description of Overburden	3-1
3.3	Bedrock Stratigraphy	3-2
3.4	Bedrock Structure	3-3
3.5	Bedrock Weathering	3-4
3.6	Ground-water Hydrology	3-5
<u>CHAPTER 4. - EXCAVATION PROCEDURES</u>		
4.1	General Excavations	4-1
4.2	Scheduling	4-1
4.3	Excavation Grades	4-2
4.4	Dewatering Provisions	4-2
4.5	Well Drilling	4-3
4.6	Barrier Construction	4-4
4.7	Blasting	4-6
4.8	Safety Precautions	4-7
<u>CHAPTER 5. - CHARACTER OF FOUNDATION</u>		
5.1	General	5-1
5.2	Cemented Zones	5-1
5.3	Cobbles and Boulders	5-2
5.4	Denver Formation Sandstones	5-2
5.5	Weathered Claystones	5-2

CHAPTER 6. PROJECT MODIFICATIONS AND CHANGES

6.1		6-1
6.2	Modifications	6-1
6.3	Changes	6-2

CHAPTER 7. - POSSIBLE FUTURE PROBLEMS

7.1	Potential Problem Conditions	7-1
7.2	Recommended Observations	7-2

APPENDICES

- APPENDIX A** Denver Formation Sandstone Dewatering Well Electric
 Logs DW-36 through DW-54
- APPENDIX B** Electric Logs for Monitoring Wells M-11, M-15, M-18,
 M-20, and M-38
- APPENDIX C** As-Built Well Data

FIGURES

<u>Figure</u>	<u>Title</u>	<u>Page</u>
2-1	Grain Size Analysis Soil A	2-3ii
2-2	Grain Size Analysis Soil B	2-3iii
2-3	Finite Difference Grid	2-11i
2-4	Ground Water Elevations	2-12i
2-5	Bedrock Contour Map	2-12ii
2-6	Saturated Thickness of Alluvial Aquifer	2-12iii
2-7	Transmissivity Contours	2-14i
2-8	Simulated Steady State Ground Water Elevations	2-14ii
2-9	Simulation of Well Operation	2-15i
3-1	Topographic Map of RMA	3-1i
3-2	Denver Formation Outcrop	3-3i
7-1	Pump System Failure Simulation	7-1i

TABLES

<u>Table</u>	<u>Title</u>	<u>Page</u>
1	Contractors	1-7
2-1	Soil Permeability	2-3
2-2	Description of Test Samples	2-3i
2-3	Specific Gravity and Viscosity	
	Model Bentonite Slurry Trench	2-3iv
2-4	Drinking Water Standards	2-5
2-5	Alluvial Pump Test Results	2-13i
2-5a	Slug Test Results	2-13ii
2-5b	Denver Formation Sandstones	
	Pump Test Results	2-13iii
2-6	Transmissivity and Permeability Data	2-13iv
2-7	Dewater Well Testing	2-16i
2-8	Recharge Well Testing	2-16ii
2-9	Monitor Well Testing	2-16iii
		2-16iv
2-10	Water Level Readings	2-19i
		2-19ii
4-1	Equipment	4-1
4-2	Blasting Record	4-7
6-1	Contract Modifications	6-1i

INDEX OF PHOTOGRAPHS

<u>PHOTO NO.</u>	<u>SUBJECT</u>
1	Centralizer, DW9
2	Pump Being Placed into Well DW9
3	South Side of DW26
4	Mounds for Dewater Wells 25-27
5	Ground Water Looking East DW47
6	Recharge Well #1
7	Recharge Well #1 Controls
8	Existing Recharge Well Conditions
9	Well House Waiting to be Hooked into Water Line Recharge Phase II
10	Recharge Well w/Mechanical Removed
11	Neat Seal Grout on DS Dewater Wells
12	Placing Gravel Pack
13	Sample Taking, Reverse Rotary Rig
14	Developing Process
15	Cobbles From Hole DW22
16	North End of 1st Creek and Levee
17	Explosive Charge Line for 2nd Blast
18	Loading Explosive
19	Ground Water Bubbling up After 1st Blast
20	Stick Charge Placed on Sandstone
21	Grouting Piezometer
22	Grouting Operation for Conductor Pipe
23	Using Foam to Drill Denver Sands, Dewater Well w/Air Rotary Rig
24	Port-A-Drill, Cuttings in Strainer
25	Looking West at Trench Key Across Creek
26	Grading Slope to Proper Angle at West End
27	Ground Water Reached in Phase II Beginning Cut
28	Adding Slurry to Stabilize Phase II Cut
29	Rock Stuck in Center of Drilling Bit
30	Pebble and Rock Debris from Recharge Well
31	Backfill Mixing, Adding Sand, Phase III
32	Slurry Mixing
33	Mixing of 2nd Slurry Pond
34	Slurry Mixing
35	Bedrock Core
36	Bucket Bit for BW Wells
37	Reverse Rotary Drill Before Setup
38	Beginning East Trench Approx. 50' East of First Marker
39	Adding Slurry to Trench; Trying to Keep Within 2' of Ground Level
40	Link Belt at About 15' Down in Trench
41	D8K Dozer Working Hill for Cap Material
42	Looking East at Hill Cut, First Creek in Foreground
43	Blast Hole Line Looking East

INDEX OF PHOTOGRAPHS (Cont'd)

<u>PHOTO NO.</u>	<u>SUBJECT</u>
44	Backhoe Used for Slurry Trench. Maximum Depth 41'
45	West End Slurry Trench
46	West End Slurry Trench w/Dozer in Background Mixing Backfill
47	Frost Bucket
48	G815 Cat Sheepsfoot w/Dozer Blade (ECI)
49	1st Crew Coring Holes Along Centerline of East Trench
50	D8K-ECI Earth Moving
51	Front End Loader (CEI)
52	14G Cat Motor Grader (ECI)

INDEX TO PLATES

<u>PLATE NO.</u>	<u>TITLE</u>
1	Isopac Map (Saturated Thickness)
2	Isochlor Map
3	Ground Water Table
4	Bedrock Configuration
5	Location Plan Recharge and Dewater Wells
6	Omitted
7	Site Plan, North Boundary Expansion, Sheet 1 of 3
8	Site Plan, North Boundary Expansion, Sheet 2 of 3
9	Site Plan, North Boundary Expansion, Sheet 3 of 3
10	North Boundary Expansion, Grading and Drainage Plan, Sheet 1 of 8
11	North Boundary Expansion, Grading and Drainage Plan, Sheet 2 of 8
12	North Boundary Expansion, Grading Plan, Sheet 3 of 8
13	North Boundary Expansion, Grading Plan, Sheet 4 of 8
14	North Boundary Expansion, Grading Plan, Sheet 5 of 8
15	North Boundary Expansion, Grading Plan, Sheet 6 of 8
16	North Boundary Expansion, Grading Plan, Sheet 8 of 8
17	Omitted
18	Omitted
19	Plan and Profile, Slurry Trench West Extension, Sheet 1 of 1
20	Omitted
21	Omitted
22	Omitted
23	Omitted
24	Plan and Profile, Slurry Trench East Extension, Sheet 1 of 3
25	Omitted
26	Omitted
27	Plan and Profile, Slurry Trench East Extension, Sheet 2 of 3
28	Omitted
29	Omitted
30	Plan and Profile, Slurry Trench East Extension, Sheet 3 of 3
31	Plan and Profile, Dewater Wells, West Extension, Sheet 1 of 1

INDEX TO PLATES (Cont'd)

<u>PLATE NO.</u>	<u>TITLE</u>
32	Plan and Profile, Dewater Wells, East Extension, Sheet 1 of 3
33	Plan and Profile, Dewater Wells, East Extension, Sheet 2 of 3
34	Plan and Profile, Dewater Wells, East Extension, Sheet 3 of 3
35	Denver Sands, Dewater Wells, DW47 and DW54
36	Plan and Profile, Recharge Wells, West Extension, Sheet 1 of 1
37	Plan and Profile, Recharge Wells, East Extension, Sheet 1 of 3
38	Plan and Profile, Recharge Wells, East Extension, Sheet 2 of 3
39	Plan and Profile, Recharge Wells, East Extension, Sheet 3 of 3
40	Plan and Profile, Dewater Wells, Vicinity of Existing Barrier
41	Denver Sand, Dewater Wells, DW36 thru DW46
42	Pilot System Dewater Wells Replacement Well Boring Logs
43	Recommended Working Surface Contours, Sta. 49+00 to 59+50
44	Typical Section and Details
45	Miscellaneous Sections and Details
46	Boring Location Plan
47	Geophysical Logs, Sheet 1 of 30
48	Geophysical Logs, Sheet 2 of 30
49	Geophysical Logs, Sheet 3 of 30
50	Geophysical Logs, Sheet 4 of 30
51	Geophysical Logs, Sheet 5 of 30
52	Geophysical Logs, Sheet 6 of 30
53	Geophysical Logs, Sheet 7 of 30
54	Geophysical Logs, Sheet 8 of 30
55	Geophysical Logs, Sheet 9 of 30
56	Geophysical Logs, Sheet 10 of 30
57	Geophysical Logs, Sheet 11 of 30
58	Geophysical Logs, Sheet 12 of 30
59	Geophysical Logs, Sheet 13 of 30
60	Geophysical Logs, Sheet 14 of 30
61	Geophysical Logs, Sheet 15 of 30
62	Geophysical Logs, Sheet 16 of 30
63	Geophysical Logs, Sheet 17 of 30
64	Geophysical Logs, Sheet 18 of 30
65	Geophysical Logs, Sheet 19 of 30
66	Geophysical Logs, Sheet 20 of 30
67	Geophysical Logs, Sheet 21 of 30
68	Geophysical Logs, Sheet 22 of 30
69	Geophysical Logs, Sheet 23 of 30

INDEX TO PLATES (Cont'd)

<u>PLATE NO.</u>	<u>TITLE</u>
70	Geophysical Logs, Sheet 24 of 30
71	Geophysical Logs, Sheet 25 of 30
72	Geophysical Logs, Sheet 26 of 30
73	Geophysical Logs, Sheet 27 of 30
74	Geophysical Logs, Sheet 28 of 30
75	Geophysical Logs, Sheet 29 of 30
76	Geophysical Logs, Sheet 30 of 30
77	Details, Dewater and Recharge Wells
78	Details, Denver Sand Dewater and Monitoring Wells
78-A	Well and Valve Pit Piping Details
79	Pump Schedules and Well Elevations
80	Monitoring Wells, Location Plan
81	Monitor Well Boring Logs, M-1 thru M-19
82	Monitor Well Boring Logs, M-11 thru M-39
83	Monitor Well Boring Logs, Two Well Cluster
84	Foundation Plan for Bldg. 808 Addition and Wet Wells
85	North Boundary Expansion, Location Plan
86	Geotechnical Legend
87	Geotechnical Notes

CHAPTER 1. - INTRODUCTION

1.1 LOCATION AND DESCRIPTION. Rocky Mountain Arsenal (RMA) occupies 17,000 acres in Adams County, Colorado, 10 miles northeast of Denver's city center and directly north of Stapleton International Airport. The North Boundary Expansion Project (NBE) is located at the north boundary of RMA in Sections 23 and 24, T2S, R67W.

The project consists of:

(1) A bentonite slurry cutoff barrier at least 30 inches wide, keyed into impervious bedrock and tied into the pilot barrier. The expanded barrier extends 3,840 feet to the east and 1,400 feet to the southwest of the pilot barrier, as shown on Plate 5. Total length of the barrier including the pilot system is 6,740 feet, with an average depth of 33 feet.

(2) A total of 48 dewater wells upgradient of the barrier. Nineteen of these wells dewater permeable, potentially contaminated Denver Formation sandstone.

(3) Twenty-six recharge wells down gradient of the barrier.

(4) Thirty-nine monitor wells for monitoring ground-water levels and contamination. Five of the wells are cluster wells for sampling at several depths.

(5) A treatment plant for removal of organic contaminants by carbon absorption columns with an average flow capacity of 440 GPM.

1.2 CONSTRUCTION AUTHORITY. The North Boundary Containment/Treatment System project was authorized by Directive No. 14, Design 80-MCA-Omaha District, dated 16 August 1979. This was an 8A set-aside pilot program, with a Small Business Administration negotiated contract.

1.3 PURPOSE OF REPORT. This report was written in compliance with regulation ER 1110-1-1801, dated 14 January 1972, which requires as-built foundation reports for all major or unique construction projects. These reports are made to ensure the preservation for future use of information related to foundation conditions encountered during construction, methods used to adapt structures to these conditions, construction methods and procedures, contract modifications, design assumptions, deficiencies in plans and specifications, and possible causes of future problems. This information will also be part of the project Operation and Maintenance Manual and can be used for planning future explorations or instrumentation, designing future work or remedial measures, and providing case histories for use in design of comparable projects.

1.4 PROJECT HISTORY. RMA was established in 1942 to produce chemical warfare agents and incendiary munitions. Since 1946, portions of the RMA facilities have been leased to private industry for chemical manufacturing. Production of chemical warfare agents continued at RMA until 1957. In 1971, a demilitarization program was initiated at RMA to reduce stocks of obsolete chemical agents and munitions. Chemical production by private industry and the demilitarization program were still in operation during construction of the North Boundary Expansion.

1.4.1 During the production years (1942 to 1956), the industrial wastes generated at RMA by private lessees and Government operations were disposed of in unlined ponds. Basin "A," located in Section 36, was the most extensively used unlined pond. At the peak of production in 1955, the surface water area in Basin A reached approximately 300 acres. The use of the natural basin with no other provisions for waste containment allowed large amounts of contamination to percolate into the ground-water system. Unlined Basins "C," "D," "E," and "F" were also used during this time to contain overflow wastes from Basin "A."

1.4.2 The first indication of ground-water contamination outside of RMA came with a formal letter request for investigation from the Great Western Sugar Company to Brigadier General C. S. Shadle, RMA, dated 4 June 1954. A subsequent letter from the Great Western Sugar Company to the Chief of Engineering and Service Division, RMA, dated 18 June 1954, related more information concerning ground-water contamination. The letter described a correlation between crop damage and irrigation water from wells in farmland adjacent to RMA as early as 1951. Studies of the problem were initiated in November 1954 by the Corps of Engineers, Omaha District, in cooperation with the U.S. Geological Survey (USGS) at the request of the Commander, Rocky Mountain Arsenal. The COE Study, "Report on Ground-Water Contamination," September 1955, consisted of well-sample analyses for contamination and an electrical resistivity investigation to determine contaminant migration patterns. This study was supplemented by a USGS open file report by Petri and Smith, dated August 1956. These studies delineated general patterns of contaminant migration, and they recommended that a program be implemented to monitor the contaminated ground water.

Another study, conducted by the Ralph M. Parsons Company under contract with the Corps of Engineers, Omaha District, resulted in "The Final Report, Disposal of Chemical Wastes, Rocky Mountain Arsenal" on September 29, 1955. This report described studies of toxicity to plants, chemical constituents in irrigation wells near RMA, and provided recommendations for cost-effective further actions. The recommended actions included: (1) reducing the volume of contaminated water discharge from plants, (2) applying asphalt membrane seals in existing storage reservoirs, (3) investigating the possibility of reducing wastes into salable by-products, (4) neutralization of surplus acids into salts, and (5) solar evaporation of a portion of the waste liquids in the reservoirs to reduce liquid contents. It also recommended against the use of an injection well for disposal of liquid wastes.

Many of the recommendations were followed for reduction of waste volumes, and existing Basin "F" was lined with an impermeable sprayed asphalt

membrane covered with 1 foot of clay soil. Apparently no study of bentonite sealed reservoirs was conducted and no other waste reservoirs were lined to prevent continued leaching of contaminants into the ground-water aquifer. All process wastes since 1956 have been placed in Basin "F."

1.4.3 The U.S. Public Health Service, acting on claims of crop damage from the use of irrigation water on lands adjacent to EMA in 1958, performed a survey of damages. This study resulted in a report released in November 1959 which acknowledged the Government's responsibility for contamination of EMA-area ground water. This report provided impetus for containment and cleanup of contaminated ground water leaving EMA. The Omaha District was directed to perform a preliminary study of the ground-water problem at EMA by Office, Chief of Engineers (OCE), Directive No. 1, dated 18 March 1960. Results of this preliminary study were submitted to OCE in report form dated 11 May 1960.

1.4.4 By letter from OCE, dated 11 July 1960, the Omaha District was directed to proceed with completion of the final integrated study of the ground-water contamination at EMA, based on information available at that time. This study resulted in the comprehensive report "Program for Reclamation of Surface Aquifer," dated January 1961. This report accurately described the nature and extent of contamination, the nature of the phytotoxicants, and supplementary methods of waste disposal. It also provided several schemes for containment of the contamination. These schemes included the locations for barriers which were used when designing the North Boundary Expansion. Also recommended was a program for monitoring contamination and ground-water flows, and a program for further study of the nature of the contaminants and their effect on plants and animals.

1.4.5 By the summer of 1959, Basin "F" was dangerously close to capacity for two reasons: (1) the production of liquid wastes exceeded expectations, and (2) Basin "F," the only lined basin, had only two-thirds the capacity recommended in the Corps of Engineer's sponsored study due to

limited funds available to the Chemical Corps. The Chemical Corps, acting on the advice of their Industrial Advisory Council, decided upon a deep well for the underground injection of future wastes. Under contract to the Omaha District, U.S. Army Corps of Engineers, E.A. Polumbus, Jr., and Associates, Inc., produced the report, "Final Design Analysis, Pressure Injection Disposal Well, Rocky Mountain Arsenal," in July 1960.

The injection well was drilled in 1961 under the supervision of Omaha District to a depth of over 12,000 feet. The well penetrates pre-Cambrian gneiss. This well was unique in that it was by far the deepest injection well, and the injection area was in fractured crystalline rock as opposed to sedimentary rock commonly used for injecting wastes. Regular pressure injection of wastes from Basin "F" began 8 March 1962. On 23 November 1965, David M. Evans, a Denver geologist, publicly announced the results of a study conducted by him which alleged that injection of liquid wastes in the deep well at RMA was causing earthquakes in the Denver area. Mr. Evans based his allegation on the statistical correlation between volumes of waste injected into the well and the frequency of earthquake events. This correlation covered the period from March 1962 to October 1965, during which a total of 150 million gallons of waste were injected and a total of 710 earthquakes were recorded. Interest in a relationship between injection of fluids and earthquakes soon became widespread. Upon the advice of the Corps of Engineers, RMA reduced the rate of waste injection on 20 January 1966 and discontinued injection altogether on 20 February 1966. The investigation of the situation then expanded. The U.S. Geological Survey, University of Colorado, Colorado School of Mines, and the Corps of Engineers, Omaha District, cooperated on the investigation. The correlation between injection rates and earthquake frequency was confirmed, and in February 1969 injection of waste was permanently discontinued. Process wastes were again stored in Basin "F."

In 1974, contaminants that originated from RMA operations were detected in surface waters located to the north of RMA and in wells located near the city of Brighton. The State of Colorado Department of Health, following

Resource Conservation and Recovery Act guidelines, issued three Cease and Desist Orders against Shell Chemical Company (SCC) and EMA in April 1975. These Orders stated that:

- (1) SCC and EMA immediately stop the off-post discharge of contaminants, both surface and subsurface.
- (2) Take action to preclude future off-post discharge of contaminants.
- (3) Provide written notice of compliance with item (1).
- (4) Submit a proposed plan to meet the requirements of item (2).
- (5) Develop and institute a surveillance plan to verify compliance with items (1) and (2).

As a result of these orders, a program was developed to satisfy the compliance criteria. The NBE is one of several projects designed to implement this program.

1.5 CONTRACTOR'S AND CONTRACT SUPERVISION. The contract was awarded to Alvarado Construction Company, 1260 Santa Fe Drive, Denver, Colorado. As prime contractor, Alvarado Construction built the treatment building addition, wet wells, sumps, well house assemblies, and performed site seeding. The contract began in January 1981, and site grading and clearing work began in February 1981. The slurry trench and well construction began in April 1981 and were completed in August 1981. The entire project was essentially completed by October 1981.

Several subcontractors were involved in the project construction and are listed on Table 1.

TABLE 1

<u>CONTRACTOR</u>	<u>WORK PERFORMED</u>
Engineered Construction International (ECI) 7400 S. Alton Ct. Englewood, CO	Site grading, service roads, slurry trench excavation and backfill.
Bechtold Drilling Co. 7790 W. 41st Ave. Wheatridge, CO	Dewater and recharge wells.
Franzen & Sons 5570 E. 56th Ave. Denver, CO	Water collection/distribution piping.
Tony's Painting 1990 W. Baltic Place Englewood, CO	Painting on site.
Sturgeon Electric 300 Vallejo Denver, CO	Electric high lines and poles.
Western Testing 775 Sheridan Blvd. Denver, CO	Concrete, gradation, and backfill testing.
Chen & Associates 3405 N. El Paso Denver, CO	Additional testing, including barrier permeability.
Western Blasting Contractors, Inc. 3155 N. Commerce Ct. P.O. Box 1107 Castle Rock, CO	Blasting in trench excavation.

The treatment plant was constructed under the direction of EMA by Westvaco.

1.6 KEY RESIDENT AND DESIGN STAFF. Design of the system was developed by Black & Veatch Consulting Engineers, Kansas City, Missouri, with Earth Science Associates, Ft. Collins, Colorado, as the hydrologic investigators. Omaha District, under District Engineer Colonel V. D. Stipo, provided engineering review and construction inspection of the project. Key design personnel in Engineering Division include G. Williams, Military Branch; L. Tate,

Design Branch; M. Taylor, M. Kelley, O. Spring, E. Kovanic, and J. Zeltinger, Foundations and Materials Branch. C. Smith, Foundations and Materials Branch, provided field inspection and geotechnical expertise during the well and slurry trench construction. Construction Division personnel include W. Evans and R. Caraveaux, Supervision and Inspection Branch. The Rocky Mountain Area Office, under Colonel P. Weinert, Area Engineer, was responsible for project construction. Key Rocky Mountain Area personnel include K. Thonen, Resident Engineer, and R. McRae, Project Engineer. Technical expertise and review during design and construction was provided by J. Albritton, Missouri River Division geologist.

Design of the treatment system was retained by EMA. The system was designed by Rubel-Hager, Inc., with technical review by EMA. Key EMA personnel include Dr. W. McNiel, C. Loven, and E. Berry.

Review of plans and specifications was performed by the U.S. Army Toxic and Hazardous Agent Materials Agency (USATHAMA), U.S. Army Materiel Development and Readiness Command (DARCOM), and ARRCOM. Initial studies and the Environmental Impact Statement were accomplished by USATHAMA.

Design Branch; M. Taylor, M. Kelley, O. Spring, E. Kovanic, and J. Zeltinger, Foundations and Materials Branch. C. Smith, Foundations and Materials Branch, provided field inspection and geotechnical expertise during the well and slurry trench construction. Construction Division personnel include W. Evans and R. Carveaux, Supervision and Inspection Branch. The Rocky Mountain Area Office, under Colonel P. Weinert, Area Engineer, was responsible for project construction. Key Rocky Mountain Area personnel include K. Thonen, Resident Engineer, and R. McRae, Project Engineer. Technical expertise and review during design and construction was provided by J. Albritton, Missouri River Division geologist.

Design of the treatment system was retained by RMA. The system was designed by Rubel-Hager, Inc., with technical review by RMA. Key RMA personnel include Dr. W. McNiel, C. Loven, and E. Berry.

Review of plans and specifications was performed by the U.S. Army Toxic and Hazardous Armament Materials Agency (USATHAMA), U.S. Army Materiel Development and Readiness Command (DARCOM), and ARRCOM. Initial studies and the Environmental Impact Statement were accomplished by USATHAMA.

CHAPTER 2. - FOUNDATION EXPLORATION AND STUDIES

2.1 Many organizations were involved in the design studies for this project. Much of the information came from the numerous piezometers, borings, monitor wells, and chemical analyses performed by EMA personnel. The pilot containment and treatment system, built in 1978, provided basic design information for the NBE project. Other government agencies involved with investigations for this project include the Omaha District Corps of Engineers, Waterways Experiment Station, U. S. Army Toxic and Hazardous Ammunition Materials Agency, U. S. Geological Survey, and the Colorado Department of Health.

2.2 PRE-CONSTRUCTION INVESTIGATIONS. A number of pump tests and interference tests were performed prior to 1961 to determine aquifer and ground-water characteristics. From the test data obtained, the hydraulic conductivity factor was 1,500 ft/day; the factor for the average storativity was 20%. Average porosity was computed as 35%. The distance from Reservoir A (Plate 85) to the South Platte River showed a 20 ft/mi. hydraulic gradient, with the average velocity of movement 16 ft/day.

2.2.1 A comprehensive study of ground-water contamination was completed by the Omaha District Corps of Engineers in January 1961. This report, titled "Program for Reclamation of Surface Aquifer, Rocky Mountain Arsenal," was the first report to identify major contaminant sources and contaminated ground-water plumes, as well as provide containment/collection system schemes and locations for the proposed systems. All following investigations generally confirmed the hydrologic information and preferred containment system locations as submitted in the 1961 report. The information derived from this report is shown on Plates 1 through 4. The disposal methods for contaminated water are not included in this report.

2.2.1.1 In May 1976, the Decontamination Systems Technical Working Group directed the Waterways Experiment Station (WES) to develop

interim design criteria for a small scale containment/treatment system for the Arsenal, which included a pilot slurry wall. Previous studies by the USGS had used hydrologic models which indicated contaminant flow problems at the north boundary. The WES program included a series of well pumping tests at the Arsenal to establish aquifer characteristics and soil sampling. Soil samples were provided by WES to D'Appolonia, Consulting Engineers, Inc.

2.2.1.2 In addition, the WES study included a water quality monitoring program, determination of sampling methods, and the determination of ground-water and contaminant flow. It was found that, although ground water in the area was hydraulically a single body of water, it could best be represented by considering the flow as two separate bodies of water which converged at the north boundary. One of the flows moves under Basin "F" where contaminants are leached from the basin and flow northward. Ground water levels force the contaminants to follow an old channel that trends northeast out of the Basin "F" area. As the contaminants migrate along the channel to a point just east of the line between Sections 23 and 24, they are pushed to the north by the inflow of uncontaminated water from the southeast. It was found that ground-water flow velocities ranged between 0.3 cm/day to 100 cm/day and in the area of major contamination were about 12 cm/day.

2.2.1.3 The sampling and testing program by WES also provided soil parameters on moisture content, unit weight, Atterberg limits, grain size distribution, and shear strength. Soil borings were made by EMA and testing done by WES. Multistage and single stage aquifer pump tests were performed to determine transmissivities and specific capacities. Pump tests indicated that the aquifer was under semiconfined conditions. The WES studies also recommended the pilot slurry trench which was installed by EMA.

2.2.1.4 D'Appolonia, Consulting Engineers, Inc., ran permeability, viscosity, and density tests on soil samples that were provided by WES. Soil properties were evaluated for permeability and for suitability

for mixing with bentonite slurry for backfill. Two types of soils were tested for permeability tests; one was a fine to coarse sand (Soil A) and the other a sandy clay (Soil B) with 67 percent passing the No. 200 sieve. Soil A classified as an SM and Soil B was a CL. Bentonite used for the slurry mix was premium gel and the permeating fluid consisted of a 50-percent Basin "F" fluid diluted with distilled water. The soil bentonite samples were mixed to obtain a 40-second marsh cone value. Test specimens were allowed to consolidate in triaxial cells under 1 kg/cm^2 pressure, and permeated with distilled water for several days until the samples were saturated and de-aired. The 50-percent diluted Basin "F" fluid was then applied to the sample as the permeating fluid. Permeability values were computed by using Darcy's law where $Q = KiA$. Table 2-1 gives permeability test results and Table 2-2 is a description of the test samples. Figures 2-1 and 2-2 are gradation curves for soil types A and B.

Table 2-1

<u>Sample No.</u>	<u>Time (Days)</u>	<u>Average Permeability (Cm/Sec.)</u>
1	97-100	1.5×10^{-7}
2	92-100	8.0×10^{-8}
3	92-100	2.2×10^{-8}
4	92-100	1.3×10^{-8}
5	89-97	9.7×10^{-8}
6	88-96	1.1×10^{-7}
7	92-100	2.1×10^{-7}
8	92-100	5.1×10^{-8}
9	92-100	1.6×10^{-8}
10	92-100	2.0×10^{-8}
11	89-97	1.1×10^{-7}
12	89-97	1.9×10^{-7}

TABLE 2-2
DESCRIPTION OF TEST SAMPLES

<u>Sample No.</u>	<u>Description</u>
1	Cement-bentonite
2	Soil A + bentonite + 10% Soil B.
3	Soil A + bentonite + 25% Soil B.
4	Soil A + bentonite + 40% Soil B.
5	Soil A mixed with 10% of a 1 to 15 dilution of the Basin F fluid which is then air dried. Subsequently, 10% Soil B and 1% dry bentonite is mixed into the sample and then slurry is added to obtain the required slump.
6	Soil A mixed with 10% of a 1 to 15 dilution of the Basin F fluid which is then air dried. Subsequently, 1% dry bentonite is mixed into the sample and then slurry is added to obtain the required slump.
7	Cement-bentonite with Marasperse C-21 (an additive).
8	Soil A + bentonite + 10% soil B.
9	Soil A + bentonite + 25% Soil B.
10	Soil A + bentonite + 40% Soil B.
11	Soil A mixed with 10% of a 1 to 15 dilution of the Basin F fluid which is then air dried. Subsequently, 10% Soil B and 1% dry bentonite is mixed into the sample and then slurry is added to obtain the required slump.
12	Soil A + bentonite + 10% Soil B.




FIGURE 2-1

GRAIN SIZE ANALYSIS
SOIL A

PREPARED FOR

U.S. ARMY

WATERWAYS EXPERIMENT STATION

VIKING MISSISSIPPI




TABLE 2-3
TEST RESULTS
SPECIFIC GRAVITY AND VISCOSITY
MODEL BENTONITE SLURRY TRENCH

Time (Days)	Mod Balance Specific Gravity	Marsh Cone (Seconds)	Remarks
Initial	1.02	40	Before slurry was placed in model
1	1.02	43	
2	1.02	43	
3	1.02	43	
4	1.02	43	
5	1.02	43	
6	1.02	44	
7	1.02	44	Seepage of slurry into soil
14	1.03	59	Level of bentonite drop- ped "1"
21	1.03	52	Level of bentonite dropped another "3/4"
28	1.03	68	
59	1.04	90	
90	1.04	104	Level of bentonite dropped total of "3 1/2"
101	1.05	52	Bentonite slurry com- pletely mixed
101	1.03	41	Data after 10% diluted Basin 7 fluid added to slurry
102	1.03	41	
103	1.035	38	
104	1.03	40	
105	1.03	41	
106	1.03	40	
107	1.04	41	
108	1.03	41	

D'Appolonia also constructed a model bentonite slurry trench to test viscosity and density of the bentonite slurry. Soil type A, Premium Gel Bentonite, and Basin "F" fluid (diluted 15:1 with distilled water) was used in the model. Test results of the slurry mix are given on Table 2-3.

2.2.2 The issuance of the Cease and Desist Orders by the Colorado Department of Health resulted in the resumption of studies for containing and treating contaminated ground water at RMA. Several schemes were studied to determine the best method for treatment of RMA waste, resulting in the selection of a carbon absorption system in conjunction with a bentonite barrier, dewater wells, and recharge wells, to be placed at the north boundary as shown on Plate 5. The pilot containment system was to be studied for further application of this procedure, if effective. The pilot system, built in 1978, proved to be effective in treating the contaminated ground water to the required standards. It was determined that the pilot system was to be expanded to treat all contaminated water at the north boundary to the standards shown in Table 2-4.

TABLE 2-4

<u>PARAMETER</u>	<u>APPLICABLE LIMITS IN DRINKING WATER</u>	<u>REFERENCE</u>
Aldrin	Hold exposure to a minimum	"Quality Criteria for Water" EPA, 1976
DBCP	0.0002 mg/l	State of Colorado limit per letter to Commander, EMA (Appendix B)
DCPD	1.3 mg/l (Toxicity) 0.024 mg/l (odor)	These guidelines are recommended by the US Army Medical Bioengineering Research & Development Lab (26 Aug 76) and are based on Toxicology studies conducted by the Army. The National Academy of Sciences Committee on Military Environmental Research has reviewed the procedures and results of the Toxicology studies and concurred in the drinking water levels (1 Feb 77). The State of Colorado has concurred with the 0.5 mg/l level for DIMP but has requested the Army to meet a lower limit of 0.024 mg/l for DCPD based on an odor threshold value.
DIMP	0.5 mg/l	
Dieldrin	Hold exposure to a minimum	"Quality Criteria for Water" EPA 1976
Endrin	0.0002 mg/l	EPA National Interim Primary Drinking Water Regulation
Fluoride	2.4 mg/l	State of Colorado limit for quality of reinjection water per letters to Commander, EMA (Appendix B).
	1.8 mg/l	EPA National Interim Primary Drinking Water Regulation, 1975 (Temperature dependent value)
p - Chlorophenylmethylsulfide)		State of Colorado interim standard
p - Chlorophenylmethylsulfoxide)	- sum of three not to exceed 100 mg/l	
p - Chlorophenylmethylsulfone)		

The pilot facility was to be expanded by extending the cutoff wall 3,840 feet east and 1,400 feet to the west. Additional dewatering wells were provided to intercept all of the flow in the alluvial aquifer and suspected or possible contaminated flows in the upper Denver Sands. Treatment capacity was to be expanded and additional recharge wells provided to reinject treated water to essentially restore the natural flow system. Other design considerations were as follows:

(1) The concept adapted by RMA and COE, based on criteria received from RMA, required detailed quantification of flow and contaminant fluxes for each segment of the alluvial aquifer, so that three zones of flow could be intercepted and manifolded to separate treatment modules. Dewatering wells were to be distributed across the entire flow system to minimize dispersion of contaminants by gradient changes.

(2) Alluvial aquifer dewatering wells upgradient from the cutoff wall were to selectively intercept three zones of contamination by manifolding groups of wells across the barrier, thus permitting separate treatment of these waters.

(3) The dewatering rate was as close to the natural flow rate as possible, and to slightly exceed the natural flow rate, at least during initial years of operation, to prevent excessive rise in water levels and flooding over the cutoff wall in low lying areas.

(4) The cutoff wall extensions were to be constructed by excavating bentonite slurry trenches backfilled with select material mixed with bentonite slurry to form a hydraulic barrier through the alluvium and into the Denver Formation. The cutoff wall extensions were to penetrate shallow Denver Formation sandstone deposits having hydraulic connection with the alluvial aquifer at the barrier. Additionally, the cutoff wall was to penetrate fractured shales of the Denver Formation to provide protection against fracture flow through the underlying shales.

(5) The existing slurry cutoff wall was to be left undisturbed. There is a shallow and rather extensive Denver Formation sandstone layer beneath the existing barrier that contains low levels of contaminants. Flow through this sand layer was to be intercepted by Denver Formation sandstone dewatering wells, although the flow through this sand layer is only about 0.75 gpm under existing gradients and available analyses indicate this water meets standards for DIMP, DCPD, DBCP and Fluorides. Concern had been expressed about flow through fractures in shales between the base of the existing barrier and the underlying Denver Formation sandstones. Computations indicate this flow, if not intercepted by the Denver Formation sandstone dewatering wells, would amount to only 0.06 gpm. Even if Denver Formation sandstone dewatering wells were not constructed, flow beneath the existing cutoff wall would be only 0.81 gpm under estimated gradients. Therefore, it was Earth Science Associates' (ESA's) recommendation that the existing pilot cutoff wall be left undisturbed and that Denver Formation sandstone dewatering wells be used to monitor the quality of flow and dewater the shallow Denver Formation sandstones on an as needed basis.

(6) Denver Formation sandstone dewatering wells were to be constructed to intercept suspected or possible contaminated flows beneath the cutoff wall in the Denver Formation sandstones to depths of up to 105 feet. A pumping depression was to be developed to contain and collect these flows.

(7) Recharge wells were to be constructed downgradient from the cutoff wall to reinject treated water. Recharge was to be distributed across the flow system so that natural flows were maintained within the constraints of barrier operation. It was estimated that about 110 percent of the natural alluvial flow would be recharged because of the overpumping requirement for operation of dewatering wells, at least during the initial years of operation.

2.2.3 Design Methodology. Existing data including reports and field logs were collected and analyzed. Data stored on magnetic tapes were screened

and coded for retrieval in a usable form. Field data including logs and pump test data were used to check computer outputs and data interpretations. Preliminary geologic sections were constructed, water levels and chemical data were contoured, and time concentration graphs were constructed. Existing pump test data were reinterpreted for hydraulic parameters.

2.2.3.1 A field exploration program was planned and performed by ESA to provide more detailed geologic, geohydrologic, and chemical data. Field work for the project commenced January 3, 1980 and was completed March 23, 1980. A total of 48 holes were drilled (Numbers 1000 through 1047 on Plates 19-40) to depths ranging from 20.5 feet to 80.0 feet. Thirty holes were located along or adjacent to the proposed barrier alignment; 18 holes were located in the vicinity of the recharge and discharge well alignment. A total of 19 of the holes were completed as wells. Gradation tests were run on 62 samples within the alluvium and unconfined compressive strength tests were run on rock cores. Between one and four drill rigs were operating on the site, five to seven days per week. Drilling companies used for the project were Custom Auger Drilling and Virginia Drilling, both of Denver, Colorado.

2.2.3.2 The 30 exploration holes drilled along or adjacent to the proposed barrier alignment included Numbers 1000 through 1029. East of the existing pilot barrier, depths ranged from 65.5 feet to 75.2 feet and 49.9 feet to 80.8 feet along and to the west of the existing pilot barrier. These holes were drilled utilizing the following procedure: A 6-inch flight auger was used to auger through the alluvium and standard split-spoon samples were driven approximately every 5 feet. Five and one-half inch, temporary steel casing was then placed within the alluvium and partially into the weathered Denver Formation. The Denver Formation was cored continuously with PQ-3 wireline coring equipment (see Plates 19-40). Diamond bits and three different types of carbide bits were used. The holes were geophysically logged by Colorado Well Logging of Golden, Colorado. Spontaneous potential,

resistivity, gamma, gamma-gamma, neutron, and caliper logs were run on each hole. These logs are shown on Plates 47 through 76. Twenty-five holes were backfilled with a 50-50 slurry mixture of bentonite and cement. Five holes (Nos. 1024, 1021, 1019, 1018, and 1017) were completed with isolated well screen utilizing a bentonite seal at the bottom, a filter pack of pea gravel around the screened interval, a bentonite seal above the screened interval, and a 50-50 slurry mixture of bentonite and cement to the surface. The temporary steel casing was removed from all of the holes.

2.2.3.3 The 18 holes located in the vicinity of the recharge/-discharge well alignment (Nos. 1030 through 1047) were drilled using a 6-inch flight or hollow stem auger, or 5-inch, 8-inch, or 11-3/4-inch tricone bits. Depths of the holes ranged from 20.5 feet to 67.0 feet. Standard split-spoon samples were driven approximately every 5 feet in Holes 1030, 1031, 1033, 1034, 1035, 1037, 1038, 1039, and 1040. Four holes, 1032, 1036 (alluvium), 1041, and 1045 (Denver Formation sandstone), were completed as wells. Steel casing and screen 6 inches in diameter was installed in Wells 1031 and 1036, and a gravel envelope was used around the screen. Wells 1041 and 1045 in the Denver Formation sandstone were completed using 4-inch slotted PVC and a thin gravel envelope. A conductor casing was cemented into the alluvium above the screened zones. Pump tests were run on these holes for up to five days. Nine holes, 1030, 1031, 1033, 1034, 1042, 1043, 1044, 1046, and 1047, were completed as observation wells using 2-inch slotted PVC pipe. The five holes not completed as wells, 1035, 1037, 1038, 1039, and 1040, were backfilled with a 50-50 slurry mix of bentonite and cement.

2.2.3.4 Pump tests of wells in borings 1032, 1036, 1041, and 1045, in addition to aquifer tests performed by Waterways Experiment Station (see Tables 2-5, 2-5a, 2-5b, and 2-6), were used to design dewatering wells. These wells are designed to develop a pumping trough to intercept possible contaminated sands. Distance drawdown calculations were used to design well spacing and pumping rates. Because of the irregular configuration and location of sand lenses, these calculations are only approximate and adjustments in pumping rates may be required.

2.2.3.5 The slurry cutoff wall extensions were designed as geologic and soils data became available. Specifications were prepared based on existing data, and backfill requirements were evaluated after gradation tests of soils were completed. Excavation requirements were incorporated into design drawings as they became available.

2.2.3.6 Construction materials for pumps, pipe, valves, etc. used in the dewatering system are based on results of the Engineering and Construction Materials Compatibility Study by the U.S. Army Engineer Waterways Experiment Station. Using agency experience confirmed that PVC is the most suitable material.

2.2.3.7 Monitoring wells for the alluvial aquifer and the Denver Formation sandstones were located as shown on Plate 80. Existing wells were incorporated as much as possible into the monitoring system.

2.2.4 Simulation of the geohydrologic system in the vicinity of the NBE was accomplished by construction of a digital model as proposed by Trescott, Pinder and Larson (USGS, 1976). The design concept of selective interception of contaminant flows required a rigorous analysis of flows across the boundary that could best be simulated and analyzed with finite-difference techniques. This model enabled simulation of flow segments across the boundary within the limits of precision of the hydraulic conductivity data and the water level contours used for calibration of the model. The model was then used to distribute dewatering and recharge rates for wells and simulate the hydraulic effects on the alluvial flow system.

2.2.4.1 Contaminant fluxes for each control constituent were estimated for each dewatering well based on hydraulic effects simulated by the model and evaluation of contaminant plumes. Also, upper limit fluxes were estimated for each dewatering well based on the highest concentrations upgradient from the barrier system. Dispersion and sorptive effects were

ignored in these estimates, resulting in conservative values, especially for upper limit estimates. This finite-difference model simulated the aquifer's response to stresses in two dimensions and enabled representation of complex boundary conditions and system heterogeneities by approximating the partial differential equation governing ground water flow with finite differences for the derivatives at numerous distinct nodes representing the aquifer. The resulting system of algebraic equations (one for each node in the system) was solved using a highly efficient technique known as the "strongly implicit procedure". For the North Boundary model, the finite-difference grid contains 2,958 cells (29 rows by 102 columns) as shown on Figure 2-3. Each cell has a node at its center. The cells are 100 feet by 100 feet near the slurry cutoff wall and are up to 100 feet by 500 feet to the north and to the south. Given a distinct system geometry, aquifer characteristics, boundary conditions, and initial water levels, the model solved for the average hydraulic heads at each node.

2.2.4.2 Boundary conditions modeled consist of no-flow boundaries and constant head boundaries. No-flow boundaries are represented by specifying a permeability of zero at the nodes outside the boundary. The harmonic mean of the permeability at the cell boundary is zero, and as a result there is no flow across the boundary. A boundary condition of this type was used where alluvium is absent or unsaturated and along the small basin to the southeast. The bedrock high areas are believed to be much less permeable than the alluvial aquifer, and their treatment as no-flow areas is therefore justified. Constant head boundaries were assumed where no physical boundaries existed. Along these boundaries, heads were fixed at "steady state" values which were based upon best available water level data. These fixed head boundaries will not influence model results when hydraulic stresses are located far from these boundaries and the simulation period is short.

2.2.4.3 The finite-difference model assumes the aquifer may be represented as a two dimensional, isotropic, homogeneous unconfined system with a nonleaky underlying layer. In other words, it was assumed that the

FINITE DIFFERENCE GRID




FIGURE 2-3

Denver Formation is impermeable. This is a valid assumption, for modeling purposes because of the extremely low permeability of the Denver Formation. Within the model area, recharge from precipitation is negligible and evapotranspiration is assumed to be negligible. There are evapotranspiration losses in the bog area mainly downgradient from the barrier, but the losses are estimated to be less than 5 percent of the alluvial aquifer flow.

2.2.4.4 Computation of in-well hydraulic heads at the pumping and recharge wells was accomplished by employing a form of the Thiem equation. This was necessary for extrapolating from the average hydraulic head for each cell to the head at the effective well radius (8 inches for pumping wells and 1 foot for recharge wells.) This approximation was based on the following assumptions: (1) flow takes place within a square well block (grid cell in three dimensions) and can be described by a steady state equation with no external sources; (2) the aquifer is isotropic and homogeneous within the well block; (3) only one well is in the well block and it is fully penetrating; (4) flow is laminar; and (5) well loss is negligible. For design purposes, model produced drawdowns were increased by 10 percent to account for well friction losses. Extremely low friction losses were anticipated because of the large open area of screens and low pumping rates.

2.2.4.5 Calibration of the finite-difference model consisted of distributing permeabilities throughout the nodal system so that model simulated water levels matched observed water levels that were reasonably near a steady state. This was necessary because inflows and outflows to the system are unknown, but were assumed to be equal because recharge and evapotranspiration within the modeled area are negligible. The finite-difference model requires that an average hydraulic conductivity, specific yield, bedrock elevation, and water level be specified at each node. The saturated thickness of the alluvial aquifer was determined by the elevation difference between water level contours shown on Figure 2-4 and bedrock contours shown on Figure 2-5. Saturated thickness is shown on Figure 2-6. Water level contours used are based on spring 1979 water level measurements.

0261 000000

NORTH BOUNDARY AREA - 901A



BEDROCK CONTOUR MAP

BARRETT CANYON AREA - 1964




FIGURE 2-5

NORTON BOUNDARY AREA - DMA




FIGURE 2-6

These water levels were compared with other historic water level measurements and were judged to be a reasonably good representation of steady state conditions. Hydraulic conductivities and specific yields were based on six pump tests performed by WES and two pump tests performed by ESA in 1980. Summaries of pump test results are shown in Table 2-5 and Table 2-6. Data from WES Test Wells 2 and 3 were not used because of variable pumping rates. Calculated specific yields ranged from 0.35 to 0.01 and a vertically averaged value of 0.1 was used to best represent conditions near the dewatering and recharge wells. Specific yield is not an important factor in calibration of the model because it is not a function of steady state head distribution. Additionally, specific capacity data from the pilot barrier dewatering wells were used to check modeled hydraulic conductivities in the vicinity of those wells. As a result, calibration of the model is dependent on the hydraulic conductivities assigned each node and the accuracy of the modeled flows is, therefore, dependent on the validity of hydraulic conductivities determined from pump test data. The modeling technique forces fluxes throughout the system to balance so that hydraulic conductivities are correct relative to cells where pump test data were obtained when calibrated to observed steady state water levels.

2.2.4.6 The finite-difference model was calibrated using the inverse method. This method included the following steps:

(1) Development of steady state water levels which was accomplished by contouring the best available water level data for 202 observation wells distributed throughout most of the system. Resulting water level contours are shown on Figure 2-4.

(2) Trial values of hydraulic conductivity were estimated based on pump tests between Basin F and the North Boundary. All available pump test data were analyzed using the unconfined type curves of Newman (1975). Initial hydraulic conductivities for the model area were established using a model calibration procedure proposed by Hunt and Wilson (1974), and Day and Hunt (1977).

TABLE 2-5
SUMMARY
of
PUMP TEST RESULTS
in
ALLUVIUM, ROCKY MOUNTAIN ARSENAL

Test No.	Obs. Well	T (gpd/ft)	S _y
1032-1	1031	19,864	0.003
	1030	23,837	0.14
1032-2	1030	20,342	0.02
	1031	20,342	0.0027
Approx. Average for	1032	21,096	0.0414
1036-2	1033	18,794	0.01

NOTES:

Average k in vicinity of well 1032 = $\frac{21,096}{17}$ = 1,241 gpd/ft = 60,558 ft/yr

Average k in vicinity of well 1036 = $\frac{18,794}{11}$ = 1,709 gpd/ft = 83,377 ft/yr

T = transmissibility

S_y = specific yield

k = horizontal hydraulic conductivity of alluvium

SLUG TEST RESULTS FOR HYDROGEOLOGIC
ASSESSMENT OF DENVER FORMATION SANDS
ALONG NORTH BOUNDARY

Pilot Boring No.	Detail Boring No.	Screen Depth ft.	Flow Type	Vis Compared to Type Curve	Specificity	Transmissivity cm^2/sec	Permeability cm/sec	Aquifer Thickness ft.
905	905-1	42.0-54.0	Confined	Good/Excellent	10^{-1}	2.46×10^{-2}	$.792 \times 10^{-4}$	10.0
	905-2	50.0-90.0	Confined	Good	10^{-1}	0.020×10^{-2}	0.0079×10^{-4}	8.2
976	976-1	48.0-53.0	Unconfined	Fair/Good	--	--	0.788×10^{-4}	3.0
	976-2	61.0-66.5	Confined	Good	10^{-2}	0.400×10^{-2}	0.200×10^{-4}	5.5
977	977-1	46.0-50.0	Confined	Fair	10^{-1}	0.100×10^{-2}	0.191×10^{-4}	4.0
	977-2	70.0-77.0	Confined	Fair	10^{-2}	0.200×10^{-2}	0.115×10^{-4}	10.0
978	978-1	64.0-74.0	Unconfined	Good/Excellent	10^{-1}	0.369×10^{-2}	0.142×10^{-4}	6.3
	978-2	105.0-110.0	Unconfined	Fair	10^{-5}	0.140×10^{-2}	0.100×10^{-4}	5.0
979	979-1	31.0-35.0	Confined	Good	10^{-4}	147.0×10^{-2}	141.0×10^{-4}	4.0
	979-2	51.0-60.0	Confined	Good	10^{-1}	0.376×10^{-2}	0.171×10^{-4}	11.2
	979-3	81.0-100.0	Confined	Good/Fair	10^{-2}	0.376×10^{-2}	0.056×10^{-4}	16.0
981	981-1	41.0-45.0	Confined	Poor	10^{-4}	0.347×10^{-2}	0.334×10^{-4}	4.0
	981-2	70.0-80.0	Confined	Good	10^{-2}	5.43×10^{-2}	0.736×10^{-4}	16.0
982	982-1	25.0-30.0	Unconfined	Good	10^{-0}	1.99×10^{-2}	1.59×10^{-4}	5.0
	982-2	60.0-65.0	Confined	Fair	10^{-3}	0.116×10^{-2}	0.089×10^{-4}	3.0
984	984-1	43.0-53.0	Confined	Good/Excellent	10^{-2}	1.43×10^{-2}	0.69×10^{-4}	8.0
	984-2	70.0-80.0	Confined	Fair/Good	10^{-2}	0.350×10^{-2}	0.200×10^{-4}	6.3
985	985-1	40.0-50.0	Confined	Fair/Good	10^{-3}	23.0×10^{-2}	4.96×10^{-4}	20.0
986	986-1	35.0-40.0	Confined	Fair	10^{-3}	0.25×10^{-2}	0.192×10^{-4}	(Jalented clay)
	986-2	52.0-62.0	Confined	Fair/Good	10^{-3}	0.433×10^{-2}	0.167×10^{-4}	3.0
987	987-1	75.0-90.0	Confined	Fair	10^{-1}	0.60×10^{-2}	2.21×10^{-4}	14.0
991	991-1	47.0-52.0	Unconfined	Good/Fair	--	--	0.123×10^{-4}	3.0
	991-2	60.0-75.0	Confined	Fair	10^{-1}	2.54×10^{-2}	0.761×10^{-4}	7.0
	991-3	85.0-103.00	Confined	Good/Excellent	10^{-1}	1.65×10^{-2}	0.353×10^{-4}	17.0

Notes: J.H. May, D.W. Thompson, P.K. Law,
R.E. Wahl WES Working Draft (1980)

TABLE 2-5b
SUMMARY OF PUMP TEST RESULTS IN
DENVER SANDS, ROCKY MOUNTAIN ARSENAL

Test No.	Obs. Well	T (gpd/ft)	S	k'/m'	m'	k' (gpd/ft ²)	k' (ft/yr)
1041-1	1042	176	0.0004	0.000176	15	0.00264	0.129
1041-1	985	196	0.00015	0.000082	15	0.00123	0.060
1041-1	1043	243	0.000026	N/A		N/A	N/A
1041-1	1041	148	N/A (recovery test in pumped well)				
Approx. Average		200	0.0001				
1045-1*	1018*	754*	0.0042	(obscured by boundary effects)			
1045-1*	1046*	682*	0.0051	(obscured by boundary effects)			
*(Test aborted because constant pumping rate not maintain, results unreliable.)							
1045-2	1018	234	0.0027	(obscured by boundary effects)			
1045-2	1046	184	0.0044	(obscured by boundary effects)			
1045-2	1045	202	N/A	(recovery test in pumped well)			
Approx. Average		200	0.0036				

NOTES:

$$\text{Average } k \text{ in vicinity of well 1041} = \frac{200}{24} = 8.3 \text{ gpd/ft}^2 = 405 \text{ ft/yr}$$

$$\text{Average } k \text{ in vicinity of well 1045} = \frac{200}{17} = 11.8 \text{ gpd/ft}^2 = 576 \text{ ft/yr}$$

$$\text{Average } k_{(\text{horiz})} \text{ Denver Sands} = 10 \text{ gpd/ft}^2 = 488 \text{ ft/yr}$$

$$\text{Average } k' \text{ Denver Shale} = 0.019 \text{ gpd/ft}^2 = 0.094 \text{ ft/yr}$$

T = transmissibility

S = storage coefficient

m' = saturated thickness of confining layer (Denver Shale)

k' = vertical hydraulic conductivity of confining layer (Denver Shale)

k_(horiz) = hydraulic conductivity of aquifer (Denver Sands)

TABLE 2-6

SUMMARY OF TRANSMISSIVITY AND PERMEABILITY DATA

Well No.	Avg. Transmissivity (gpd/ft)	*Effective Saturated Thickness (feet)	**Hydraulic Conductivity (gpd/ft)
WES No. 4	25,000	12.05	2,075
VISPI 529	74,000	7.57	9,841
VISPI 345	25,000	11.35	2,203
VISPI 368	41,500	3.5	11,857
VISPI 549	9,550	7.0	1,364
VISPI 548	17,000	7.0	2,429
ESA 1032	21,000	15.6	1,346
ESA 1036	19,000	8.33	2,281

* Effective saturated thickness does not include clays and silts. This saturated thickness is used to calculate hydraulic conductivity of sand and gravel aquifer $\frac{\text{Transmissivity}}{\text{saturated thickness}} = \text{hydraulic conductivity}$.

** These hydraulic conductivities for 1032 and 1036 are different from those shown in Table VI-1A because the effective saturated thickness was used instead of the total saturated thickness used in Table VI-1A.

NOTE: Specific yield values are not shown because they were not used in

the model. A uniform value of 0.1 was used for all nodes.

(3) Using the above data, the analysis was then carried out until a steady state condition was reached.

(4) A comparison of the observed and calculated water levels was then made and the hydraulic conductivities adjusted until a suitable match was obtained between the observed steady state water levels established in (1) and those obtained from the model using adjusted hydraulic conductivities. Resulting model hydraulic conductivities are represented by transmissivity contours shown on Figure 2-7 (transmissivity = hydraulic conductivity times the saturated thickness).

2.2.4.7 After calibration, 98.4 percent of the active nodes were within 2 feet of observed water levels, 96.7 percent were within 1.5 feet and 93.4 percent were within 1 foot. Considering the local seasonal variation and the scarcity of data in some areas, this calibration was judged to be adequate for design purposes. The simulated steady state ground water levels are shown on Figure 2-8.

2.2.5 System Simulation. The natural flow through the system was computed by the model to be 440 gpm. Once the barrier was in place somewhat more than this flow would have to be pumped and recharged because of several factors:

(1) In the long term, pumping will lower ground water levels in the proximity of the dewatering wells and will induce more flow through the system because of the steeper gradients induced by well drawdowns.

(2) At the initiation of pumping, the influence of each well is small and flow will bypass the pumping wells causing a rise in ground water levels near the barrier. If the wells are extracting flow equal to the natural flow rate, some water would come from storage upstream of the dewatering wells. On the downstream side of the dewatering wells (near the cutoff wall), flowing water would accumulate. To prevent this rise in ground water levels during early time, pumping must capture the natural flow plus water taken from storage.

TRANSMISSIVITY CONTOURS

BOUNDARY AREA - 1965





FIGURE 2-7

FROM - FROM ACQUANTO INDIRIZZO



(3) It is desirable to lower water levels in the aquifer between the pump wells and the cutoff wall because in the event of failure of dewatering wells, the dewatered zone serves as a storage buffer against flooding. To create this ground water storage buffer, pumping must exceed natural flow rates.

(4) While system flows were computed as precisely as possible, both the total system flow rate and local rates can be in error. As a precaution against flooding, a safety factor of ± 50 percent is included in design pumping rates.

2.2.5.1 Design dewatering and recharge rates were based on natural flows plus 10 percent. Natural flows were calculated for 100-foot segments (each cell) along the barrier. The water was distributed to each dewatering and recharge well based on its likely zone of influence. The 10 percent additional pumping was found to be sufficient to prevent significant flooding based on the simulation model. It should be noted that the design pumping rates are a best estimate based on interpretation of pump test data. Since these values may have to be adjusted during operation, each pumping well is designed to have a pumping range of ± 50 percent of its design value. This design flexibility also will allow for an increase in individual pumping rates to compensate for individual well shutdowns for maintenance or failure.

2.2.5.2 Figure 2-9 shows the simulated steady state ground water surface resulting from the pumping and recharge system. Steady state conditions would be reached in approximately four and one-half years assuming flow into the modeled area remains reasonably constant.

2.3 INVESTIGATIONS DURING CONSTRUCTION. Investigations and inspections during construction included the visual logging of the well borings (Plates 19-42), geophysical logging of some wells (Appendices A and B), pump testing new wells (Tables 2-7, 2-8, 2-9), inspection of excavated slurry trench materials, contractor slurry testing, backfill gradation testing, and site piezometer readings (Table 2-10).

STEADY STATE GROUNDWATER ELEVATIONS SIMULATION OF DEWATERING AND RECHARGE WELL OPERATION

NORTH BOUNDARY AREA - NMA




FIGURE 2-9

2.3.1 Well Testing and Development. There were two types of developing procedures and a type of percolation test for the recharge wells as described below. Well testing data are shown on Tables 2-7, 2-8, and 2-9.

2.3.1.1 The alluvial dewater and recharge wells were developed as follows: air-water jetting for at least three prescribed cycles, 2 hours of pumping, disinfection with sodium hypochlorite to a concentration of 1000 ppm in water for 24 hours, 2 hours clean pumping, followed by a 4-hour pump test measuring water levels, pumping rate, and sand content. Additionally, the recharge wells were then filled with water to riser pipe height with a measured amount of water, and then the time taken to reach original static level was recorded.

2.3.1.2 Testing and development of the Denver Formation sandstone dewater wells followed the same procedures used on the alluvial dewater wells.

2.3.1.3 Both the shallow and deep monitoring wells followed similar developing and testing procedures, except that they were bailed and swabbed instead of jetted due to the plastic pipe casing. After 24 hours of disinfection, these wells were pump tested 2 hours, and water levels, pumping rate, and sand content recorded.

2.3.1.4 None of the wells had to be abandoned, and no temporary casing was used during construction. Denver Formation sandstone dewater wells and monitoring wells were logged with electric and natural gamma ray equipment (Appendices A and B). The geophysical logs were used to properly place screens in a permeable sandstone of the Denver Formation. Resistivity and natural gamma logs tended to be the most beneficial, while the spontaneous potential logs had questionable results.

2.3.2 Trench Investigations. As the slurry trench was excavated to the minimum excavation line shown on Plates 19 through 30, undisturbed samples

TABLE 2-7

DENVER WELL TESTING

Well #	Pump Test Capacity (GPM)	Design Estimate Capacity (GPM)	Well #	Pump Test Capacity (GPM)	Design Estimate Capacity (GPM)	Well #	Pump Test Capacity (GPM)	Design Estimate Capacity (GPM)
DW-7	9	16.2	DW-23	35	18.6	DW-39	2	2
DW-8	17	16.5	DW-24	35	18.9	DW-40	2	1
DW-9	16	17.9	DW-25	45	19.1	DW-41	1	1
DW-10	24	14.8	DW-26	35	10.6	DW-42	6	1
DW-11	30	14.8	DW-27	15	10.0	DW-43	.25	1
DW-12	26	20	DW-28	15	9.0	DW-44	.13	1
DW-13	34	23	DW-29	12	6.0	DW-45	.13	1
DW-14	34	21.9	DW-30	.5	1	DW-46	.25	1
DW-15	34	20.8	DW-31	1	2	DW-47	.13	1
DW-16	35	20.1	DW-32	24	3	DW-48	.13	1
DW-17	42	26	DW-33	36	5.5	DW-49	5	2
DW-18	51	26.2	DW-34	40	4	DW-50	5	2
DW-19	10	25.7	DW-35	10	4	DW-51	.25	2
DW-20	65	23.9	DW-36	1	5	DW-52	.13	1
DW-21	65	15.3	DW-37	1	2	DW-53	.13	2
DW-22	60	13.8	DW-38	4	2	DW-54	.13	2

Note: Wells DW-1 through DW-7 placed in pilot system.

Wells DW-36 through DW-54 are Denver Sands wells.

TABLE 2-8

RECHARGE WELL TESTING*

Well #	Pump Test Capacity (GPM)	Static Water Level Feet Below T.O.C.	Duration of Recharge Test (Minutes)	Well #	Pump Test Capacity (CPM)	Static Water Level Feet Below T.O.C.	Duration of Recharge Test (Minutes)
RW-13	23	16.2	40	RW-26	65	11.1	5
RW-14	5	10.6	45	RW-27	20	12.4	15
RW-15	17	10.1	23	RW-28	25	13.2	45
RW-16	30	9.9	25	RW-29	.5	18.5	60
RW-17	36	9.7	30	RW-30	3	26.2	35
RW-18	34	6.1	10	RW-31	25	31.1	50
RW-19	7	6.7	35	RW-32	1	11.25	24 hrs 30 min
RW-20	19	7.1	30	RW-33	.13	9.0	24 hrs 25 min
RW-21	34	6.7	25	RW-34	.13	9.0	24 hrs 20 min
RW-22	34	6.1	30	RW-35	.13	8.0	24 hrs 15 min
RW-23	65	6.2	5	RW-36	.75	9.65	24 hrs
RW-24	65	8.25	5	RW-37	15	10.0	95
RW-25	65	9.5	5	RW-38	3.5	11.0	90

* Wells RW-1 through RW-12 placed in pilot system.

TABLE 2-9

MONITOR WELL TESTING

Well #	Test # Capacity (GPM)	Water Level Before Pumping (FT)	Water Level After Pumping (FT)	Test #2 Capacity (GPM)	Water Level Before Pumping (FT)	Water Level After Pumping (FT)
M-1	.5	11.9	23.7	.5	11.9	23.6
M-2	4	12.8	18.3	4	12.8	18.3
M-3	4	13.7	17.6	4	13.7	13.7
M-4	10	11.4	13.5	10	11.4	13.5
M-5	8	10.3	17.4	8	10.3	17.5
M-6	8	12.0	22.1	10	12.0	22.0
M-7	10	8.7	11.3	10	8.7	11.3
M-8	10	10.0	11.6	10	10.0	11.6
M-9	10	12.7	17.2	10	12.7	17.2
M-10	.13	14.6	25.0	.13	14.6	24.9
M-11A	2	5.5	81.3	2	5.5	81.3
M-11B	6	7.3	94.7	6	7.3	94.7
M-12	5	12.5	30.1	5	12.5	30.0
M-13	4	18.1	28.3	4	18.1	28.3
M-14	1	18.7	34.2	1	18.7	34.2
M-15A	.5	13.2	93.4	.5	13.2	93.4
M-15B	.5	17.3	61.2	.5	17.3	61.2
M-16	.5	18.1	19.0	.5	18.1	19.0
M-17	10	10.0	17.2	10	10.0	17.2
M-18A	1.5	98.4	129.4	1.5	98.4	129.4
M-18B	2	9.3	47.3	2	9.3	47.4
M-19	10	12.1	20.0	10	12.1	20.0
M-20A	2	14.5	56.4	2	14.5	56.3
M-20B	2.5	12.1	91.3	2	12.1	91.3
M-21	10	6.5	12.0	10	6.5	12.0
M-22	2	11.1	19.0	2	11.1	19.0
M-23	5	8.4	10.0	5	8.4	10.1

TABLE 2-9 Continued

MONITOR WELL TESTING

Well #	Test # Capacity (GPM)	Water Level Before Pumping (FT)	Water Level After Pumping (FT)	Test #2 Capacity (GPM)	Water Level Before Pumping (FT)	Water Level After Pumping (FT)
M-24	10	11.3	13.2	10	11.3	13.2
M-25	10	8.5	9.1	10	8.5	8.4
M-26	10	7.0	8.7	10	7.0	8.7
M-27	10	3.4	4.0	10	3.4	4.0
M-28	.5	16.5	27.4	.5	16.5	27.4
M-29	10	5.0	11.8	10	5.0	11.8
M-30	10	7.5	16.8	10	7.5	16.7
M-31	10	11.0	15.0	10	11.0	15.0
M-32	10	7.3	8.4	10	7.3	8.4
M-33	10	5.2	9.1	10	5.2	9.1
M-34	10	4.0	6.1	10	4.0	6.2
M-35	10	7.1	7.9	10	7.1	7.9
B-36	10	8.4	9.7	10	8.4	9.7
M-37	.5	20.8	21.0	.5	20.8	21.0
M-38A	1	13.4	83.0	1	13.4	83.0
M-38B	2	90.0	208.3	2	90.0	208.4
M-39	.5	23.4	23.5	.5	23.4	23.5

were taken of the bottom material at 24 to 30-foot intervals. The sampler was attached to the backhoe bucket on a tooth shank at the time of sampling, and provided an adequate sample in all but the hardest bedrock, when the backhoe arm could not provide enough force. The inspection of undisturbed samples was augmented by the inspection of bucket samples every 10 feet. If any sample indicated a fractured zone, heavy weathering, sandstone, or lignite, the excavation was taken deeper to a less permeable material.

2.3.3 Slurry Testing. The slurry used in the excavation and backfill of the barrier was a mixture of ultrafine natural sodium bentonite and treated sewage water. Slurry properties were tested following the American Petroleum Institute (API) Code RP 13B. Methylene blue absorption, viscosity, density, and filtration tests were initially run four times a day with the viscosity used to control the initial mixture in the storage pond. Testing revealed that under normal conditions, the slurry properties changed very little, so tests were later performed only when adding slurry to the trench or when precipitation or other factors might have caused a change in the trench or holding pond. When there were delays in the trenching longer than 2 days, the viscosity of the slurry in the trench and storage pond tended to increase, requiring occasional additional testing. Ground-water seeping into the pond or precipitation tended to reduce the viscosity of the slurry, also requiring additional testing. Once in the trench, slurry was tested for density and viscosity at 50-foot intervals and at 10-foot depths except near the working face of the trench. These tests were performed at the trench site. The methylene blue absorption and filtration tests were run in the onsite ECI lab facility.

2.3.3.1 The methylene blue absorption test had no maximum or minimum established, so the tests were performed only for general information. The results throughout the project did not vary significantly from the initial tests, so no major change was observed in the condition of the slurry. Filtration testing results were never greater than 16cc of water loss at 100 psi in 30 minutes, well below the allowed maximum of 20 cc under the same conditions. The density of the slurry in the trench was required to be between 70 and 85 lb/cu.ft. Viscosity was at least 40 Marsh seconds,

except under heavy ground-water conditions or precipitation, as previously described.

2.3.3.2 Adjustments were made in the slurry mixture as required to meet the parameters. Only the density and viscosity varied from the limits, under conditions described previously. The slurry was returned to its limits by adding more suitable slurry to the trench and by normal agitation during the excavation process. This worked well on the densities and viscosities both above and below the limits. Normally, the addition of new slurry during excavation precluded the need for drastic adjustments in the in-trench slurry mixture.

2.3.4 Backfill Testing. Backfill consisted of a mixture of slurry and excavated material from the trench, blended to the consistency of medium slump concrete. Slump tests were performed on the backfill mixture once or twice a day, depending upon the amount of backfilling to be done. A standard slump cone test, using ASTM C 143-74 procedures, was performed, with an allowable range from 2 to 5 inches. Slump was generally in the 2-1/2"-3-1/2" range. Gradation tests were taken daily on each portion of 300 cubic yards of fill placed in the trench. Procedures for the gradation analyses were according to ASTM C 136-76, and were to conform to the following requirements:

<u>Screen Size or Number</u> <u>U.S. Standard</u>	<u>Percent Passing</u> <u>by Dry Weight</u>
1-1/2 inch	90-100
3/4 inch	80-100
No. 4	50-100
No. 30	25-70
No. 200	10-25

Select material was to be blended as necessary with the backfill in order to meet the gradation requirements.

2.3.5 Piezometer Readings. When it was determined that the treatment plant would not be operational at the time the barrier was in place, a program was developed for reading water level rise on the upgradient side of the barrier. Modeling studies had shown that in the absence of pumping, surface flooding could occur in lower areas, as well as mixing of the contaminant plume. Readings taken from 4 June 1981 to 31 August 1981, during the excavation of the trench and the shutdown of the treatment plant, indicated a very slow rise in ground-water level until the barrier was completed. The rise after that time increased markedly, with surface flooding of ground water evident in the low area just west of First Creek. Table 2-10 shows the rapid rise near completion of the barrier. Water levels continued to rise in the area, and the bog began to dry up, until the treatment system was operational. Although the action of damming water behind the barrier may have detrimentally caused surface flooding and contaminant plume mixing, it did show that the barrier was effective and that the aquifer had a significant storage capacity in case of temporary shutdowns of the dewatering system.

TABLE 2-10
WATER LEVEL READINGS

DATE RECD	# 29	# 33	# 120	# 320A	# 23-45	# 21	# 14	# 24-41	# 941	# 24-150	# 22D	# 1HD	# 2HD
MAY 1, 1981 - 1st phase of the slurry trench was completed													
4 June 81	16.00'	24.00'	11.5'	8.00'	13.00'	16.00'							
12 June 81	17.2'	24.7'	11.7'	8.00'	12.8'	15.4'	6.2'	6.2'	4.6	8.0	5.9		
Finished Trench to 38+10 15 June 81													
19 June 81	17.20'	24.75'	11.45	8.00	12.50	14.70	6.60	6.60	4.80	8.05	6.20		
26 June 81	17.25'	24.75'	11.39	8.18	12.32	14.64	7.05	7.05	5.36	8.49	6.75		
1 July 81	17.15'	24.71'	11.16	7.74	12.48	14.53	6.98	6.98	4.97	7.98	6.44		
9 July 81	17.26'	24.63'	10.94	7.18	12.68	14.44	6.67	6.67	5.07	7.45	6.48		
17 July 81	17.16'	24.70'	10.94	7.32	12.64	14.24	5.73	5.73	5.15	6.75	6.43		
24 July 81	17.27'	24.63'	10.85	7.67	12.71	14.22	5.43	5.43		6.71	6.45		
30 July 81	17.25'	24.65'	10.87	7.58	12.75	14.27	5.19	5.19		6.43	6.46	1.55	3.11
6 Aug 81	17.16'	24.68'	11.02	7.76	12.83	14.34	5.27	5.27		6.43	6.65	1.60	3.15
10 Aug 81	17.26'	24.73'	10.86	7.75	12.82	14.22	5.02	5.02		6.34	6.40	1.45	2.90
Finished Trench 12 August 81													
14 Aug 81	17.24'	24.73'	10.83	7.62	12.75	14.05	4.56	4.56		6.13	6.04	1.05	2.42

TABLE 2-10 (Cont'd)
WATER LEVEL READINGS

DATE READ	# 29	# 33	# 120	# 320A	# 23-45	# 21	# 14	# 24-41	# 941	# 24-150	# 229	# 189	# 2UD
17 Aug 81	17.23'	24.72'	10.75	7.56	12.95	11.91	14.02	4.42		6.02	5.85	Ground Level	2.20
19 Aug 81	17.32'	24.64'	10.71	7.60	12.81	11.89	14.00	4.41		6.25	5.82	Ground Level	2.23
21 Aug 81	17.22'	24.68'	10.77	7.56	12.78	11.75	13.84	4.31		6.01	5.78	Ground Level	2.07
31 Aug 81	17.15'	24.81'	10.70	7.44	12.78	11.57	13.67	Ground Level		5.79	5.66	Ground Level	Ground Level


All measurements taken
from top of casing

Location Designated on C-1

CHAPTER 3. - GEOLOGY

3.1 PHYSIOGRAPHY. Rocky Mountain Arsenal is located within the Colorado Piedmont section of the Great Plains physiographic province and is characterized by late mature to old elevated plains and low rolling topography. The site itself is on the eastern edge of a broad valley of the South Platte River, east of the foothills of the Front Range of the Rocky Mountains. Topographic relief across the entire Arsenal is approximately 200 feet, with the land surface generally sloping northwest toward the South Platte River (see Figure 3-1).

3.2 DESCRIPTION OF OVERBURDEN. Overburden consists of silts, sands, clays, gravels, and some cobbles, in various combinations, overlying bedrock in the area. Plates 19 through 30 indicate the types of materials encountered through the project area. Just above the bedrock, the soils are Quaternary alluvial deposits ranging from 8 to 40 feet in thickness, with irregular, braided channel deposits and lenses characteristic of alluvium. Much of these deposits are not saturated and the saturated thickness varies from 0 to a maximum of 30 feet in the North Boundary area. Beneath some areas of other parts of the arsenal the saturated thickness of these deposits is considerably greater. Alluvial deposits are often referred to as the alluvial aquifer or upper aquifer. The alluvial deposits represent ancient stream valleys of the South Fork Platte River drainage system. These deposits underlie areas along presently active drainages such as First Creek and occur as terrace deposits in areas such as between Basin F and the North Boundary. In other areas these deposits are absent. These deposits are incised as generally broad but irregular channels into the Denver Formation. Sands with gravels and some cobbles predominate in or near the deeper channels with a tendency for accumulations of predominately silts and clays near the margins. Also, finer grained materials tend to be present in the upper portion of these deposits because more recent deposition has resulted from smaller streams with less load capacity than during the initial stages of deposition. The sands and gravels consist of crystalline rocks indicating a source in the



TOPOGRAPHIC MAP
OF
ROCKY MOUNTAIN ARSENAL

SCALE
1:50,000
1:50,000
1:50,000

Front Range of the Rocky Mountains to the west. Occasional calcareous cemented zones in this alluvium range from several inches to 8 feet in thickness and form SW-NE trending lenticular beds near the base of the alluvium in the area of the bog (Plate 13). Cemented zones were more extensive than the boring plan indicated, causing more difficult well drilling and trench excavation. The trench profile on plate 24 shows the location of the highest concentrations of cementation. The cemented material was primarily quartz and feldspar sand grains cemented with calcite into a fairly competent mass, with about 7 percent porosity and 35 percent by weight calcite, and a strength of up to 1,580 psi as determined from unconfined compression testing. The alluvium is overlain in places by deposits of windblown silts and sands, especially in the Henderson Hill area at the eastern end of the barrier. This area is a topographic high consisting of 20 to 40 feet of wind blown sand, which pinches out near First Creek. Aeolian deposits are found over much of the remainder of the NBE area.

3.3 BEDROCK STRATIGRAPHY. The Denver Formation is the bedrock unit beneath RMA. It consists of shales, claystones, sandstones, and conglomerate that are generally impervious. In the north boundary area, the Denver Formation consists of predominantly gray to gray brown shale or claystone, with irregular, discontinuous sandstone lenses.


3.3.1 Studies by WES (1980) indicate that the Denver Formation is 250 to 400 feet thick in the vicinity of the NBE, and therefore, this formation is the only bedrock unit of concern for this study. All further references to bedrock in this report refer to the Denver Formation.

3.3.2 The Denver Formation is of probable Paleocene age consisting of sequences of deltaic deposits. The depositional environment resulted in a predominance of fine grained materials rich in organic matter. Lignite seams have been reported nearby and fragments of lignite were encountered in boreholes during this study. Interbedded with the fine grained sediments are sand deposits and silty sands that apparently represent stream channel deposits that were probably deposited in meandering channels and adjacent portions of flood plains.

3.3.3 The sands of the Denver Formation constitute important aquifer zones in the Denver Basin and yield water to domestic, municipal and industrial wells. Individual sand beds are lens shaped in cross section but may extend for long distances along sinuous channels. Interweaving of these channels provides good regional lateral interconnection by occasional overlapping of channel deposits. Thickening with vertical overlapping or stacking provides good vertical interconnection over wide areas although this vertical interconnection may be poor at a given location. As a result, individual sand beds by themselves are not important aquifers, but rather groups of sand beds act as aquifer zones that respond or act much as a single aquifer. This condition is typical of the major ground water basins of much of the Western U.S. and the Atlantic and Gulf coastal plains where they are composed of deep alluvial fill.

3.4 BEDROCK STRUCTURE. RMA is located near the northwestern flank of the Denver Basin, an oval structural basin measuring approximately 120 by 70 miles. This basin is filled with about 15,000 feet of sedimentary rocks. The bedrock at RMA is a thick sequence of Paleocene and Cretaceous deltaic and alluvial deposits with gentle regional dips to the southeast, toward the axis of the Denver Basin.

3.4.1 In the late Cretaceous and early Tertiary times, major deposition occurred in the Denver Basin. In the Tertiary Period, the Laramide Orogeny began, resulting in uplift of the whole area and the development of the Rocky Mountains to the west of the site. In time, the uplift caused erosion which removed most of the Tertiary sediments and exposed the late Cretaceous sediments. The remnants of this erosional period are pediments formed along the eastern plains near the foothills. With the retreat of the glaciers in the Quaternary period, massive erosion of the Cretaceous formations continued, shaping the present bedrock topography in the RMA area.



Rocky Mountain Arsenal in relation to the Denver Basin and outcrop pattern of Denver formation (Robson and Romero 1981)

Figure 3-2

3.4.2 No significant faulting has been noted at RMA, although some seismic activity in basement rock was associated with the deep well disposal program in the mid-1960's. The Denver Formation is jointed and fractured in the vicinity of the proposed barrier, as observed in sample cores and described in borehole logs. The clay shales or claystones are relatively massive and do not exhibit shale partings. They are not fissile. Joints and fractures are probably related to stress relief due to unloading by erosion and perhaps more important, due to dessication resulting in contraction cracks. The upper part of the unit, especially in the weathered zone is often classified as intensely fractured or crushed. This is probably not due to tectonic forces, but is probably related to drying. These materials were probably too dense to form regular mud cracks but instead formed irregular hairline fractures with a close spacing. Stress relief perhaps also played a role in this type of fracturing, since planar and wide space joints are present with some evidence of shearing. Iron staining was noted on fracture surfaces which indicates the joints and fractures were open enough to transmit water when the rocks were unsaturated and an oxidizing environment existed.

3.4.3 Unconfined compression tests were performed on core samples of the Denver Formation sandstone to indicate zones where difficult excavating would be encountered which might require blasting. The resulting shear strengths (S_u) are shown in some of the slurry trench and wall profile plates, with values as high as 410 psi as shown in boring 1017.

3.5 BEDROCK WEATHERING. Along the barrier alignment, bedrock is weathered to depths ranging from 2 to 25 feet below the erosional surface of the formation. Weathering is gradational with color changes from shades of brown in the weathered zone to gray colors in the unweathered materials. This weathering indicates the erosional surface of the Denver Formation has been exposed to air and dessication permitting oxidation and decomposition of mineral constituents. This suggests that the weathered zone was unsaturated during the geologic past, during the Tertiary Period or possibly early Pleistocene.

3.5.1 The degree of weathering, freshness, and fracturing of the bedrock during construction was determined by examination of trench bottom samples and boring samples. Trenching operations frequently extended 1 to 3 feet deeper than the minimum excavation line due to fracturing and weathering of the Denver Formation near the bedrock surface. The Denver Formation sandstones at the north boundary frequently contained yellow-brown stained weathering zones near the base of blue-gray unweathered zones, especially in the bog area. These zones were slightly softer than the blue-gray sandstone and appeared to be slightly more permeable. These areas contained numerous pockets of clay and loose fine grained sands. During excavation, the alluvium-sandstone contacts were distinct over the site, but alluvium-claystone contacts were frequently ambiguous due to the similar characteristics of weathered claystone and the overlying alluvium.

3.6 GROUND-WATER HYDROLOGY. At the NBE area of BMA, it is reasonable to separate the regional flow system into two subsystems based on geology. The Quaternary Alluvium in this area is predominantly underlain by clay-shales, siltstones and sandstones of the Denver Formation which form a permeability barrier.

3.6.1 The shallow alluvial aquifer is composed of the sand, gravel, clay, and silt as described in Paragraph 3.2., and is the most used aquifer in the Denver area. The flow of water through this aquifer generally conforms to the bedrock surface, which slopes from southeast to northwest.

3.6.1.1 The fluvial deposits are probably related to an ancestral tributary of the South Platte River and are at least in part, terrace deposits left at higher elevations after continued down cutting by this stream. This is apparent in that the primary channel deposits trend from Basin F to the North Boundary rather than along the alluvial valley of First Creek further east. Contours on the base of the alluvial deposits (bedrock contours, Plate 4) show that the First Creek valley was a tributary to the main ancestral channel. These channels converge about 2000 feet south

of the proposed barrier alignment and the main channel crosses the boundary between the present channel of First Creek and the bog. A bedrock high to the west of the channel restricts the contaminated ground water from flowing northwest. Flow paths in the alluvial aquifer converge at the North Boundary. The western flow path passes beneath the eastern part of Basin F and trends northeasterly to the North Boundary. The eastern flow path has a northerly trend along First Creek. After these flow paths cross the boundary, they split into north and northwesterly trends to the South Platte River.

3.6.1.2 Contaminants are concentrated in irregular plumes primarily in the western flow path. Most of the contaminants are concentrated in the alluvial aquifer with lesser contaminant levels detected in the Denver Sands. Leakage from Basin F is one source of contaminants; however, basins C, D, and E, as well as pipelines and the sewage lagoon are additional suspected sources.

3.6.1.3 Surfacing of ground water is common in low spots, such as at the bog and along First Creek. Zones of impermeable clays and silts in the aquifer may slightly alter the flow or may form isolated perched water tables. The flow pattern is also locally modified by discharge from wells and recharge from injection wells, and seepage from ponds, lagoons, and canals. The seepage type of artificial recharge is the primary cause of the extensive contamination at RMA, the main sources being the disposal basins for process wastes. Only minor fluctuations in ground water level have been recorded over several years, indicating the relative stability of the ground water system. The ground water in the alluvial aquifer is mineralized and of poor quality, with an average total dissolved solids concentration of 1300 mg/liter. This water is marginally-suitable-to-unsuitable for domestic supplies, but is used where better quality water is not available.

3.6.2 The bedrock aquifers for the Denver Basin include, from oldest to youngest, the Fountain and Lyons Formations, the upper and lower parts of

he Dakota group, the Laramie-Fox Hills aquifer, the upper part of the Laramie Formation, and the Arapahoe, Denver, and Dawson Formations, which are the most commonly used in the EMA north boundary area. While the alluvial aquifer is recharged predominantly by the 11 to 17 inches of precipitation each year, the Denver Formation sandstones are recharged from the alluvial aquifer, with the gradients typically steepening at the points of decreased permeability in the sandstone. The sandstones of the Denver Formation in many cases are interconnected and have a much slower flow rate. Sandstones in the Denver Formation are commonly saturated and have an artesian head within a few feet of the piezometric surface in the alluvial aquifer. The quality of water from the bedrock aquifer is variable and locally may contain high concentrations of dissolved solids, iron, and hydrogen sulfide gas.

3.6.2.1 Well drillers familiar with the Denver Basin generally indicate that the shallower Denver Sands yield less water to wells than deeper Denver and Arapahoe sands, suggesting that sands are less permeable or less prevalent in the upper (250 feet) part of the section. This generalization could be true because of weathering as well as the presence of more coarse facies deeper in the section. The old erosional surface of the Denver Formation went through a long period of erosion and dessication during most of the Tertiary Period which could have resulted in reduction of permeabilities through chemical deterioration of sand grains.

3.6.2.2 Field permeability tests indicate hydraulic conductivities of up to 19 feet per year (1.9×10^{-5} cm/sec) in the fractured claystone or clay shale. This was the only test conducted specifically in this type of rock. However, two pump tests were performed, pumping from Denver Sand units and in both cases these sands were highly confined by the overlying claystone beds. A slight amount of leakance was detected in data for the test on Well 1041 which indicated a hydraulic conductivity of about 0.1 foot per year (1×10^{-7} cm/sec) for the confining layer. WES (1980) reports 23 slug tests in Denver Sand beds and in all but two tests, confined aquifer characteristics were reported.

3.6.2.3 Hydraulic conductivities of Denver Formation sandstones determined by WES slug tests ranged from about 14,000 feet per year (1.4×10^{-2} cm/sec) to 0.8 feet per year (8×10^{-7} cm/sec) which suggests extreme variations due to cementing, density, and gradation. However, the two pump tests (1041 and 1045) yielded relatively consistent results from two widely separated sands with hydraulic conductivities ranging from 405 feet per year (4.05×10^{-4} cm/sec) to 576 feet per year (5.76×10^{-4} cm/sec). The pump tests used observation wells for time drawdown measurements. The use of observation wells avoids effects due to well construction and is more reliable than in-well slug tests for determining hydraulic conductivity. Nevertheless, there is probably a considerable range in permeability in the Denver Formation sandstones especially in the thinner, siltier beds and cemented zones. The larger units are probably more permeable as well as more extensive laterally.

3.6.2.4 The variability of permeability within the Denver Formation presents some risks regarding interception of contaminants. However, the risks involved are considered to be low because: (1) total flow through this formation is relatively minor and slow; (2) contaminant levels are low; (3) much of the flow through the more permeable sand lenses can be intercepted by wells; and (4) fractures appear to be relatively tight. Contaminant plumes in the Denver Formation sandstones can be intercepted with wells by creating a pumping trough and inducing flow to the wells. If fractures are open and extensive enough to transmit significant quantities of water, it is reasonable then to assume that the fractures would drain into the sand lenses that are stressed by pumping. The primary risk for this type of system with highly variable permeabilities is in determining a suitable well spacing. However, the well system provides flexibility in that wells can be added as needed and/or pumping rates can be varied based on operational experience. If large open fractures were present at the base of the cutoff wall during construction, the bentonite slurry would tend to penetrate and seal them at least partially, if they were large enough to transmit

relatively large flows. Also, if open fractures are in direct hydraulic connection with the alluvial aquifer, alluvial dewatering wells will intercept at least part of these flows because about the same hydraulic stress inducing flow to the wells would be imposed on the fracture flow as on the alluvial aquifer. On the recharge side of the barrier, treated water mixes and dilutes contaminants bypassing the barrier through shallow fractures. Therefore, the risks involved due to the relative geologic complexities of the Denver Formation are minimal. The monitoring program should at least detect any serious problems that may develop. Also, ground water velocities are so slow in the Denver Formation that abundant time will be available to activate remedial actions if serious defects are detected.

3.6.2.5 Flow in the Denver Formation is in essentially the same direction as in the alluvial aquifer. Potentiometric levels are slightly lower overall, resulting in a downward component of flow. Gradients in the two units are generally parallel but may be slightly steeper at the NBE in the Denver Formation than in the alluvial aquifer, due to a regional flow net effect.

3.6.2.6 Contaminant levels within the Denver Formation are very low except for sands in direct contact with the alluvial aquifer. However, contaminants have been detected in various deeper Denver Sands. The low levels of contaminants that are present are the result of the slight downward flow component.

3.6.3 Regional studies of the ground waterflow system by Geraghty and Miller (Evaluations of the Hydrogeologic and Contamination Migration Patterns, Rocky Mountain Arsenal, Denver, Colorado, January 1981) indicate a general north to northwesterly flow angling toward the South Fork Platte River. The Denver Formation and the alluvial deposits interact in transmitting flows and are both part of the same flow system. Flow in the Denver Formation is both confined and unconfined and in the alluvium it is generally unconfined but may be locally semiconfined. Potentiometric levels in both units generally

correspond rather closely, with a tendency for levels in the Denver Formation to be slightly lower. Locally potentiometric levels between may vary greatly due to locally imposed stresses such as heavy pumping from one of the units or by local recharge. Even though flow through both geologic units is part of one system, there are significant differences that were used to advantage in developing pollution containment systems. In general, the alluvial aquifer is much more permeable than sands or other materials in the Denver Formation (by more than two orders of magnitude at the North Boundary). Where present, the alluvium transmits a much greater percentage of the flow and thus a greater portion of the contaminants as well. This is fortunate in that more options were available for intercepting this flow at generally less cost.

CHAPTER 4. - EXCAVATION PROCEDURES

4.1 GENERAL EXCAVATIONS. Standard excavation methods were used on structure excavations and trenches for utility lines, using backhoes and tracked dozers. Scrapers and graders were used to build roads and working surfaces, as well as for excavating the cut at the eastern end of the trench working surface. Equipment used on the project is listed in Table 4-1 and is shown in Photos 44 through 52.

TABLE 4-1

EQUIPMENT

<u>MODEL NO.</u>	<u>TYPE</u>
CAT. 166	Grader
CAT. 146	Grader
CAT. 623B	Scraper
CAT. G815	3000-foot Compactor
CAT. D8K	Dozer
CAT. D6	Dozer
MF 55C	Front End Loader
Parsons 155L	Trencher
J. Deere 690B	Backhoe
IH 250-A	Dozer
IH TD-8-E	Dozer
Poclain 220	Backhoe
Ford 6500	Backhoe
Kelley K12	Reverse Rotary Drill
Port-A-Drill 522	Air-Foam Rotary Drill

4.2 SCHEDULING. The scheduling of work was critical to the maintenance of an uninterrupted flow of ground water in the north boundary. Originally it was intended that all dewater and recharge wells and the collection/distribution system piping be operational prior to slurry trench excavation. This was to prevent buildup of ground water up gradient of the barrier. The actual method used involved splitting the barrier into three phases: Phase I from station -8+60 to station 5+40, Phase II from station 20+40 to station 37+40, and Phase III from station 58+80 to station 37+40. Each phase would

have those dewater and recharge wells adjacent to it operational prior to slurry trench excavation, allowing concurrent trenching and well drilling in different phases. Phase I progressed from west to east to tie into the pilot system barrier. Phase II went from west to east, tying into the pilot system barrier and progressing to station 37+40. Phase III went from east to west, tying in at station 37+40 to complete the barrier.

4.3 EXCAVATION GRADES. Excavation was to the lines and grades as shown on plates 19 through 30. Some of the changes from the original design are discussed in the following sections.

4.3.1 The minimum excavation line for laying in the trench bottom is shown on Plates 19 through 30, with the material from that depth downward being inspected for suitable termination material by the field geologist. The termination depth was generally from 1 to 2 feet below the minimum excavation line, with some locations up to 9 feet below the minimum.

4.3.2 Of the 124 wells drilled on site, 42 wells had field adjustments from the design depth. Most of the adjustments were to raise or lower well screens for the best placement in sand or gravel zones.

4.3.3 To prevent the destruction of several Russian Olive trees along the proposed north perimeter road, the road was moved 50 feet to the south from station 82+00 to station 59+00. This did not affect any structural or mechanical portions of the project.

4.4 DEWATERING PROVISIONS. Project scheduling required that alluvial dewater and recharge wells be operational prior to the initiation of trenching in each of the three phases, primarily to lower the ground water to aid in trenching. EMA, under its own contracting authority for the treatment system, was to have the system ready for tie-in when the collection system was complete. Due to scheduling problems, the anticipated date for tie-in slipped to 15 August 1980, well after the barrier was scheduled for completion. Since untreated water could not properly be recharged into the aquifer

on the down gradient side of the barrier, a system of temporary piping and pumps was held in standby in case of serious surface flooding of ground water in areas where the barrier was complete. The untreated water from the alluvial dewater wells was to be pumped upgradient and dumped on the ground to recharge into the aquifer. The large storage capability in the aquifer and the excavation of the Phase III portion of the trench last, where the heaviest ground-water flow occurred, delayed the use of the temporary pumping system until it was no longer necessary. Some surface flooding and a rapid rise in ground water did occur in the lower areas during the last 2 weeks of slurry trench excavation, but it did not seriously affect construction. Subsequent pumping and treatment lowered the water level in the previously flooded areas.

4.5 WELL DRILLING. Several types of wells were drilled for the project, each type requiring a different design or drilling method. Typical well details are shown on Plates 77 and 78, and as-built data on wells are shown in Appendix C. The types of wells are alluvial dewater, alluvial recharge, Denver sandstone dewater, shallow monitor, and deep monitor. Material encountered during drilling of the wells was similar to the preconstruction borings, except that the claystone was generally deeper than anticipated, and the thicknesses and extent of the cemented zones were much larger than the borings indicated. The small-diameter borehole drilling equipment used in the preconstruction borings may have penetrated cemented zones and concentrations of cobbles more easily than the large bits used in well construction. Drilling of the dewater and recharge wells was more difficult than anticipated due to the cemented zones and large cobbles.

4.5.1 Reverse rotary drilling was used on the alluvial dewater and recharge wells, primarily to prevent clogging of the alluvial aquifer with drilling fluids under high pressure. The setup for this method is shown on Photo No. 13. The reverse rotary worked quite well except in heavily cemented alluvium, where drilling rates were reduced significantly, and in zones of large cobbles, where the valves and piping tended to trap larger objects, as in Photo 29. A rock bailer was used to pull loose cobbles and boulders from the well borings to reduce down time for rock removal.

4.5.2 Denver sand dewatering wells were drilled first with the rotary method using bentonite drilling fluid into the Denver Formation. Below that depth, the wells were drilled using air rotary with the addition of foam as necessary. This procedure was effective in drilling the wells and was used to minimize contamination and clogging of the sandstone aquifer. This method does not provide samples suitable for proper logging of the hole, so geophysical logs were used to more accurately determine proper screen placement.

4.5.3 Shallow monitor wells were drilled using the same reverse rotary method used for alluvial dewater and recharge wells, except that test holes were drilled at each location first, using mud rotary methods. If suitable aquifer zones were located, the smaller 8-inch diameter test holes were used as pilots for the larger 16 to 18-inch well holes.

4.5.4 Deep monitor wells were drilled using a combination of mud rotary, and air or foam rotary methods, similar to those used on Denver sand dewater wells. Test holes were drilled using mud or air rotary to locate deep sandstones. These test holes were then used as pilot holes for the larger well holes if suitable zones were found.

4.6 BARRIER CONSTRUCTION. The working surface for the barrier was made by standard cut and fill methods, using scrapers, graders, and dozers. Vegetation including tree stumps, grass, and brush was stripped to prevent possible inclusion in the trench. The surface was prepared by leveling it as much as possible to prevent the slurry from running out the low ends of the trench. From station 42+00 to First Creek, the existing soil was saturated, requiring several layers of compacted fill to create a stable platform. The working surface was designed to contain excavated material and slurry, provide a mixing area for backfill, and conserve slurry by allowing a flow back into the trench. Photo No. 39 shows the basic setup with mixing areas on the north and slurry supply piping on the south of the trench centerline.

4.6.1 After preparation of the working surface, the slurry was mixed in the slurry pond area shown in Photos Nos. 32, 33, and 34. The dry sodium

bentonite was supplied from high pressure bulk tank trucks in 25 to 29-ton loads, and mixed with treated water by a venturi system and a diesel powered pump. After testing as described in Chapter 2, the slurry was held in storage ponds. When trench excavation required the addition of slurry, it was pumped from the storage ponds to the trench by the use of a centrifugal pump and a 6-inch temporary piping system, which paralleled the trench working surface. The supply pipe could be extended or shortened quite rapidly if required as backfilling progressed. As the slurry trench became deeper and slurry was removed with the overburden, the slurry level dropped. Additional slurry was added to maintain the level within 1 to 2 feet of the working surface. Slurry not meeting specifications during excavation was pumped out, along with any bottom sediments, or blended with fresh slurry in the trench until it was suitable.

4.6.2 Trench Excavation. The slurry trench was excavated with an FMC Link Belt 7400 backhoe with an extension on the boom to allow it to extend to a depth of 45 feet, as shown in Photo No. 44. During the last month of trench excavation, depths required to reach sound material were below 45 feet, so a 1066 Koehring backhoe with a one-piece extension arm was used. This new backhoe with extension had a reach of 50 to 55 feet in depth, and had less down time attributable to extension arm problems. The bucket used in Phase I was non-perforated, except for two holes that allowed the release of a vacuum formed by the wet overburden. In Phases II and III, the hard materials in the cemented alluvium and Denver Formation sandstones were more difficult to excavate, requiring the use of the permafrost bucket shown in Photo No. 47. A smaller version of the non-perforated bucket was used on the Koehring backhoe from stations 38+05 to 40+00. Initial excavation was started outside the plan starting point and sloped down to full depth at the starting point. This allowed a sloped surface for backfill to slide on, and eliminated the need for a clamshell for initial backfill placement. Slurry was placed in the trench at that point and maintained within 2 feet of the working surface by adding slurry as the excavation progressed. Samples and inspection as described in Chapter 2 were used to determine the depth of termination.

4.6.3 Trench Backfill. Excavated material and slurry from the trench was placed on the north side of the working surface at an adequate distance from the trench to prevent instability. Material unsuitable for backfill was placed separately by the backhoe. Very little select outside material was brought in, and no on-site borrow was used to meet gradation requirements. A 1- to 2-foot dike was formed along the trench to prevent unblended material from flowing in. The excavated material was mixed with slurry by tracking and blading with dozers, and was then tested as described in Chapter 2. More slurry or select material was blended with inadequate backfill mixture to meet requirements. Mixed and blended backfill was then pushed from the working surface to the trench, allowing it to slide down the inclined surface of previously placed backfill. If necessary, the backfill was rodded along the sliding surface to remove pockets of slurry. No pushing of backfill directly over the trench edge was allowed. Backfilling always followed the trench excavation by 30 to 100 feet. At the end of each shift, the backfill profile was sounded, and then once again in the morning prior to backfilling, to determine overnight sliding and settlements. After the trench backfill reached the working surface, at least 1 to 2 days was allowed for settlement to occur. The backfill was then capped by 1 to 2 feet of impermeable fill to complete the barrier. No settlements occurred in the completed barrier during construction.

4.7 BLASTING. Deep portions of the Denver Formation sandstones from station 38+05 to station 40+00 were very difficult to excavate due to the hardness of the material, the depth of the material, and the limitations of the excavating equipment. ECI hired Western Blasting Contractors, Inc., to fracture the hard zones prior to and during trenching operations in the area so that excavation would be easier. RMA requested a non-electric system for blasting, so HD primadet caps and primacord were used to detonate patterns of 2-1/2" x 16" Hercules unigel. Several separate blasts were conducted along the trench. The first five blasts used patterns of holes lined with 3-inch thinwall VC and stemmed with ± 25 feet of 3/4-inch rock. Blasts patterns four and five overlapped previous blasts in order to fracture the sandstones to deeper depths. Blasts six through eight were placed through the slurry in a string directly on the rock surface. No adverse effects on the trench walls or bottom areas were observed after blasting.

TABLE 4-2

BLASTING RECORD

<u>Date</u>	<u># Holes</u>	<u>Spacing, Ft</u>	<u>Load Depth, Ft</u>	<u>Powder Per Hole, Lbs</u>	<u>Stationing of Blast</u>
13 July	13	5	25-33	20	38+25- 38+90
15 July	20	5	25-35	23.3	38+90- 30+90
17 July	13	5	25-34	21	39+90- 40+55
27 July	25	4.3	29-37	33	38+22- 39+80
28 July	30	4.3	28-38.5	40	39+80- 40+60
11 Aug	(trench)	---	29-32	72	38+10- 38+25
11 Aug	(trench)	---	29-32	43	38+10- 38+25
11 Aug	(trench)	---	29-32	86	38+10- 38+25

4.8 SAFETY PRECAUTIONS. Standard safety procedures were used, as prescribed in the Corps of Engineers Safety and Health Requirements Manual, EM 385-1-1, dated 1 June 1977. Due to the nature of contaminants at the project, bottled drinking water was used onsite, and rubber boots and gloves were made available to those working in wet areas. No other protection was considered necessary. When blasting was performed, RMA Security was notified of each imminent blast. No explosive materials were stored onsite.

CHAPTER 5. - CHARACTER OF FOUNDATION

5.1 GENERAL CONDITIONS. General discussions of the conditions encountered during construction excavation are described in Chapter 3. Most of the solid and bedrock conditions encountered were as expected from the preconstruction borings shown on plates 19 through 40. The locations of cemented alluvium (Plates 19 through 30), cobble concentrations, hard Denver sandstone, and claystone weathering that caused difficult trenching and well drilling conditions will be discussed here.

5.2 CEMENTED ZONES. Cemented zones were encountered in both well drilling and trench excavation operations. The cemented zones contained fine sand to cobble sized particles cemented with calcium carbonate. The hardness of the cemented zones varied, with the hardest material generally being deeper and in a saturated environment. The thickness varied from 1 to 13 feet in discontinuous zones, as shown on Plate 24, with depth varying from 10 feet to 24 feet.

5.2.1 Cemented alluvium was encountered during the drilling of the dewater wells in wells DW-7 through DW-16. This zone varied in thickness from 4 to 11 feet.

5.2.2 During drilling of the recharge wells, the cemented alluvium was encountered in wells RW-7 through RW-13. This zone varied in thickness from 1 to 6 feet.

5.2.3 During the slurry trench excavation, cemented material was encountered discontinuously between Station 20+50 and Station 31+00. The thickness varied from 1 to 13 feet at depths between 12 and 20 feet. The thickest zone, 13 feet thick, was located between Station 29+60 and Station 29+80, at depths of 10 to 23 feet. The cemented zone became discontinuous between Station 25+90 and Station 26+60, with a thickness of 1 to 2 feet where encountered.

5.3 COBBLES AND BOULDERS. Cobbles and small boulders were encountered in the alluvium throughout the project site. These did not cause any difficulty in excavating the slurry trench. They did, however, cause some delay in drilling operations, especially with the reverse rotary methods. The larger cobbles and boulders tended to lodge in the bit intake as shown in photo 29 in the return valve, or in the Kelley. A concentration of cobbles and boulders was found in the alluvium in the bedrock low area between Station 40+00 and Station 51+00, from depths of 10 feet to 30 feet.

5.4 DENVER FORMATION SANDSTONES. The blue-gray sandstones of the Denver Formation were occasionally encountered during well drilling and trench excavating. The sandstone ranged from medium to very hard. A yellow-brown weathered sandstone zone was frequently found at the base of the blue-gray sandstone. The yellow-brown zone ranged in thickness from 1 to 3 feet. The total sandstone thickness ranged from 1 to 12 feet, at depths from 22 to 40 feet.

5.4.1 Lignite coal in very thin seams was encountered in the sandstones between Station 37+70 and Station 40+50. The trench was keyed through these seams to prevent the lateral flow of ground water under the barrier.

5.4.2 The thickest zone of Denver Formation sandstone was encountered in the trench between Station 37+90 and Station 41+10. This was also the hardest material encountered, where blasting was required to fracture the rock for easier removal with the backhoe.

5.5 WEATHERED CLAYSTONE. The upper surface of the claystone beneath the alluvium was weathered to depths of 5 feet. The contact with unweathered to slightly weathered claystone was gradational in some areas and distinct in others. The color of unweathered claystone was typically blue-gray while the weathered material varied from brown to gray. The only area containing significant amounts of fractured and weathered claystone was in the Phase 1 portion of the trench, where it extended 2 to 3 feet into the claystone, to depths of 30 feet.

CHAPTER 6. - PROJECT MODIFICATIONS AND CHANGES

6.1 Several modifications and changes were made from the original plans and specifications to improve the performance of the system, facilitate construction operations, or correct oversights. Those dealing primarily with foundation conditions or hydrology will be discussed.

6.2 MODIFICATIONS. A total of 12 modifications to the contract (see Table 6-1), were made during construction. Modifications 5, 7, and 9 deal only with payment procedures, and will not be discussed.

6.2.1 Modification 1 dealt primarily with redesigning the slope of the working surface. Original plans had steeper slopes than would be possible without allowing slurry to run out of the trench. Modification leveled the working surface considerably, allowing longer stretches of trench to be excavated with fewer delays, especially in the area from Station 54+40 to Station 58+80.

6.2.2 Modification 2 dealt primarily with pumps and control cables, and will not be discussed. Modification 3 allowed the contractor to split the barrier into 3 phases, as described in Chapter 4, to schedule work more effectively and avoid untimely work stoppages.

6.2.3 Modification 4 outlined the procedure for grout sealing piezometers in the slurry trench excavation areas. The piezometers were grouted to prevent them from contributing to fluid communication between aquifers in case they were damaged or destroyed during construction. Abandoned piezometers were pressure grouted with a cement-bentonite grout and allowed to stand for 24 hours before being disturbed by surface grading or trenching equipment.

6.2.4 Modification 6 dealt with the requirement for additional pipe sleeves in the wet well and the building addition, and supply lines between them.

TABLE 6-1

CONTRACT MODIFICATIONS

<u>Mod.</u>	<u>Description</u>	<u>Cost</u>
P00001	Revise trench configuration, and provide erosion control blankets	+ \$9,000.00
P00002	Revise turbine pumps and well control cable	- \$13,731.40
P00003	Revise contract specs. for well construction and barrier, and for solenoid valve material	No Cost
P00004	Grout abandoned wells	+ \$6,587.00
P00005	Advance payment	No Cost
P00006	Revise piping in Building 808	+ \$4,152.00
P00007	Revise slurry trench payment	No Cost
P00008	Dewater wet well	+ \$8,298.00
P00009	Delete Mod P00005	No Cost
P000010	Pump schedule change, provide grounding conductors	+ \$2,381.00
P000011	Abandon and drill new wells, pump electrical changes	+ \$128,537.00
P000012	Revise pumps	+ \$86,463.00
	Total Mod Costs	<u>\$213,686.60</u>
	Contract Cost	<u>\$4,100,000.00</u>
	Total Cost	<u>\$4,313,686.60</u>

6.2.5 Modification 8 added special provisions for the temporary dewatering system described in Chapter 4. This temporary pumping system was for standby operation if high water levels required its use, and was kept available during construction of the treatment system. It was never used due to the slow water level rise.

6.2.6 Modification 10 adjusted pump placement in nine Denver sandstone dewatering wells. These wells were drilled deeper than plan depths to locate a suitable sandstone zone.

6.2.7 Modification 11 changed the motor voltage on some pumps, provided for different pumps in Denver sandstone dewater wells, and directed the replacement of the six original pilot system dewater wells. After several Denver sandstone dewater wells were drilled and the casing and screens were placed, it was found that the specified pumps would not fit in the casing. The original pumps were to be replaced with smaller diameter pumps with a special corrosion-resistant coating. During renovation of the pilot system wellhouses, it was found that the original galvanized steel screens in the dewater wells had failed, allowing gravel pack material to enter the wells. These six wells, DW-1 through DW-6, were grouted in, cut off, and abandoned. New wells with stainless steel screens, traps, risers, and pumps which met the more stringent requirements of this contract were drilled adjacent to the old ones.

6.2.8 Several additions to the control system were made by Modification 12 to alleviate unforeseen problems in the dewater system's switches and flow pattern. Also, it specified changes in the recharge well heads, requiring constant flow orifice valves to restrict pressure into the wells and strainers above the valves to prevent debris blockage in the solenoids.

6.3 CHANGES. The subcontractor performing trench backfill changed the procedure used for gradation testing of backfill after the initial inspection of the testing facilities. This was done without the consent or knowledge of

the Government, and was discovered late in the project. Subsequent testing revealed that the backfill gradation for much of the barrier was significantly out of the range specified in the contract. Permeability tests were performed on representative samples from the barrier. Laboratory permeabilities ranged from 10^{-7} cm/sec to 10^{-9} cm/sec.

CHAPTER 7. - POSSIBLE FUTURE PROBLEMS

7.1 POTENTIAL PROBLEM CONDITIONS. Several conditions are possible that could produce problems with the effectiveness of the containment/treatment system. Aside from the possible failure of the mechanical portion of the system, which is beyond the scope of this report, possible problems could occur as described below.

7.1.1 "Windows" in the slurry trench backfill could allow contaminants in ground water to seep through at high ground water level periods. "Windowing" could occur by placing large particles of unblended backfill material, improper gradations of backfill, improper placement methods, or by sloughing of portions of the trench sides during excavation. Any of these could allow a higher permeability zone through the trench, and would be difficult to locate upon completion of construction.

7.1.2 Seepage through permeable zones in the Denver Formation below the depth of the slurry trench could allow movement of contaminants below the containment system. The system is designed and constructed to cut off known permeable zones in bedrock but, because of the heterogeneity of the Denver Formation, unknown permeable zones may exist.

7.1.3 Unexpected high ground-water levels could overtax the dewater/recharge system. This is unlikely under the range of expected situations for which the system was designed. The possibility for such an occurrence does exist, however, especially under a combination of conditions such as a high ground water level and heavy precipitation combined with a prolonged shutdown of the system, where ground water could build up along the barrier until the system is again operational (see Figure 7-1). There is an underground storage potential in the case of short term treatment system shutdowns. Approximately 400,000 gallons or two days of normal expected flow (135 gpm) could be stored before adverse buildups of ground water would begin.

**MODEL SIMULATION RESULT
FLOODING DUE TO PUMP SYSTEM FAILURE**
(ASSUMING NO DAMAGE ALONG FIRST CANAL)




Figure 7-1

7.1.4 The system depends upon the proper functioning of the dewater and recharge wells. Nearly all wells require routine maintenance. Screens of pumped wells frequently become encrusted and lose efficiency. Recharge wells are susceptible to screen clogging without close control over the quality of the injection water.

7.2 RECOMMENDED OBSERVATIONS. The barrier and well system as designed will require periodic maintenance, as indicated by monitoring. Constant observation is recommended as follows:

7.2.1 Readings in the off-post monitoring wells should indicate the total effectiveness of the system, and would provide indications of problem areas of the barrier. Regular monitoring is essential.

7.2.2 Monitoring of wells and piezometers on the upgradient side of the system is also essential. Readings here could provide information on pre-treatment contaminant levels and possibly on migrating ground water patterns as well. The careful monitoring of all water levels before and after construction would provide an early warning system for "mounding" of the ground water behind the barrier. A rise in the ground water could provide the necessary head for the water to seek an alternative route under the barrier by way of the Denver Formation sandstones or fractured clay-shale. Additional monitoring wells could be installed as required to detect any change in shape or depth of the contamination plumes.

7.2.3 Regular inspection of the surface of the slurry wall is recommended. Slumps or depressions along the surface of the barrier may be an indication of a "window" condition caused by improper backfill. Saturated surface conditions might indicate ineffective dewater/rewater system function. Such inspections might also reveal altered surface flow patterns after heavy rains, unauthorized excavations, vehicle traffic in unauthorized areas of the barrier, and many other conditions deleterious to the entire system. The well houses should be periodically inspected for water leaks, settlement, rodent damage, or debris accumulation, and should be kept under continued maintenance.

7.2.4 The continued effective functioning of the treatment portion of the system is critical to the maintenance of the containment portion. As noted previously, buildup of water on the upstream side will occur with a shutdown of the treatment system. Short shutdowns for maintenance are expected and designed into the system, but prolonged shutdown is not recommended. Pumping of untreated or poorly treated water into the rewater system could cause rapid deterioration or clogging of the well screens, reducing the system's effectiveness. The effectiveness of the treatment system should be monitored closely to catch developing problems before extensive system shutdowns are required.


7.2.5 Pump control probe levels may eventually require adjustment to perform more efficiently. Pumping rates, water levels, and duration of pumping should be monitored for efficient performance.

APPENDIX A

**Denver Formation Sandstone
Dewatering Well Electric Logs
DW-36 through DW-54**

DW-36

Logged By K.L. Bechtold
JUNE 22, 1981



Natural gamma

Screen #1 74.5 - 84.5

Screen #2 94.5 - 104.5

Total depth 114.5


0.13 m/d

4:00 6/22/81

WEATHER POST

Received 2³⁰ pm 6/26/81
C. Smith

DW-37 Logged By KL Bechtold
JUNE 26, 1981




Natural gamma 50 cps
50 ohm-ft

1st Screen 335-435
2nd Screen 575-675
Total Depth 675
C. Smith
6/29/81
7:00 am

DW- 38

Logged KL Bechtold
June 27, 1981



Natural gamma
50 CPS

SET SCREENS
PER CONTRACT DRAWS
Run
4.00
6/29/81

Reid 3.45
6-29-81
Run

60.9' depth
27.9'-42.9' screens
50.9'-55.9'


TELETYPE POST

DW-39 Conductive CASing

Logged KI Bechtold

M. Buchanan

JUNE 26, 1981



RESIST 2.5 Normal

Sum of Resistances
with Current Drawing
Room 6/20
10:05 a.m.

Room 6/20
10:20 a.m.

Total Depth 56.0'
Casing 31-51'

TELEPHONE POST

C

Rec'd
7/6/81


DW-40

Logged July 3, 1981

By K. C. Beckhold

2m
1/4
30

30
35
40
45
50
55
60
65




claystone
siltstone
sandy claystone
clayey sandstone
claystone

SOAPS
NATURAL GOMA
Set between 39' - 59'
Total depth 64'
7/6/81
Cindy
1:30 pm

DW-41

Logged KL Bechtold
June 27, 1981




Set Top of Screen
@ 40' - Bottom @ 60'
6-30-81
2:00 PM.
R

Read 3:45
6/29/81
R

Rec'd 12:50 am 7/1/81

Smith DW-42

Logged June 30, 1981
RLB & 4 to 19



50 cps Natural gamma

Set screens at

87-92 - 101'

Total depth of well 112'

Cas

5.00 am

7/1/81

DW-43


Logged K L Bechtold

M. Buchanan

JUNE 26, 1981

35' End. CASIN 9

40
45
50
55
60
65



Siltstone

Sandstone
Lenses

Claystone

Sandstone

Claystone

Natural gamma
50 cps

0 sp

RESIST

250 ohm

WORK - SCREEN FOR CARBONATE DEPOS.

Run
6-50-81
2:00 PM

57' Depth
89' of 50 ohm

Electric Logs

DW-44

Green Set 5. - 01

Total depth 0 - 60

6/25/81

R. KL Bechtold

June 24, 1981

35
40
45
50
55
60
65

Casing

clayst
WL
F. sand
clayst
grey
sand
BLK
clayst
sand
shale
sand
stone

50 cps
NATURAL GAMMA


SP

20 Fast
Z.S. NORMAL

Background 12 on ground

Rec'd 7/3/81
10:30 am Cindy
DW-45

Logged June 24, 1981
V.L. BROTHOLD




50 cps
NATOM gamma

Set screen 40' - 60'
Total Depth 65'
7-3-81
10:30 am
Cindy

Pump setting
59.6' as per drawings
Probe setting as per drawings

DW-46

Logged By K. L. Bechold




SAT 62.0' of
Screen @ 50'
Bottom @ 60'
Run
6-30-81
2:00 PM

Rec'd 3:45
6/29/81
Run

Rec'd
7-1-81
10:00am
indy

DW 47

Logged July 31, 1981
By K.L. Bechtold



1st Screen change to 10' screen at contractor's option

Quantity for screen payment - 15'


Total depth same as contract drawings

Indy 2:00pm 7/6/81

DW-48

Logged July 2, 1981

12' - Beach Rd



Set screens according to contract drawings


7/6/81 2:00pm Cindy

Reck.
7/1/51
10' diam
C

DW-49

Logged July 24, 1951

K.L. Berghold




Set screens 40'-65'
Total depth of well 70'
7/6/51
2.00 pm
Cordy

Rec'd
10:00 am
7/4/81
C. J.

DW-50

Logged July 3, 1981
By K. Bechold




Set according to contract drawings

Andy
2:00 pm
7/6/81

RECEIVED POST

DW-51' Res'd 10:30 am 7/3/81 Logged July 1, 1981

K. L. Beckhold




50-cps
Natural gamma

Set screens
according to contract
drawings
7/3/81
K. L. Beckhold

Rec'd 12:30pm 7/1/81
Ch Smith

DW-52

Logged June 30, 1981
R.L. Bechtold




WTELED VNE POST

Rec'd 12:30 pm 7/1/81
Smith

DW-53

Logged June 30/1971
By K.L. Beckhold

45
50
55
60
65
70
75
80
85



clay shale
siltstone

sandstone

siltstone grey

sandstone
(grey)

siltstone / sand
stone lenses
claystone

50 cps
Natural gamma

S.P.

REST.

Set Screen

per contract drawings

Circ


2.00

7/1/81

DW-54

Rec'd 10:00am Logged July 4, 1948.

7/6/81
Cindy



50 CPS
Natural gamma

Set well according to contract drawings
7/6/81 2:00pm Cindy


APPENDIX B

**Electric Logs for
Monitoring Wells
M-11, M-15, M-18, M-20, and M-38**

Resistance
1/10 Div.
2.5
Normal

3:30 pm 7/28
Cindy

Test hole 15



50 cps
Natural gamma

REST

2.5 Normal


15A - Total depth 100'

Screen set 75-95

15B - Total depth 65'


Screen set 50-60

Testhole M-18 A E 13





7/23/81 Cindy

Log Testhole M-20 Log 11/29/81
 11/29/81 Sandstone in ESE 1/4




20-A well log
 20-B well log



Drillers Log 3000 as test hole log
 test hole used as pilot hole for M-20-B

ST. T. Cal. 25' 10" 400' 70' 70'

353 on Dpt 22' 25' 11-25 253 Logged July 25, 1991
D. K. Schindler



110-115 Silty
50' 50'

APPENDIX C

As-Built Well Data

ALLUVIAL DEWATER WELLS

4 HOUR PUMP TEST

WELL #	METHOD DRILLED	DEPTH	SCREEN DEPTH	MATERIAL SCREEN SET	DATE	Before/During/After DRAWDOWN	FLOW
DW 1R	REVERSE ROTARY	21'	14'-17'	SP. clayey	9-10-81	18'/18'/18'	60gpm
DW 2R	REVERSE ROTARY	19.5'	12.5'-15.5'	SP	9-10-81	17.2'/17.2'/17.2'	50gpm
DW 3R	REVERSE ROTARY	22'	15'-18'	SF-GP	9-9-81	15'/15.1'/15.1'	40gpm
DW 4R	REVERSE ROTARY	30'	22'-26'	Cemented Sand and SP	9-9-81	22.3'/22.3'/22.3'	40gpm
DW 5R	REVERSE ROTARY	34.5'	22.5'-30.5'	Cemented SP-GP and GP w/ Cobbles	9-9-81	28'/28'/28'	40gpm
DW 6R	REVERSE ROTARY	32'	23'-28'	SP-GP	9-7-81	27.8'/27.9'/27.9'	40gpm
DW 7	REVERSE ROTARY	30'	23'-26'	Cemented Sand + gravel w/ Cobbles	4-22-81	23.5'/23.5'/23.5'	90gpm
DW 8	REVERSE ROTARY	29'	22'-25'	Cemented SP-GP w/ Cobbles	4-22-81	24.3'/24.3'/24.4'	17gpm
DW 9	REVERSE ROTARY	30'	20'-26'	Cemented SP-GP w/ Cobbles	4-21-81	15.4'/15.4'/15.4'	16gpm
DW 10	REVERSE ROTARY	32'	18'-28'	Cemented SP-GP and SP-GP	4-20-81	26.1'/26.1'/26.1'	24gpm
DW 11	REVERSE ROTARY	27.5'	16.5'-23.5'	Cemented SP-GP w/ Cobbles	4-20-81	19.4'/19.4'/19.4'	30gpm
DW 12	REVERSE ROTARY	28.7'	17.7'-24.7'	Cemented SP-GP w/ Cobbles	4-20-81	25.3'/25.25'/25.3'	26gpm
DW 13	REVERSE ROTARY	29.9'	16.9'-25.9'	Cemented SP-GP w/ Cobbles	4-18-81	18.5'/18.5'/18.5'	34gpm
DW 14	REVERSE ROTARY	30.1'	15.1'-26.1'	Cemented SP-GP w/ Cobbles	4-17-81	16.85'/16.85'/16.85'	34gpm
DW 15	REVERSE ROTARY	28.7'	14.7'-24.7'	Sandy Gravel Cemented SP-GP	4-16-81	12.7'/12.75'/12.75'	34gpm
DW 16	REVERSE ROTARY	26'	12'-22'	Clayey Sand	4-27-81	12.2'/12.2'/12.25'	35gpm
DW 17	REVERSE ROTARY	24'	13'-20'	Clayey Sand	4-27-81	10.0'/10.0'/10.0'	42gpm
DW 18	REVERSE ROTARY	27'	15'-23'	Silty Sand	4-27-81	10.5'/10.5'/10.5'	51gpm
DW 19	REVERSE ROTARY	27'	13'-23'	Gravel w/ Cobbles	4-8-81	10.4'/10.4'/10.45'	60gpm

ALLUVIAL DEWATER WELLS

4 HOUR PUMP TEST

WELL #	METHOD DRILLED	DEPTH	SCREEN DEPTH	MATERIAL SCREEN SET	DATE	BEFORE/DURING/AFTER DRAWDOWN	FLOW
DW 20	REVERSE ROTARY	28'	16' - 24'	SP-6P w/ Cobbles	4-9-81	10.0'/10.0'/10.0'	65 gpm
DW 21	REVERSE ROTARY	31'	19' - 27'	Sandy Gravel w/ Cobbles	4-10-81	11.7'/11.7'/11.7'	65 gpm
DW 22	REVERSE ROTARY	25'	12' - 21'	Gravel w/ Cobbles and Boulders	5-11-81	14.5'/14.6'/14.6'	60 gpm
DW 23	REVERSE ROTARY	30'	13' - 26'	Sandy Gravel, Gravel w/ Cobbles	5-12-81	25.1'/25.15'/25.15'	35 gpm
DW 24	REVERSE ROTARY	27'	14' - 23'	Sandy Gravel, Gravel w/ Cobbles	5-12-81	22.5'/22.5'/22.55'	35 gpm
DW 25	REVERSE ROTARY	26'	14' - 22'	Silty Gravel, SP-6P w/ Cobbles	5-14-81	22.2'/22.3'/22.3'	45 gpm
DW 26	REVERSE ROTARY	28'	15' - 24'	Silty Sand, Sand	5-18-81	22.4'/22.4'/22.4'	35 gpm
DW 27	REVERSE ROTARY	28'	15' - 24'	FINE SAND	5-18-81	22.1'/22.1'/22.2'	15 gpm
DW 28	REVERSE ROTARY	26'	15' - 22'	Sandy Clay	5-19-81	9.7'/9.7'/9.7'	15 gpm
DW 29	REVERSE ROTARY	32'	23' - 28'	SP-6P	5-20-81	26.3'/26.3'/26.35'	12 gpm
DW 30	BUCKET AUGER	32.5'	25.5' - 28.5'	GW - to 3"	3-20-81	28.5'/28.6'/29.6'	1/2 gpm
DW 31	BUCKET AUGER	25.8'	17.8' - 21.8'	SP-6P to 3"	3-17-81	21.6'/21.5'/21.5'	1 gpm
DW 32	BUCKET AUGER	25.5'	16.5' - 21.5'	Clay w/ some sand	3-17-81	19.9'/20.1'/20.5'	24 gpm
DW 33	BUCKET AUGER	25'	21.6' - 21'	Sand w/ gravel	3-17-81	21.4'/21.5'/21.8'	30 gpm
DW 34	BUCKET AUGER	26'	14' - 22'	V. Clayey Sand SW w/ small gravel	3-18-81	21.3'/22.7'/24.4'	40 gpm
DW 35	BUCKET AUGER	22.8'	13.8' - 18.8'	Sandy Clay and Gravel	3-18-81	21.4'/21.5'/21.8'	10 gpm

DENVER FORMATION SANDSTONE DEWATER WELLS

4 HOUR PUMP TEST

WELL #	METHOD DRILLED	DEPTH	SCREEN DEPTH	MATERIAL SCREEN SET	DATE	BEFORE/DURING/AFTER DRAWDOWN	FLOW
DW36	Rotary, Air Rotary	119.5'	79.5'-89.5' 94.5'-114.5'	Clayey Sandstone, some sandstone	7-15-81	97.0'/97.0'/97.0'	1 gpm
DW37	Rotary, Air Rotary	67.5'	33.5'-43.5' 57.5'-62.5'	fine Clayey Sandstone, claystone	7-16-81	60.2'/60.2'/60.25'	1 gpm
DW38	Rotary, Air Rotary	60.9'	27.9'-42.9' 50.9'-55.9'	Claystone, Clayey Sandstone	7-16-81	48.8'/48.85'/48.85'	4 gpm
DW39	Rotary, Air Rotary	56.0'	31'-51'	Sandy Claystone, Claystone sandy lenses	7-16-81	41.0'/41.0'/41.0'	2 gpm
DW40	Rotary, Air Rotary	64.0'	39'-59'	Sandy Claystone, Clayey Sandstone	7-16-81	58.6'/58.6'/58.6'	2 gpm
DW41	Rotary, Air Rotary	65.0'	40'-60'	Claystone w/ sandy lenses	7-17-81	60.1'/60.1'/60.15'	1 gpm
DW42	Rotary, Air Rotary	112.0'	87'-107'	Sandstone	7-25-81	98.5'/98.5'/98.5'	6 gpm
DW43	Rotary, Air Rotary	59.0'	39'-54'	Siltstone w/ sandstone lenses	7-25-81	56.1'/56.1'/56.1'	1/4 gpm
DW44	Rotary, Air Rotary	66.0'	51'-61'	Sandstone, Claystone	7-25-81	60.0'/60.0'/60.1'	1/8 gpm
DW45	Rotary, Air Rotary	65.0'	40'-60'	Silty Sandstone, Claystone	7-24-81	61.2'/61.2'/61.3'	1/8 gpm
DW46	Rotary, Air Rotary	65.0'	50'-60'	Claystone, Sandstone	7-24-81	61.3'/61.3'/61.3'	1/4 gpm
DW47	Rotary, Air Rotary	90.9'	50.9'-60.9' 75.9'-85.9'	Sandy Siltstone, Siltstone, Claystone	7-23-81	85.3'/85.3'/85.3'	1/8 gpm
DW48	Rotary, Air Rotary	91.5'	51.5'-56.5' 76.5'-86.5'	Siltstone, Sandy Siltstone	7-24-81	85.3'/85.3'/85.3'	1/8 gpm
DW49	Rotary, Air Rotary	70.0'	40'-65'	Siltstone, sandy, sandstone	7-18-81	65.2'/65.2'/65.3'	5 gpm
DW50	Rotary, Air Rotary	67.3'	37.3'-62.3'	Sandy Siltstone, Silty Sandstone, Sandstone	7-18-81	59.7'/59.7'/59.7'	5 gpm
DW51	Rotary, Air Rotary	69.4'	44.4'-64.4'	Sandstone, Silty Sandstone	7-21-81	62.7'/62.7'/62.7'	1/4 gpm
DW52	Rotary, Air Rotary	70.5'	55.5'-65.5'	Sandy Siltstone, Claystone	7-22-81	64.0'/64.0'/64.0'	1/8 gpm
DW53	Rotary, Air Rotary	81.6'	56.6'-76.6'	Sandstone, Siltstone	7-22-81	75.1'/75.2'/75.2'	1/8 gpm
DW54	Rotary, Air Rotary	91.9'	69.9'-89.9'	Sandstone	7-23-81	89.4'/89.4'/89.4'	1/8 gpm

RECHARGE WELLS

4 HOUR PUMP TEST						INFILTRATION TEST				
WELL #	METHOD DRILLED	DEPTH	SCREEN DEPTH	MATERIAL SCREEN SET	DATE	Before / During / After DRAIN DOWN	FLOW	AMOUNT ADDED	STATIC LEVEL	TIME TO REACH STATIC
RW13	BUCKET AUGER	23.7'	12.7'-19.7'	SAND	4-2-81	20.3' / 20.3' / 20.4'	23 gpm	138 gal.	16.2'	40 min.
RW14	BUCKET AUGER	18.0'	7' - 14.0'	Sandy Clay, SP-6P	3-31-81	13.7' / 14.0' / 14.3'	5 gpm	139 gal	10.60'	45 min.
RW15	REVERSE ROTARY	19.5'	9.5'-15.5'	Sandy Clay, cemented SP-6P	4-6-81	17.8' / 17.8' / 17.8'	17 gpm	258 gal	10.10'	23 min.
RW16	REVERSE ROTARY	21.2'	6.2'-17.2'	Clayey Sand, Sandy Clay, cemented SP-6P	4-6-81	14.8' / 14.8' / 14.85'	30 gpm	293 gal.	9.9'	25 min.
RW17	REVERSE ROTARY	24.0'	8'-20'	Sandy Clay, cemented SP-6P, Sand w/ Cobbles	4-7-81	12.2' / 12.3' / 12.3'	36 gpm	285 gal	9.7'	30 min.
RW18	REVERSE ROTARY	22.0'	6'-18'	Sandy Clay, Fine Sand	4-7-81	7.6' / 7.65' / 7.65'	34 gpm	124 gal	6.1'	11 min.
RW19	REVERSE ROTARY	23.5'	9.5'-19.5'	Sandy Clay, Sandy Gravel	4-8-81	18.6' / 18.65' / 18.7'	7 gpm	63 gal	6.7'	35 min.
RW20	REVERSE ROTARY	22.5'	8.5'-19.5'	Sandy Clay, Sandy Gravel	4-14-81	18.3' / 18.3' / 18.35'	19 gpm	146 gal	7.1'	30 min.
RW21	REVERSE ROTARY	22.9'	8.9'-18.9'	Sandy Clay, Silty Sand	4-15-81	19.3' / 19.3' / 19.3'	34 gpm	166 gal.	6.7'	25 min.
RW22	REVERSE ROTARY	25'	9'-21'	Sandy Clay, SP-6P	4-15-81	12.0' / 12.0' / 12.0'	34 gpm	172 gal	6.1'	30 min.
RW23	REVERSE ROTARY	24'	9'-20'	Clayey Sand, SP-6P w/ Cobbles	5-22-81	13.3' / 13.3' / 13.3'	65 gpm	300 gal	6.2'	5 min.
RW24	REVERSE ROTARY	28'	13'-24'	Clayey Sand, SP-6P w/ Cobbles	5-26-81	15.4' / 15.4' / 15.45'	65 gpm	300 gal	8.25'	5 min.
RW25	REVERSE ROTARY	34'	15'-30'	Clayey Sand, Sandy Clay, cemented SP-6P w/ Cobbles	5-29-81	16.6' / 16.65' / 16.65'	65 gpm	400 gal	9.5'	5 min.
RW26	REVERSE ROTARY	33'	14'-29'	Silty Sand, SP-6P w/ Cobbles	6-1-81	21.5' / 21.5' / 21.6'	65 gpm	500 gal	11.1'	5 min.
RW27	REVERSE ROTARY	33'	14'-29'	SP-6P w/ Cobbles	5-26-81	28.0' / 28.0' / 28.0'	20 gpm	400 gal	12.4'	15 min.

RECHARGE WELLS

WELL #	METHOD DRILLED	DEPTH	SCREEN DEPTH	MATERIAL SCREEN SET	4 HOUR PUMP TEST			INFILTRATION TEST		
					DATE	BEFORE/DURING/AFTER DRANDOWN	FLOW	AMOUNT ADDED	STATIC LEVEL	TIME TO REACH STATIC
RW28	Reverse Rotary	32'	12'-28'	Clayey Sand, Sand	5-26-81	26.4'/26.4'/26.4'	25 gpm	350 gal	13.2'	45 min.
RW29	Reverse Rotary	32'	13'-28'	Silty Sand, SP-GP	5-27-81	26.7'/26.7'/26.8'	1/2 gpm	400 gal	18.5'	60 min.
RW30	Reverse Rotary	34'	19'-30'	Silt w/Clay layers SP-GP w/Clay	5-28-81	30.1'/30.15'/30.2'	3 gpm	425 gal	26.2'	35 min.
RW31	Reverse Rotary	37'	23'-33'	Silt w/Clay layers SP-GP w/Clay	5-29-81	33.2'/33.2'/33.3'	1/4 gpm	450 gal	31.1'	50 min.
RW32	Bucket Auger	25'	16'-21'	Silt	3-24-81	20.16'/20.55'/20.80'	1 gpm	134 gal	11.25'	1470 min.
RW33	Bucket Auger	18'	8'-14'	Clay w/Sand lenses, Clay	3-24-81	15'/15'/15'	1/8 gpm	149 gal	9.0'	1465 min.
RW34	Bucket Auger	25'	11'-21'	Weathered claystone w/Sand lenses	3-25-81	21.8'/21.9'/22.8'	1/8 gpm	167 gal	9.0'	1460 min.
RW35	Bucket Auger	17'	7'-13'	Sp w/ gravel, Clay w/ gravel	3-25-81	15.5'/15.5'/15.5'	1/8 gpm	101 gal	8.0'	1455 min.
RW36	Reverse Rotary	19.6'	7.6'-15.6'	Sandy Clay	3-25-81	16.3'/17.0'/17.9'	3/4 gpm	124 gal	9.65'	1440 min.
RW37	Bucket Auger	22'	8'-18'	Clay w/Sand, Sand	3-26-81	18.0'/18.0'/18.2'	15 gpm	116 gal	10.0'	95 min.
RW38	Reverse Rotary	24.6'	9.6'-20.6'	Sandy Clay, Fine Sand	3-26-81	22.6'/22.8'/21.70'	4 gpm	176 gal	11.0'	90 min.

MONITORING WELLS

2 HOUR PUMP TEST

WELL #	METHOD DRILLED	DEPTH	SCREEN DEPTH	MATERIAL SCREEN SET	DATE	BEFORE/DURING/AFTER DRAWDOWN	FLOW
M-19	Rotary, Air Rotary	31'	16'-26'	SP-GP	8-14-81	12.1' / 20.0'	10gpm
M-20A	Rotary, Air Rotary	65'	55'-60'	Silty Sandstone	8-10-81	14.5' / 56.3'	2gpm
M-20B	Rotary, Air Rotary	100'	90'-95'	Silty Sandstone	8-10-81	12.1' / 91.3'	2gpm
M-21	Rotary, Air Rotary	28'	13'-23'	Sand	8-7-81	6.5' / 12.0'	10gpm
M-22	Rotary, Air Rotary	20'	10'-15'	Silty, Clayey Sand	7-28-81	11.1' / 19.0'	2gpm
M-23	Rotary, Air Rotary	28'	18'-23'	Sand, Claystone	7-29-81	8.4' / 10.1'	5gpm
M-24	Rotary, Air Rotary	27'	12'-22'	Sand	7-30-81	11.3' / 13.2'	10gpm
M-25	Rotary, Air Rotary	24'	14'-19'	SP-GP	7-31-81	8.5' / 8.4'	10gpm
M-26	Rotary, Air Rotary	29'	14'-24'	SP-GP	7-31-81	7.0' / 8.7'	10gpm
M-27	Rotary, Air Rotary	21'	11'-16'	SP-GP	7-31-81	3.4' / 4.0'	10gpm
M-28	Rotary, Air Rotary	32'	17'-27'	SP-GP, Sandy Siltstone	8-13-81	16.5' / 27.4'	.5gpm
M-29	Rotary, Air Rotary	31'	16'-26'	Sand w/ cobbles, Siltstone	8-11-81	5.0' / 11.8'	10gpm
M-30	Rotary, Air Rotary	26'	11'-21'	Sand	8-7-81	7.5' / 16.7'	10gpm
M-31	Rotary, Air Rotary	21'	11'-16'	Clayey Sand Sand	7-28-81	11.0' / 15.0'	10gpm
M-32	Rotary, Air Rotary	28'	18'-23'	Sand	8-7-81	7.3' / 8.4'	10gpm
M-33	Rotary, Air Rotary	30'	15'-25'	Clayey Sand	8-7-81	5.2' / 9.1'	10gpm
M-34	Rotary, Air Rotary	20'	5'-15'	Clayey Sand, Sand	8-7-81	4.0' / 6.2'	10gpm
M-35	Rotary, Air Rotary	23'	8'-18'	Sand	8-8-81	7.1' / 7.9'	10gpm
M-36	Rotary, Air Rotary	22'	7'-17'	SP-GP	8-8-81	8.4' / 9.7'	10gpm
M-37	Rotary, Air Rotary	24'	14'-19'	Clayey Sand	7-29-81	20.8' / 21.0'	.5gpm

MONITORING WELLS

2 HOUR PUMP TEST

WELL #	METHOD DRILLED	DEPTH	SCREEN DEPTH	MATERIAL SCREEN SET	DATE	Before/During/After DRAWDOWN	FLOW
M-1	Reverse Rotary	24'	9'-19'	Saturated Clay	7-29-81	11.9' / 23.6'	.5 gpm
M-2	Reverse Rotary	28'	13'-23'	Saturated Clay, Sand	7-29-81	12.8' / 18.3'	4 gpm
M-3	Reverse Rotary	25'	15'-20'	SP-GP	7-30-81	13.7' / 13.7'	4 gpm
M-4	Reverse Rotary	23'	13'-18'	SP-GP	7-31-81	11.4' / 13.5'	10 gpm
M-5	Reverse Rotary	21'	11'-16'	SP-GP	8-1-81	10.3' / 17.5'	8 gpm
M-6	Reverse Rotary	26'	11'-21'	SP-GP	7-31-81	12.0' / 22.0'	10 gpm
M-7	Reverse Rotary	24'	9'-19'	Sand	8-1-81	8.7' / 11.3'	10 gpm
M-8	Reverse Rotary	30'	10'-25'	Sand w/ gravel Clay w/ Sand lenses	8-1-81	10.0' / 11.6'	10 gpm
M-9	Reverse Rotary	31'	16'-26'	SP-GP	8-1-81	12.7' / 17.2'	10 gpm
M-10	Reverse Rotary	29'	19'-24'	Claystone	7-29-81	14.6' / 24.9'	1/8 gpm
M-11A	Rotary, Air Rotary	108'	83'-103'	Sandstone, Claystone	8-7-81	5.5' / 81.3'	2 gpm
M-11B	Rotary, Air Rotary	82'	72'-77'	Sandstone	8-7-81	7.3' / 94.7'	6 gpm
M-12	Rotary, Air Rotary	30'	20'-25'	Silty Sandstone, Claystone	7-29-81	12.5' / 30.0'	5 gpm
M-13	Rotary, Air Rotary	37'	27'-32'	Silty Sandstone	8-20-81	18.1' / 28.3'	4 gpm
M-14	Rotary, Air Rotary	39'	28'-34'	Claystone w/ Sand lenses	8-20-81	18.7' / 34.2'	1 gpm
M-15A	Rotary, Air Rotary	100'	75'-95'	Sandstone w/ Siltstone lenses	8-10-81	13.2' / 93.4'	.5 gpm
M-15B	Rotary, Air Rotary	65'	50'-60'	Silty Sandstone	8-10-81	17.3' / 61.2'	.5 gpm
M-16	Rotary, Air Rotary	23'	14'-19'	Clayey Sand	8-1-81	18.1' / 19.0'	.5 gpm
M-17	Rotary, Air Rotary	17'	8'-13'	Sand	8-1-81	10.0' / 17.2'	10 gpm
M-18A	Rotary, Air Rotary	135'	120'-130'	Sandy Siltstone	8-21-81	98.4' / 129.4'	1.5 gpm
M-18B	Rotary, Air Rotary	55'	40'-50'	Sandstone	8-20-81	9.3' / 47.4'	2 gpm
M-38A	Rotary, Air Rotary	85'	70'-80'	Sandy Siltstone	8-14-81	13.4' / 83.0'	1 gpm
M-38B	Rotary, Air Rotary	220'	205'-215'	Silty Sandstone	8-15-81	90.0' / 208.4'	2 gpm
M-39	Reverse Rotary	35.5'	20.5'-30.5'	Sand, Clay	7-29-81	23.4' / 23.5'	.5 gpm

PHOTOGRAPHS



PHOTO 1 - CENTRALIZER DW 9
APRIL 29, 1981




PHOTO 2 - PUMP BEING PLACED INTO WELL DW 9




PHOTO 3 - SOUTH SIDE OF DW 26
JUNE 1981




PHOTO 4 - MOUNDS FOR DEWATER WELLS 25-27
MAY 25, 1981




PHOTO 5 - GROUND WATER LOOKING EAST DW 47
JULY 23, 1981



PHOTO 6 - RECHARGE WELL #1
MARCH 1981




PHOTO 7 - RECHARGE WELL #1 CONTROLS
MARCH 1981



PHOTO 8 - EXISTING RECHARGE WELL CONDITIONS
MARCH 1981




PHOTO 9 - WELL HOUSE WAITING TO BE HOOKED
INTO WATER LINE RECHARGE PHASE II
APRIL 22, 1981




PHOTO 10 - RECHARGE WELL W/ MECHANICAL REMOVED
JUNE 18, 1981




PHOTO 11 - NEAT SEAL GROUT ON DS DEWATER WELLS
AUGUST 7, 1981



PHOTO 12 - PLACING GRAVEL PACK
FEBRUARY 1981




PHOTO 13 - SAMPLE TAKING REVERSE ROTARY RIG
MARCH 1981




PHOTO 14 - DEVELOPING PROCESS
MARCH 1981



PHOTO 15 - COBBLES FROM HOLE DW 22
APRIL 23, 1981




PHOTO 16 - NORTH END OF 1ST CREEK & LEVEE
APRIL 23, 1981



PHOTO 17 - EXPLOSIVE CHARGE LINE FOR 2ND BLAST
JULY 15, 1981



PHOTO 18 - LOADING EXPLOSIVE
JULY 15, 1981




PHOTO 19 - GROUND WATER BUBBLING UP AFTER 1ST BLAST
JULY 13, 1981




PHOTO 20 - 20 - STICK CHARGE PLACED ON SANDSTONE
AUGUST 11, 1981



PHOTO 21 - GROUTING PIEZOMETER
APRIL 1, 1981



PHOTO 22 - GROUTING OPERATION FOR CONDUCTOR PIPE




PHOTO 23 - USING FOAM TO DRILL DENVER SANDS
DEWATER WELL W/ AIR ROTARY RIG
JUNE 24, 1981




PHOTO 24 - PORT-A-DRILL, CUTTINGS IN STRAINER
JUNE 18, 1981




PHOTO 25 - LOOKING WEST AT TRENCH KEY ACROSS CREEK
JULY 22, 1981



PHOTO 26 - GRADING SLOPE TO PROPER ANGLE AT WEST END
JUNE 26, 1981



PHOTO 27 - GROUND WATER REACHED IN PHASE II BEGINNING CUT
MAY 11, 1981




PHOTO 28 - ADDING SLURRY TO STABILIZE PHASE II CUT
MAY 11, 1981



PHOTO 29 - ROCK STUCK IN CENTER OF DRILLING BIT
MAY 24, 1981



PHOTO 30 - PEBBLE AND ROCK DEBRIS FROM RECHARGE WELL
May 24, 1981




PHOTO 31 - BACKFILL MIXING. ADDING SOME SAND, PHASE III.
AUGUST 6, 1981




PHOTO 32 - SLURRY MIXING
APRIL 9, 1981



PHOTO 33 - MIXING OF 2ND SLURRY POND
APRIL 10, 1981



PHOTO 34 - SLURRY MIXING
APRIL 10, 1981




PHOTO 35 - BEDROCK CORE
JUNE 22, 1981




PHOTO 36 - BUCKET BIT FOR BW WELLS
FEBRUARY 1981




PHOTO 37 - REVERSE ROTARY DRILL BEFORE SETUP
MARCH 1981




PHOTO 38 - BEGINNING EAST TRENCH APPROX. 50'
EAST OF FIRST MARKER
JUNE 19, 1981




PHOTO 39 - ADDING SLURRY TO TRENCH;
TRYING TO KEEP WITHIN 2' OF GROUND LEVEL
JUNE 16, 1981




PHOTO 40 - LINK BELT AT ABOUT 15' DOWN IN TRENCH
JUNE 18, 1981



PHOTO 41 - D8K DOZER WORKING HILL FOR CAP MATERIAL
JUNE 17, 1981




PHOTO 42 - LOOKING EAST AT HILL CUT,
FIRST CREEK IN FOREGROUND
JULY 6, 1981




PHOTO 43 - BLAST HOLE LINE LOOKING EAST
JULY 27, 1981




PHOTO 44 - BACKHOE USED FOR SLURRY TRENCH. MAXIMUM DEPTH 41'
APRIL 17, 1981




PHOTO 45 - WEST END SLURRY TRENCH
APRIL 16, 1981




PHOTO 46 - WEST END SLURRY TRENCH W/ DOZER
IN BACKGROUND MIXING BACKFILL
APRIL 16, 1981




PHOTO 47 - FROST BUCKET
JUNE 6, 1981




PHOTO 48 - G815 CAT SHEEPS FOOT W/ DOZER BLADE (ECI)
FEBRUARY 23, 1981



PHOTO 49 - 1ST CREW CORING HOLES
ALONG CENTER LINE OF EAST TRENCH
MARCH 1981



PHOTO 50 - D8K - ECI EARTH MOVING
FEBRUARY 23, 1981




PHOTO 51 - FRONT END LOADER (ECI)
MARCH 1981





PHOTO 52 - 14G CAT MOTOR GRADER (ECI)
FEBRUARY 23, 1981


PLATES


This is a detailed topographic map of a region in Colorado, centered around the South Platte River. The map features a grid system with numbers 1 through 32 along the top and left edges. Key geographical features include the South Platte River flowing from the bottom left towards the center, and the Rocky Mountains to the east. Towns labeled include Rocky, Hendersen, Brantner, and Irondale. A prominent dashed line runs diagonally from the top left to the bottom right, labeled 'MILITARY RESERVATION BOUNDARY'. Other labels include 'O'BRIEN DITCH', 'BRANTNER DITCH', 'SOUTH PLATTE RIVER', 'UNION', 'TULON', 'HENDERSEN', 'BRANTNER', 'IRONDALE', 'ROCKY', 'MILITARY RESERVATION BOUNDARY', 'SOUTH PLATTE RIVER', 'UNION', 'TULON', 'HENDERSEN', 'BRANTNER', 'IRONDALE', 'ROCKY'. The map also shows various contour lines, roads, and smaller settlements like 'HENDERSEN' and 'BRANTNER'. A north arrow is located in the top right corner.




DATE	DESCRIPTION	MADE	APPRO
	REVISIONS		
U S ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA			
DESIGNED BY CWM	ROCKY MOUNTAIN ARSENAL	DENVER, COLORADO	
DRAWN BY GRS			
TRACED BY GRS			
CHECKED BY P J T			
SUBMITTED BY			
APPROVED BY			
CHIEF OF A MAILMAN	ENGINEERING DIVISION	JAN 1961	
SCALE	DRAWING NUMBER	18-04-01	


CORPS OF ENGINEERS







CORPS OF ENGINEERS





CORPS OF ENGINEERS






WELL NO.	STATION	OFFSET
DW-7	STA. 21 + 27	250' S
DW-8	STA. 22 + 00	250' S
DW-9	STA. 24 + 42	250' S
DW-10	STA. 26 + 10	250' S
DW-11	STA. 27 + 00	250' S
DW-12	STA. 28 + 22	250' S
DW-13	STA. 30 + 00	250' S
DW-14	STA. 32 + 40	250' S
DW-15	STA. 33 + 07	250' S
DW-16	STA. 36 + 51	250' S
DW-17	STA. 37 + 16	250' S
DW-18	STA. 38 + 00	250' S
DW-19	STA. 40 + 00	250' S
DW-20	STA. 42 + 00	250' S
DW-21	STA. 44 + 00	250' S
DW-22	STA. 46 + 00	250' S
DW-23	STA. 47 + 01	250' S
DW-24	STA. 48 + 01	250' S
DW-25	STA. 51 + 16	250' S
DW-26	STA. 52 + 70	250' S
DW-27	STA. 54 + 06	250' S
DW-28	STA. 56 + 50	250' S
DW-29	STA. 58 + 51	250' S
DW-30	STA. -18 + 42	250' S
DW-31	STA. -18 + 42	250' S
DW-32	STA. -11 + 17	250' S
DW-33	STA. 1 + 16	250' S
DW-34	STA. 5 + 00	250' S
DW-35	STA. 6 + 30	250' S

WELL NO.	STATION	OFFSET
DW-36	STA. 3 + 13	50' N
DW-37	STA. 7 + 42	50' S
DW-38	STA. 9 + 42	50' S
DW-39	STA. 11 + 42	50' S
DW-40	STA. 13 + 42	50' S
DW-41	STA. 15 + 42	50' S
DW-42	STA. 17 + 42	50' S
DW-43	STA. 19 + 42	50' S
DW-44	STA. 21 + 42	50' S
DW-45	STA. 23 + 42	50' S
DW-46	STA. 25 + 42	50' S
DW-47	STA. 27 + 42	50' S
DW-48	STA. 29 + 42	50' S
DW-49	STA. 31 + 42	50' S
DW-50	STA. 33 + 42	50' S
DW-51	STA. 35 + 42	50' S
DW-52	STA. 37 + 42	50' S
DW-53	STA. 39 + 42	50' S
DW-54	STA. 41 + 42	50' S

WELL NO.	STATION	OFFSET
RW-13	STA. 21 + 00	250' N
RW-14	STA. 23 + 00	250' N
RW-15	STA. 25 + 00	250' N
RW-16	STA. 27 + 00	250' N
RW-17	STA. 29 + 00	250' N
RW-18	STA. 31 + 00	250' N
RW-19	STA. 33 + 00	250' N
RW-20	STA. 35 + 00	250' N
RW-21	STA. 37 + 00	250' N
RW-22	STA. 39 + 00	250' N
RW-23	STA. 41 + 00	250' N
RW-24	STA. 43 + 00	250' N
RW-25	STA. 45 + 00	250' N
RW-26	STA. 47 + 00	250' N
RW-27	STA. 49 + 00	250' N
RW-28	STA. 51 + 00	250' N
RW-29	STA. 53 + 00	250' N
RW-30	STA. 55 + 00	250' N
RW-31	STA. 57 + 00	250' N
RW-32	STA. -15 + 53	250' N
RW-33	STA. -13 + 53	250' N
RW-34	STA. -11 + 53	250' N
RW-35	STA. -9 + 53	250' N
RW-36	STA. -7 + 53	250' N
RW-37	STA. -5 + 53	250' N
RW-38	STA. -3 + 53	250' N

WELL LOCATION TABLES




BRASS MONUMENT
CORNER OF SECTIONS 13 AND 24, T2S, R67W
AND CORNER OF SECTIONS 18 AND 19, T2S, R66W 6TH PM
ADAMS COUNTY, COLO.
N 196.47779
E 2,186,793.41

- NOTES:
1. WELL STATIONS BASED ON SLURRY TRENCH STATIONS.
 2. OFFSETS ARE FROM SLURRY TRENCH.
 3. SEE SHEET C-74 FOR MONITORING WELLS LOCATION PLAN.
 4. APPROXIMATE LOCATIONS OF PIEZOMETERS READ IN TABLE "3".

RECHARGE WELLS		
WELL NO.	STATION	OFFSET
RW-17	STA. 31 + 00	250' S
RW-18	STA. 32 + 00	250' S
RW-19	STA. 33 + 00	250' S
RW-20	STA. 34 + 00	250' S
RW-21	STA. 35 + 00	250' S
RW-22	STA. 36 + 00	250' S
RW-23	STA. 37 + 00	250' S
RW-24	STA. 38 + 00	250' S
RW-25	STA. 39 + 00	250' S
RW-26	STA. 40 + 00	250' S
RW-27	STA. 41 + 00	250' S
RW-28	STA. 42 + 00	250' S
RW-29	STA. 43 + 00	250' S
RW-30	STA. 44 + 00	250' S
RW-31	STA. 45 + 00	250' S


REWORKED DEWATER WELLS	
WELL NO.	OFFSET
DW-1R	245' S
DW-2R	245' S
DW-3R	245' S
DW-4R	245' S
DW-5R	245' S
DW-6R	245' S


THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.



THIS PLAN ACCOMPANIES CONTRACT NO.
DACA 487 C-0 MODIFICATION NO.

DATE		DESCRIPTION		BY	APP'D
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI CHECKED BY <i>[Signature]</i> DRAWN BY <i>[Signature]</i> APPROVED BY <i>[Signature]</i> U.S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION RECHARGE AND DEWATER WELLS LOCATION PLAN					
DATE JUNE 1980				DRAWN BY 71-07-16	






KEY PLAN

GENERAL NOTES:

1. WATER REQUIRED BY THE CONTRACTOR FOR GENERAL CONSTRUCTION CAN BE OBTAINED FROM GROUNDWATER DEWATERING WELLS AND/OR THE TREATED WATER EFFLUENT SUMP LOCATED AT BUILDING 808. WATER FOR THE SLURRY TRENCH SHALL BE OBTAINED FROM THE TREATED WATER EFFLUENT SUMP. ADDITIONAL WATER FOR USE IN SLURRY TRENCH CONSTRUCTION SHALL BE THE CONTRACTOR'S RESPONSIBILITY.
2. DEWATER AND RECHARGE WELLS, NUMBER DW 35 AND DW 13 THROUGH DW 38 MUST BE INSTALLED AND ALL THESE WELLS AND ALL EXISTING WELLS MUST BE OPERATIONAL PRIOR TO CONSTRUCTION OF THE BENTONITE SLURRY TRENCH.
3. DEWATER WELLS NUMBER DW 36 THROUGH DW 38 LOCATED IN THE DENVER SANDS FORMATION CAN BE INSTALLED FOLLOWING CONSTRUCTION OF THE GROUNDWATER BARRIER AND BACK FILLING OF THE BARRIER TRENCH WORKING SURFACE.
4. CONTRACTOR SHALL VERIFY THE LOCATION OF THE EAST AND WEST LIMITS OF THE EXISTING SLURRY TRENCH TO ITS DESIGN DEPTH BY AUGER BORING. APPROVAL BY THE CONTRACTING OFFICER OF THIS VERIFICATION SHALL BE OBTAINED BEFORE PROCEEDING WITH EXPANSION OF THE SLURRY TRENCH.
5. COORDINATES FOR EXISTING DEWATER AND RECHARGE WELLS DW 1, DW 6, RW 1, AND RW 12 SHALL BE FIELD VERIFIED.
6. LIMITS OF DEWATER MANIFOLD LINES "A", "B" AND "C" DETERMINED BY VALVE CONFIGURATIONS AS SHOWN ON SHEETS C-2, C-3, AND C-4.
7. REFER TO SHEETS C-13 THROUGH C-16 FOR SLURRY TRENCH MINIMUM EXCAVATION DEPTHS.
8. EXISTING DEWATER AND RECHARGE WELLS ARE TO BE MODIFIED TO CONFORM TO THESE PLANS AND SPECIFICATIONS.
9. EXISTING RECHARGE LINE AND ALL CONTROLS ARE TO BE REMOVED.
10. EXISTING DEWATER PUMPS, CONTROLS, PIPING AND VALVES CONNECTED TO THE EXISTING COLLECTION LINE ARE TO BE REMOVED.
11. PIEZOMETERS TO BE SAVED WILL BE IDENTIFIED BY RMA AND SHALL BE FIELD VERIFIED BY THE CONTRACTOR. CONTRACTOR SHALL REPLACE, AT HIS EXPENSE, ANY OF THOSE DESTROYED OR DAMAGED DURING CONSTRUCTION WITH 1 INCH PIEZOMETERS, IN ACCORDANCE WITH SPECIFICATION SECTIONS 138 AND 139.
12. CLEARING AND GRUBBING SHALL BE PERFORMED ON AREAS WITHIN LINES 15 FEET OUTSIDE EACH BUILDING OR STRUCTURE LINE. THE LIMITS OF NEW ROADWAY CONSTRUCTION, WITHIN SURFACE, AND ELSEWHERE, IN ACCORDANCE WITH THE SPECIFICATIONS.
13. THRUST BLOCKING TO BE PROVIDED ON 6 INCH LINES AS INDICATED ON DETAIL C-2[C-38].
14. REFER TO SHEETS C-26 & C-27 FOR WORKING SURFACE CONTOURS & TO SHEETS C-28 THRU C-36 FOR WORKING SURFACE ELEVATIONS.
15. THE CONTRACTOR SHALL PLACE A VALVE IN THE DEWATER WELL COLLECTION LINE AS INDICATED, ACCORDING TO THESE PLANS AND SPECIFICATIONS.
16. DW-1, DW-2, DW-3, DW-4, DW-5 AND DW-6 SHALL BE REPLACED BY THE CONTRACTOR WITH DW-1R, DW-2R, DW-3R, DW-4R, DW-5R AND DW-6R AS INDICATED. LOCATION OF EACH REPLACEMENT WELL IS 7' EAST OF THE ORIGINAL WELL.

THIS DRAWING HAS BEEN REDUCED TO 1/8"=1'-0" FROM THE ORIGINAL SCALE.



either gravel

Unknown length of construction overcut of existing trench


Length of construction overcut for Sta 5+40/ new trench determined by trenching equipment used. Impervious trench cap required on this extension.

Width of Existing Trench


Width of New Trench

SEE MONUMENT DETAIL C-2[C-37]

58+80
rch Cover Cap
ing surface area.
Fill of
soil




DETAIL 8
Not to Scale



THIS PLAN ACCOMPANIES CONTRACT NO. DACA 48 81 C054 MODIFICATION NO. P00011


PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT CHANNA CORPS OF ENGINEERS CHANNA, NEBRASKA	
CHECKED BY DAVID M. R. ENGINEER DATE 7/1/80		COMMENCE CITY, COLORADO	
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION SITE PLAN SHEET 1 OF 3			
DRAWN BY Paul B. McRoberts DATE 7/1/80		DATE JUNE 1980	
APPROVED BY 7.8.80		SCALE AS SHOWN	
PROJECT NO. 71-07-16		SHEET NO. 1	




SITE PLAN
Scale 1"=100.0'

Central Cable (5)
Fill clean Elevated Material
Installation Requirements
see Attachment

Material
unpaved gravel or crushed stone
and Number Nerves
Spreading on Location




DETAIL B
Scale 1"=30.0'



THIS PLAN ACCOMPANIES CONTRACT NO.
DACA 4881 C034 MODIFICATION NO. P07011

REVISIONS DATE DESCRIPTION MADE BY 8/13/80 AM 8000 GENERAL REVISIONS JHJ	
REVISIONS PREPARED BY: BLACK & VEATCH CONSULTING ENGINEERS 1500 W. 10th Street KANSAS CITY, MISSOURI 64105 PROJECT NO. 4881 C034 MODIFICATION NO. P07011 DESIGNED BY: JMR/DAD CHECKED BY: JMR APPROVED BY: JMR DATE: 8/13/80	
U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION SITE PLAN SHEET 2 OF 3 DATE: JUNE 1980 SCALE: AS SHOWN DRAWN BY: JMR CHECKED BY: JMR APPROVED BY: JMR	





11



NEW BORROW AREA

\$ 195.000

120,790

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.


DATE	DESCRIPTION	NAME	APPROV
BY			
REVISIONS			
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA GROUP OF ENGINEERS OMAHA, NEBRASKA	
PROJECT DA-3 VMR DRAWING NO. VPM-1000 SHEET NO. 1 OF 1 DRAWN BY <i>Paul B. MacKenzie</i> CHECKED BY <i>D. H. Cochran</i> ENGINEER, PROJECT PROGRAM APPROVED		ROCKY MOUNTAIN AGENCY COMMERCIAL CITY, COLORADO LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION SITE PLAN SHEET 3 OF 3 DATE <i>D. H. Cochran</i> JUNE 1980 PROJECT NO. DA-3 VMR NO R 0161 DRAWN BY 71-07-16 SCALE 1" = 100'	


THIS PLAN ACCOMPANIES CONTRACT NO.
DACA 487 CD MODIFICATION NO.

\$\$ - THINK VALUE ENGINEERING - \$\$


PLATE 9

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED





N 196,500



KEY PLAN

NOTE:
ELEVATION OF NEW 12 FT. WIDE ALL-WEATHER ROADWAY
TO BE A MINIMUM OF 2 FT. ABOVE EXISTING GRADE.

N 196,250

N 196,000


N 195,750


N 195,500




THIS PLAN ACCOMPANIES CONTRACT NO.
DACA 487 CO MODIFICATION NO.

PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA	
CHECKED BY JAD/ML		ROCKY MOUNTAIN ARSENAL COLORED CITY, COLORADO	
DESIGNED BY JER		LIQUID WASTE DISPOSAL FACILITY	
SUPERVISOR OF Co. 18		NORTH BOUNDARY EXPANSION	
DATE 7-18-66		GRADING AND DRAINAGE PLAN	
APPROVED [Signature]		SHEET 1 OF 8	
DATE JUNE 1980		SCALE AS SHOWN	
SHEET NO. 71-07-16		SHEET NO. 71-07-16	





N 196,500



KEY PLAN



NOTES

1. ELEVATION OF NEW 12 FT. WIDE ALL WEATHER ROADWAY TO BE A MINIMUM OF 2 FT. ABOVE EXISTING GRADE
2. EXISTING TRENCH WORKING SURFACE AREA TO BE BACKFILLED TO ORIGINAL EXIST. NATURAL GRADE
3. APPROXIMATE LOCATIONS OF EXIST. 6" DIAMETER STEEL WELL HEADS LOCATE & REMOVE CONNECTING PIPE THROUGH WORKING AREA & PLUG



N 196,000

N 195,750


N 195,500



THIS DRAWING HAS BEEN REDUCED TO THREE-EIGHTH THE ORIGINAL SCALE.

DATE: 8/7/80 AMOUNT: GENERAL REVISIONS BY: [Signature] CHECKED BY: [Signature] APPROVED BY: [Signature]		U.S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA
PROJECTED BY: BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		
LOCATION: ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO		
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GRADING AND DRAINAGE PLAN SHEET 2 OF 8		
DATE: JUNE 1980 SCALE: AS SHOWN DRAWN BY: [Signature]		71-07-16



THIS PLAN ACCOMPANIES CONTRACT NO. DACA 487 CO MODIFICATION NO.






KEY PLAN

ON 80-1		ON 80-2	
10	CL	10	CL
15	CL	15	CL
20	CL	20	CL
25	CL	25	CL
30	CL	30	CL
35	CL	35	CL
40	CL	40	CL
45	CL	45	CL
50	CL	50	CL
55	CL	55	CL
60	CL	60	CL
65	CL	65	CL
70	CL	70	CL
75	CL	75	CL
80	CL	80	CL
85	CL	85	CL
90	CL	90	CL
95	CL	95	CL
100	CL	100	CL

- NOTES:
- BOTH BORINGS DRILLED 19 JAN. 1980.
 - ELEVATIONS TAKEN FROM TOPO INTERPRETATION.
 - N = STANDARD PENETRATION NUMBER, BLOWS / FT.
 - N = NATURAL MOISTURE CONTENT IN PERCENT.
 - BORINGS SHOWN IN PLAN VIEW ON THIS SHEET.
 - BORING ON 80-1, STAYED OPEN TO 16.0 FEET.
 - THESE BORINGS TAKEN FROM OHAMA DISTRICT, CODE F AND H REPORT DATE 16 FEB. 1980.


SUBSURFACE DATA



THIS DRAWING HAS BEEN REDUCED TO THREE-FOURTHS THE ORIGINAL SCALE.



THIS PLAN ASSUMES CONTRACT NO. 04CA487 CO. MODIFICATION NO.

GENERAL REVISIONS DATE: 11/9/80 BY: J. S. Dwyer CHECKED: J. S. Dwyer APPROVED: J. S. Dwyer		REVISIONS NO. 1 DATE: 11/9/80 BY: J. S. Dwyer CHECKED: J. S. Dwyer APPROVED: J. S. Dwyer	
BLACK & VEATCH CORNER "THE ENGINEER" 1 KANSAS CITY, MISSOURI ENGINEER: J. S. Dwyer CHECKED: J. S. Dwyer APPROVED: J. S. Dwyer		U. S. ARMY ENGINEER DISTRICT OHAMA CORNER "THE ENGINEER" 1 KANSAS CITY, MISSOURI ENGINEER: J. S. Dwyer CHECKED: J. S. Dwyer APPROVED: J. S. Dwyer	
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GRADING AND DRAINAGE PLAN SHEET 3 OF 8			
DATE: JUNE 1980 DRAWN BY: J. S. Dwyer CHECKED BY: J. S. Dwyer APPROVED BY: J. S. Dwyer		DATE: JUNE 1980 DRAWN BY: J. S. Dwyer CHECKED BY: J. S. Dwyer APPROVED BY: J. S. Dwyer	






KEY PLAN



NOTE


ELEVATION OF NEW 12 FT. WIDE ALL WEATHER ROADWAY TO BE A MINIMUM OF 2 FT. ABOVE EXISTING GRADE



THIS DRAWING HAS BEEN REDUCED TO THREE-EIGHTH THE ORIGINAL SCALE.



THIS PLAN ACCOMPANIES CONTRACT NO. DACA 687 CO NO. 104210101

REVISIONS PREPARED BY: BLACK & VATCH CORPUS TOWN ENGINEERS KANSAS CITY, MISSOURI DRAWING NO. 104210101 CHECKED BY: [Signature] APPROVED BY: [Signature] DATE: 7-1-80		U. S. ARMY ENGINEER DISTRICT DUMAMA CORPS OF ENGINEERS DUMAMA, NEBRASKA ROCKY MOUNTAIN ARSENAL COMMERCIAL CITY, COLORADO LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GRADING AND DRAINAGE PLAN SHEET 4 OF 8 DATE: JUNE 1980 SCALE: AS SHOWN SHEET NO. 71-07-16	
---	--	---	--





KEY PLAN






NOTE:
ELEVATION OF NEW 12 FT. WIDE ALL-WEATHER ROADWAY TO BE A MINIMUM OF 2 FT. ABOVE EXISTING GRADE.

THIS DRAWING HAS BEEN REDUCED TO THREE-EIGHTH THE ORIGINAL SCALE.

29 B General Revisions		Rev.	2
29 B-1 AM ROAD GENERAL REVISIONS		Rev.	COB
DATE	DESCRIPTION	DATE	REVISIONS
DESIGNED BY: BLACK & VEATCH U. S. ARMY ENGINEER DISTRICT OMAHA, IOWA NORTH BOUNDARY EXPANSION LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GRADING AND DRAINAGE PLAN SHEET 5 OF 8			







KEY PLAN


NOTES:



1. ELEVATION OF NEW 12' WIDE ALL-WEATHER ROADWAY TO BE A MINIMUM OF 2' FT. ABOVE EXISTING GRADE.
2. EXISTING (ABANDONED) FIRST CREEK CHANNEL TO BE BACKFILLED TO TOP OF BANKS.
3. CONTRACTOR TO REMOVE DOWNED TIMBER WITHIN LIMITS OF WORKING AREA.

THIS DRAWING HAS BEEN REDUCED TO THREE-FOURTHS THE ORIGINAL SCALE.

DATE	1/19/81	REVISION	Changed Contours Surface Over Utility Trench	COB																				
DATE	5/19/80	REVISION	GENERAL REVISIONS	COB																				
<table border="1"> <tr> <td colspan="2"> DESIGNED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI </td> <td colspan="2"> U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA </td> </tr> <tr> <td colspan="2"> PROJECT ROCKY MOUNTAIN ARSENAL </td> <td colspan="2"> LOCATION COMMERCE CITY, COLORADO </td> </tr> <tr> <td colspan="4"> LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GRADING AND DRAINAGE PLAN SHEET 6 OF 6 </td> </tr> <tr> <td colspan="2"> DATE JUNE 1980 </td> <td colspan="2"> SCALE 1" = 40' </td> </tr> <tr> <td colspan="2"> PROJECT NO. 71-07-16 </td> <td colspan="2"> DATE 7-07-16 </td> </tr> </table>					DESIGNED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA		PROJECT ROCKY MOUNTAIN ARSENAL		LOCATION COMMERCE CITY, COLORADO		LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GRADING AND DRAINAGE PLAN SHEET 6 OF 6				DATE JUNE 1980		SCALE 1" = 40'		PROJECT NO. 71-07-16		DATE 7-07-16	
DESIGNED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA																						
PROJECT ROCKY MOUNTAIN ARSENAL		LOCATION COMMERCE CITY, COLORADO																						
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GRADING AND DRAINAGE PLAN SHEET 6 OF 6																								
DATE JUNE 1980		SCALE 1" = 40'																						
PROJECT NO. 71-07-16		DATE 7-07-16																						







KEY PLAN





THIS DRAWING HAS BEEN REDUCED TO
THREE-FOURTHS THE ORIGINAL SCALE.




THIS PLAN REPRESENTS THE DESIGN OF THE
FACILITY AS OF THE DATE OF THE DESIGN

DATE		DESCRIPTION		MADE	APPROVED
REVISIONS					
PREPARED BY		U. S. ARMY ENGINEER DISTRICT			
BLACK & VEATCH		DALLAS			
CORPORATE ENGINEER		GROUP OF ENGINEERS			
DAVID L. BROWN		DALLAS, TEXAS			
DESIGNED BY		RENTY MONTGOMERY GENERAL			
V.M.E./D.M.		COMMERCE CITY, COLORADO			
CHECKED BY		LIQUID WASTE DISPOSAL FACILITY			
J. S. Miller		NORTH BOUNDARY EXPANSION			
APPROVED BY		GRADING AND DRAINAGE PLAN			
J. S. Miller		SHEET 8 OF 8			
DATE		JUNE 1968		SCALE 1/4" = 1'	
PROJECT NO.		71-57-15		SHEET 8 OF 8	



SLURRY TRENCH PLAN
Scale 1"=500'





PROFILE THROUGH SLURRY TRENCH AND SUBSURFACE SOILS
Scale 1"=50' Horiz, 1"=5' Vert




PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS 1500 CITY BOULEVARD KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA DEPT. OF ENGINEERS OMAHA, NEBRASKA	
CHECKED BY W. R. H.		PROJECT MOUNTAIN ARSENAL COMMERCE CITY, COLORADO	
DRAWN BY J. E. P.		LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION PLAN AND PROFILE SLURRY TRENCH WEST EXTENSION SHEET 1 OF 1	
DATE APR 19 1961		REVISIONS 1. CHANGED WORKING SURFACE PROFILE 2. REVISED IN ACCORDANCE WITH ABL NO. 0001	
SCALE 1"=50' HORIZ, 1"=5' VERT		DATE APR 19 1961	


EXISTING TRENCH MATCH LINE 20+40 SHEET C-25







RY TRENCH PLAN
Scale 1"=100'





IV TRENCH AND SURFACE SOILS

THIS DRAWING HAS BEEN REDUCED TO
THREE-FOURTHS THE ORIGINAL SCALE.




REVISIONS 1. 1/18/80 Revised working surface 2. 1/18/80 REVISED IN ACCORDANCE WITH AML NO. 1001		DATE 1/18/80	DESIGNED BY WRM	CHECKED BY VMA
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA		
PROJECT NO. 71-07-16		ROCKY MOUNTAIN ARSENAL COMMERCIAL CITY, COLORADO		
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION PLAN AND PROFILE SLURRY TRENCH EAST EXTENSION SHEET 2 OF 3				
DRAWN BY [Signature]		1/18/80		
71-07-16		71-07-16		



- NOTES:
1. WELL STATIONS BASED ON SLURRY TRENCH & STATIONS.
 2. REFER TO SHEETS C-24 THROUGH C-29 FOR GRADATION RESULTS & GEOPHYSICAL LOGS.

WORKING SURFACE AREA & TRENCH PROFILES
BACKFILL SLOPE PROFILES

750




NOTES:
 1. ALL STATIONS BASED ON SLURRY TRENCH STATIONS.
 2. REFER TO SHEETS C-40 THROUGH C-49 FOR GRADATION RESULTS & GEOPHYSICAL LOGS

1. HILL SLOPE PROFILES

SLURRY TRENCH AND SUBSURFACE SOILS

THIS DRAWING HAS BEEN SCALED TO THREE-TENTHS THE ORIGINAL SCALE.




THIS PLAN ACCOMPANIES THE TREATY NO. 4561 C 0518 MODIFICATION NO. 10000

PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA GROUPS OF ENGINEERS OMAHA, IOWA	
CHECKED BY H.R.H. DRAWN BY H.L.E. DESIGNED BY H.R.H. SCALE 1/8" = 1'-0"		ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO	
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION PLAN AND PROFILE SLURRY TRENCH EAST EXTENSION SHEET 3 OF 3			
PROJECTED BY R.D. Turner DATE JUNE 1968		SCALE 40' HORIZONTAL DATE 7-07-16	


1. THINK VALUE ENGINEERING - 68

PLATE 30

2




DEWATER WELLS PLAN
Scale: 1" = 50.0'




NOTE:
WELL STATIONS BASED ON SLURRY TRENCH & STATIONS


PROFILE THROUGH ALLUVIAL DEWATER WELLS
Scale: 1" = 50.0' Horiz
1" = 5.0' Vert





WATER WELLS PLAN
Scale 1" = 50.0'



ROUGH ALLUVIAL DEWATER WELLS
Scale 1" = 50.0' Horiz.
Scale 1" = 50.0' Vert.




PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA	
DESIGNED BY W. R. H.		CHECKED BY J. E. R.	
DRAWN BY J. E. R.		PROJECT ROCKY MOUNTAIN ARSENAL CONSERVATION CITY, COLORADO	
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION PLAN AND PROFILE DEWATER WELLS WEST EXTENSION SHEET 1 OF 1			
DATE JUNE 1960		SCALE AS SHOWN	
DRAWN BY J. E. R.		CHECKED BY J. E. R.	
PROJECT NO. DATA 48 RD R 0161		SHEET NO. 71-07-16	




NOTE
WELL STATIONS BASED ON SLURRY TRENCH & STATIONS

PROFILE THROUGH A
Scale



PROFILE THROUGH ALLUVIAL DEWATER WELLS

Scale: 1" = 500' Horiz
1" = 50' Vert





THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.




THIS PLAN ACCOMPANIES CONTRACT NO. _____
 PAGE 48 MODIFICATION NO. _____

[illegible]




NOTE
WELL STATIONS BASED ON SLURRY TRENCH & STATIONS.

PROFILE THROUGH ALLUVIAL DEWATERING
Scale: 1" = 50' VERT
1" = 50' HORIZ



DEWATER WELLS PLAN
Scale 1"=50' 0"



PROFILE THROUGH ALLUVIAL DEWATER WELLS

Scale 1"=50' 0" Horiz.
1"=3' 0" Vert.

NOTE:
WELL STATIONS BASED ON SLURRY TRENCH & STATIONS.

⊕ 26.5 (Last SHF C-10)

N
|
•
|

5180

5175

5170

5165

5160

5155

5150

5145

5140

5135


5130

52+00

WAL DEWATER WELLS


Mar 12.
Mar 1.


THIS DRAWING HAS BEEN REDUCED TO
THREE-FOURTHS THE ORIGINAL SCALE.



THIS PLAN ACCOMPANIES CERTIFICATE NO.
DATA 48 MODIFICATION NO.



DATE	DESCRIPTION	MADE	APPROVED
REVISIONS			
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA	
DESIGNED BY W.R.H.		ROCKY MOUNTAIN ARSENAL, COMMERCE CITY, COLORADO	
CHECKED BY J.N.S.		LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION PLAN AND PROFILE DEWATER WELLS EAST EXTENSION SHEET 3 OF 3	
SUBMITTED BY Russell & MacIsaac ARCHITECT-ENGINEERS			
RECOMMENDED BY Colburn CHIEF WASTE SECTION		APPROVED R.M. Linnell CHIEF OF DISTRICT ENGINEERS	DATE JUNE 1960
APPROVED F.O. [Signature] CHIEF OF DISTRICT ENGINEERS		SCALE AS SHOWN DATA 48-50 R 064 71-07-16	







THIS PLAN ACCOMPANIES CONTRACT NO.
DACA 43 MODIFICATION NO.

DATE	DESCRIPTION	MADE	APPROVED
REVISIONS			
<p align="center">U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA</p>			
<p>REVISION NO.</p> <p>MADE BY: S. G.</p> <p>REASON FOR:</p> <p>REVISIT BY:</p> <p>DATE: 10-26-67</p> <p>REASON FOR:</p> <p>DATE: 1-4-68</p> <p>APPROVED:</p>	<p>ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO</p> <p align="center">LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION DENVER SANDS DEWATER WELLS DW47 THROUGH DW54</p> <p>DATE: 10-26-67</p> <p>MADE BY: S. G.</p> <p>REASON FOR:</p> <p>REVISIT BY:</p> <p>DATE: 1-4-68</p> <p>APPROVED:</p>		
<p>DATE: 10-26-67</p> <p>MADE BY: S. G.</p> <p>REASON FOR:</p> <p>REVISIT BY:</p> <p>DATE: 1-4-68</p> <p>APPROVED:</p>	<p>ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO</p> <p align="center">LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION DENVER SANDS DEWATER WELLS DW47 THROUGH DW54</p> <p>DATE: 10-26-67</p> <p>MADE BY: S. G.</p> <p>REASON FOR:</p> <p>REVISIT BY:</p> <p>DATE: 1-4-68</p> <p>APPROVED:</p>		




PROFILE THROUGH RECHARGE





PROFILE THROUGH RECHARGE WELLS
Scale 1"=500' Horiz
1"=50' Vert

THIS DRAWING HAS BEEN REDUCED TO
THIRTEENTH THE ORIGINAL SCALE.




DATE		DESCRIPTION		MADE	APPROV
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI					
U. S. ARMY ENGINEER DISTRICT OMAHA SCHOOL OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY W.H.		ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO			
DRAWN BY M.H.M.		LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION PLAN AND PROFILE RECHARGE WELLS WEST EXTENSION SHEET 1 OF 1			
CHECKED BY J.E.R.		DATE JUNE 1960			
APPROVED BY <i>[Signature]</i>		SCALE AS SHOWN DATA 48 80 2 0161			
THIS PLAN ASSUMES CONTRACT NO. DATA 48 MODIFICATION NO.		71-07-16			




RECHARGE WELLS PLAN

Scale 1" = 60' 0"




PROFILE THROUGH RECHARGE WELLS

Scale 1" = 50' 0" Horiz
1" = 50' 0" Vert




RECHARGE WELLS PLAN
Scale 1" = 500'




PROFILE THROUGH RECHARGE WELLS
Scale 1" = 500' Horiz
1" = 50' Vert

THIS DRAWING HAS BEEN REDUCED TO
THREE-FOURTHS THE ORIGINAL SCALE.




THIS PLAN ACCOMPANIES CONTRACT NO.
DATA 48 MODIFICATION NO.

DESIGNED BY: W. R. H. DRAWN BY: M. M. L. R. CHECKED BY: J. E. R. APPROVED BY: <i>[Signature]</i> PROJECT: <i>[Signature]</i>		U. S. ARMY ENGINEER DISTRICT DUMAS GROUP OF ENGINEERS DUMAS, MISSOURI	
ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO		COMMERCE CITY, COLORADO	
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION PLAN AND PROFILE RECHARGE WELLS EAST EXTENSION SHEET 2 OF 3			
DATE: <i>[Signature]</i> SCALE: AS SHOWN		DATE: JUNE 1968 SCALE: 48 IN. X 36 IN. SHEET: 71-07-16	



RECHARGE WELLS PLAN
Scale 1"=50.0'




PROFILE THROUGH RECHARGE WELLS
Scale 1"=50.0' Horiz.
1"=5.0' Vert

NOTE:
WELL STATIONS BASED ON SLURRY TRENCH & STATIONS.



5180
5175
5170
5165
5160
5155
5150
5145
5140
5135
5130

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.



THIS PLAN ACCOMPANIES CONTRACT NO.
DAGA 48 MODIFICATION NO.


DATE		DESCRIPTION		NAME	APPROV
REVISIONS					
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA GROUPS OF ENGINEERS OMAHA, NEBRASKA			
DESIGNED BY W. R. H.	ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO				
CHECKED BY V. P. S.	LIQUID WASTE DISPOSAL FACILITY				
APPROVED BY V. M. R.	NORTH BOUNDARY EXPANSION				
DESIGNED BY <i>Paul G. L. L.</i>	PLAN AND PROFILE RECHARGE WELLS				
CHECKED BY <i>W. R. H.</i>	EAST EXTENSION SHEET 3 OF 3				
APPROVED BY <i>W. R. H.</i>	DATE JUNE 1960	SCALE: AS SHOWN			
71-07-16		DAGA 48 MOD 2			





NOTE:
WELL STATIONS BASED ON SLURRY TRENCH STATIONS.

BORING LOGS


Scale 1" = 50' Horiz
1" = 50' Vert



PLAN
1" = 50.0'




THIS DRAWING HAS BEEN REDUCED TO
THREE-FIFTHS THE ORIGINAL SCALE.




PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS SANSAN CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA	
DESIGNED BY H.R.H.		ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO	
DRAWN BY V.P.B.		LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION PLAN AND PROFILE DEWATER WELLS VICINITY OF EXISTING BARRIER	
CHECKED BY J.E.R.		DATE JUNE 1968	
AUTHORIZED BY [Signature] ARCHITECT-ENGINEER		SCALE AS SHOWN SHEET NO. 71-07-16	
APPROVED [Signature] U. S. ARMY ENGINEER DISTRICT		SHEET NO. 71-07-16	



THIS PLAN ACCOMPANIES CONTRACT NO.
DATA 48 MODIFICATION NO.



SORING LOCATION PLAN
SCALE 1"=50.0





2 New Slurry Trench..



DATE	DESCRIPTION	NAME	APPROV
REVISIONS			
U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA			
estimated DW	ROCKY MOUNTAIN AERIAL	COMMENCE CITY, COLORADO	
estimated DW	LIQUID WASTE DISPOSAL FACILITY		
estimated DW	NORTH BOUNDARY EXPANSION		
estimated DW	DENVER SAND/DEWATER WELLS		
SWIFT SCOURING SYSTEM	DW 36 THROUGH DW 46		
estimated	CONTRACT	DATE	
SWIFT / A.M. BRANCH	STUDY ENGINEER'S SIGNATURE	DATE	
APPROVED	SCALE	DATE	
		DATE	
		71-07-16	

PLATE 41





THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.




THIS PLAN ACCOMPANIES CONTRACT NO.
MODIFICATION NO.

DATE	DESCRIPTION	MADE	APPROV
DIVISION			
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA			
DESIGNED BY	ROCKY MOUNTAIN AREA	CORNER CITY, COLORADO	
DRAWN BY	LIQUID WASTE DISPOSAL FACILITY		
CHECKED BY	NORTH BOUNDARY EXPANSION		
REVIEWED BY	PILOT SYSTEM DEWATER WELLS		
WELL LOGGERS	REPLACEMENT WELL BORING LOGS		
APPROVED	DATE	DATE	DATE
W. J. F. J.	DATE	DATE	DATE
DATE	DATE	DATE	DATE
71-37-16			


NOTE

SLURRY RETURN DITCH AND DRAINAGE DITCH NOT SHOWN FOR CLARITY. REFER TO SECTION C-27/C-37 FOR ADDITIONAL INFORMATION.

C-27/C-37



⊕ STA. 49+00 THRU 51+50




50 THRU 58+00
1" = 50'

THIS DRAWING HAS BEEN REDUCED TO THREE-EIGHTHS THE ORIGINAL SCALE.

DATE	REVISION	MADE	APPROVED
1/27/71	Changed Contours Surface over Slurry Trench area		
3/13/80	REVISED IN ACCORDANCE WITH AM. NO. 001		

PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA	
DRAWING NO. VMR-102		ROCKY MOUNTAIN ARMY COCOSNEY CITY, COLORADO	
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION WORKING SURFACE CONTOURS (RECOMMENDED) - STA. 49+00 TO 59+50 SHEET 1			
DESIGNED BY W. M. B. / D. E.		APPROVED [Signature]	
CHECKED BY [Signature]		DATE JUNE 1980	
SCALE AS SHOWN		DRAWN BY [Signature]	
PROJECT 71-07-16		SHEET NO. 71-07-16	



THIS PLAN ACCOMPANIES CONTRACT NO. DACA 48-81 C0054 INSPIRATION NO. P-00001

4'-0" 6'-0" 8'-0" 4'-0" 4'-0"

6" COMPACTED SUBGRADE

6" GRAVEL SURFACE

EXISTING GRADE

DEWATER LINES SEE DETAIL

NEW TRENCH LOOKING NORTH

SCALE 1" = 4'

6" ROAD SURFACE

4'-0" 4'-0" 4'-0" 4'-0"

EXISTING GRADE

EXISTING GUTTER

EXISTING CURB

0.5% 0.5% 0.5% 0.5%

6" GRAVEL SURFACE

6" COMPACTED SUBGRADE

4' TO 6'

TYPICAL "D" STREET SECTION

APPROX. 100' SOUTH OF E

OF SLURRY TRENCH

SCALE: 1" = 4'

12' WIDE ALL-WEATHER ROAD SURFACE

2'-0" MIN

EXISTING GRADE

2:1

2' SHOULDER

2' TO 4'

EXISTING GRADE

3'-0" 3'-0" 3'-0" 3'-0"

1/2" 1/2" 1/2" 1/2"

6" GRAVEL SURFACE

6" COMPACTED SUBGRADE

TYPICAL 12' WIDE ALL-WEATHER ROAD SURFACE SECTION

4

SCALE: 1" = 4'

C-2 C-37

DISTANCE ABOVE EXISTING GRADE

4 FEET

12 FEET

3:1

6" GRAVEL SURFACE

TYPICA

PLAN


BRASS MARKER
ANCHORED IN
CONCRETE

FINISHED GRADE

POURED IN PLACE CONCRETE


ELEVATION

SLURRY TRENCH LOCAT




TYPICAL BENTONITE-SOIL SLURRY GROUND
WATER BARRIER TRENCH SECTION

NOT TO SCALE C-3 C-37




TYPICAL WELL MOUND SECTION

NOT TO SCALE C-8 C-37




LEVEL ROAD CROSSING SLURRY TRENCH SECTION

SCALE 1" = 4' C-9 C-37



TYPICAL LEVEE WITH 12' WIDE ALL-WEATHER
ROAD SURFACE SECTION



SCALE 1" = 5' C-6 C-37



TYPICAL 8' WIDE LEVEE SECTION

SCALE 1" = 5' C-7 C-37


GENERAL NOTE:
1. SLURRY TRENCH LOCATION MONUMENTS & BRASS MARKERS TO BE PROVIDED & INSTALLED BY THE CONTRACTOR.



SLURRY TRENCH LOCATION MONUMENT


DETAIL A
NOT TO SCALE C-10 C-37

GRAPHIC SCALES



THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTS THE ORIGINAL SCALE.


11-81 Deleted Title Symbol B-18 RO AM CORR. GENERAL REVISIONS		DATE DRAWN CHECKED APPROVED
REVISIONS PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MO 64101 DATED 7/1/66 DESIGNED BY NRS CHECKED BY J.E.R. APPROVED BY [Signature] PROJECT ROCKY MOUNTAIN ARSENAL LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION TYPICAL SECTIONS AND DETAILS		
U.S. ARMY ENGINEER DISTRICT DIXON, ILL. GROUP OF ENGINEERS CHAMPAIGN, ILL.		DATE JUNE 1960 SHEET NO. 34 TOTAL SHEETS 34
THIS PLAN ACCOMPANIES CONTRACT NO. DACA-44-00034 - MODIFICATION NO. P00001		71-07-16 71-07-16




HORIZ. SCALE: 1" = 5'. VERT. SCALE: 1" = 2' C-9 | C-38



HORIZ. SCALE: 1" = 5', VERT. SCALE: 1" = 2'




SCALE: 1" = 10'




FLAP GATE DETAIL B
SCALE: 1" = 6'

ATTACHMENT TO CULVERT IN ACCORDANCE WITH MFR'S INSTRUCTIONS




TYPICAL VALVE BOX DETAIL C
NO SCALE



FITTING SIZES	TEE & BEND	90° BEND	45° BEND	22 1/2° BEND	11 1/4° BEND
6"	5.0	7.2	3.8	2.0	1.1


THRUST BLOCKING DETAIL D
NO SCALE





SECTION 2
SCALE: 1" = 10'

THIS DRAWING HAS BEEN REDUCED TO THREE-EIGHTHS THE ORIGINAL SCALE.

REVISOR		DATE	DESCRIPTION	BY	APP'D
B-13-80		REVISED IN ACCORDANCE WITH AIA NO. 0001		224	CAB
<p>PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS SANTA FE, NEW MEXICO</p> <p>U.S. ARMY ENGINEER DIST. REG'T CHAMPAIGN, ILLINOIS GROUP OF ENGINEERS CHAMPAIGN, ILLINOIS</p> <p>LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION MISCELLANEOUS SECTIONS AND DETAILS</p> <p>DATE: JUNE 1980 DRAWN BY: DADASH, R. R. (JAL)</p>					



THIS PLAN ASSUMES CONTRACT NO. DACA 487 CB



PIEZOMETERS TO BE ABANDONED	
WELL NO.	CASED DEPTH, FT.
885*	67
885*	102
1991*	80
1991*	108
1991*	57
113-2	116
981	93
977*	55
977*	82
976*	71.5
976*	57.2
983	70
984*	58
984*	85
985	63
986	67
987	95

*Indicates cluster wells

THIS DRAWING HAS BEEN REDUCED TO THREE-EIGHTS THE ORIGINAL SCALE.



THIS PLAN ACCOMPANIES CONTRACT NO. DACA 45 H C0054 MODIFIED BY NO. P00004


DATE: 10/1/80		DRAWN: J. S. Dwyer		CHECKED: J. S. Dwyer	
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI					
U.S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
PROJECT: ROCKY MOUNTAIN ARSENAL, COMMERCE CITY, COLORADO LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION BORING LOCATION PLAN					
DESIGNED BY: JPD	DESIGNED BY: VME	DESIGNED BY: JPD	DESIGNED BY: JPD	DESIGNED BY: JPD	DESIGNED BY: JPD
APPROVED BY: J. S. Dwyer	APPROVED BY: J. S. Dwyer	APPROVED BY: J. S. Dwyer	APPROVED BY: J. S. Dwyer	APPROVED BY: J. S. Dwyer	APPROVED BY: J. S. Dwyer
DATE: JUNE 1980			DATE: JUNE 1980		
DRAWING NO. D 3161			DRAWING NO. D 3161		
71-07-16			71-07-16		

800-854-0700 • 604-271-6300 (toll-free) • 604-271-6300 • 604-271-6300

[illegible]

GENERAL NOTES:

1. WHERE THE SAMPLE TESTED HAD OVER 25% PASSING THE NO 200 WASH THEN THE MECHANICAL SIEVE ANALYSIS WAS NOT RUN. THIS WAS BASED ON THE CRITERIA THAT SOIL HAVING GREATER THAN 25% PASSING THE NO 200 WASH WOULD NOT BE ACCEPTABLE FOR SAND BACKFILL IN THE TRENCH.



PENETRATION NO.

3.5-5.0 H=4

85-100 N-7

13.5-190 N=10

10.5-20.0 N=23

23 5-23 9 N=100 / 5°

BEGAN CORING
AT 23 0' FT

21 23 9 11

GRADATION RESULTS

% PASSING NO. 200 WASH

36 0 % PASSING

29% PASSING

GRADATION SIEVE SIZES

1" 3/4" 1/2" 3/8" • 4 • 10 • 20 • 40 • 60 • 100 • 200

% PASSING	100	99.9	98.1	94.5	41.4	12.9	5.4	3.5
-----------	-----	------	------	------	------	------	-----	-----

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.

DATE		REVISIONS		NAME		APPROVED	
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI				U. S. ARMY ENGINEERING DISTRICT CHICAGO BRIDGE OF CHARGE OMAHA, IOWA			
DESCRIBED IN PROJECT NO. DRAWING NO. CONTRACT NO. <i>Paul & Son, Ltd.</i> <i>Chas. E. ...</i> ...		ROCKY MOUNTAIN ARSENAL LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 1 OF 30 34		COMMERCE CITY, COLORADO DATE JUNE 1, 60 DRAWN BY ...		CHECK BY ...	
70. Sig		61-07-16		61-07-16		61-07-16	



THIS PLAN ACCOMPANIES CORRESPONDING NO.
DACA 457 CO MODIFICATION NO.

500 5th STREET • CHICAGO, ILLINOIS 60601 • (312) 467-1711 • 500 5th STREET

FLUID LEVEL

0

50

62

RESISTANCE
10 Ω /DIV

1001

GRADATION RESULTS		GRADATION SIEVE SIZES										
PENETRATION NO.	% PASSING NO. 200 WASH	1"	3/4"	1/2"	3/8"	#4	#10	#20	#40	#60	#100	#200
30-45 N=7	28.7	PASSING										
80-95 N=5												
150-145 N=13	43.3	PASSING										
180-195 N=22												
230-245 N=23												
280-290 N=35/12"												
BEGIN CROWING												
280-290 FT												

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.



NAME	SURVEYOR			PAGES	APPROVAL
REVISIONS					
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERING KANSAS CITY, MISSOURI			U. S. & CITY ENGINEER DISTRICT OKLAHOMA DIVISION OF ENGINEERING OKLAHOMA CITY, OKLAHOMA		
DRAWING NO. _____ SCALE NO. _____ DRAWING BY <i>P. A. Sullivan</i> CHECKED BY <i>C. C. Lumberton</i> TITLE, PLANS, ELEVATIONS APPROVAL <i>78 [Signature]</i>		ROCKY MOUNTAIN AREA LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 2 OF 30 <i>P. A. Sullivan</i> TITLE, PLANS, ELEVATIONS APPROVAL 7-10-61		COMMERCE CITY, COLORADO JUNE 1, 1961 SCALE 1" = 10' SHEET NO. 161	
71-07-16					

9.3 BA STREET • GOLDEN, COLORADO 80401 • 303-276-0171 • 303-276-0271

0'

50'

64'

GAMMA RAY SCATTERING

FLUID LEVEL

RESISTANCE

1002

GRADATION RESULTS		GRADATION SIEVE SIZES										
PENETRATION NO	% PASSING NO 200 WASH	1"	3/4"	1/2"	3/8"	#4	#10	#20	#40	#60	#100	#200
30-45 N+25												
60-95 N+27	50.0 % PASSING											
110-145 N+47												
80-95 N+50												
230-245 N+55	52 % PASSING											
	% PASSING—100	99.9	97.1	73.0	31.6	11.4	7.1	5.5				
260-295 N+50												
310-345 N+55												
380-395 N+59												
430-445 N+57												
BEGAN CORING AT 45.5 FT												

THIS SHADING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.



DATE		SUBJECT		NAME	
REVISIONS					
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI			U. S. ARMY ENGINEERING DISTRICT GUANAJUATO OFFICE OF CHIEF ENGINEER GUANAJUATO, MICHIGAN		
DRAWING NO.		ROCKY MOUNTAIN ARSENAL		COMMERCE CITY, COLORADO	
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 3 OF 30					
DRAWN BY <i>W. B. ...</i> CHECKED BY <i>W. B. ...</i> APPROVED BY <i>W. B. ...</i>		DATE 1-10-60		SCALE AS SHOWN	
75 <i>h</i>		71-07-16		71-07-16	

FOR AN ORDER • CALL 800-451-9299 • FAX 800-451-9299 • WWW.1000BOOKS.COM

0

FLUID LEVEL

CASINGS

50'

67'

GAMMA
RAYS
SCALE
NEOUS
NTIAL
DIV

RESISTANCE
20 Ω/FT

1003

GRADATION SIEVE SIZES

PENETRATION NO.		% PASSING NO. 200 WASH											
		1"	3/4"	1/2"	3/8"	"4	"10	"20	"40	"60	"100	"200	
35-50	N=4	61.3% PASSING											
85-100	N=13												
135-150	N=8												
185-200	N=16	15.4% PASSING		% PASSING ——— 100 98.1 91.2 68.2 40.0 25.7 19.2 16.2									
235-250	N=27												
285-295	N=33/12"												
BEGAN CORING AT 307.6'													


THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.

[illegible]

THIS PLAN AMENDMENT CONTRACT NO. **PACA 427 92** DATED **11/1/92**

CALIBER 75 IN 7 IN
 CALIBRATION 1
 0' 50' 64'
 GAMMA - GAMMA
 DENSITY
 5K CPS
 FULL SCALE
 HOLE 1004
 N-N NEUTRON
 1K CPS
 FULL SCALE
 CALIBER
 1 IN/DIV
 0' 50' 64'
 CL
 SC
 SM-SP
 SP
 SILTSTONE
 CLAYSTONE
 SANDSTONE
 CLAYSTONE
 0' 50' 64'
 NATURAL GAMMA
 50 CPS
 FULL SCALE
 SPONTANEOUS
 POTENTIAL
 10 MV/DIV
 HOLE 1004
 B.O.H.
 5070 7'
 SECTION 47 + 48
 SHEET C-15

◎ 華商會館：總商會、地產商會、銀行公會、保險公會、

[illegible]

GRADATION SIEVE SIZES

PENETRATION NO.	% PASSING NO. 200 WASH	PENETRATION TEST STRESS									
		P	3/4"	1 1/2"	3/8"	1/4"	"10"	"40"	"80"	"100"	"200"
13.5-5.0 N+2	53.7% PASSING										
8.5-10.0 N+8											
13.5-15.0 N+7											
18.5-20.0 N+9											
23.5-25.0 N+52	6.3% PASSING	100	83.1	75.1	70.5	59.7	44.8	31.1	19.8	13.1	9.2
28.5-30.0 N+23											


BEGAN CORING
AT 32.0 FT.

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.



THIS FLAG ADVERTISEMENT CONTRAST NO.
BACA 487 00 SUBSCRIPTION NO.

DATE		DESCRIPTION		PRICE	APPROVED
REVISIONS					
PREPARED BY BLACK & VEATCH		U. S. ARMY ENGINEERS DISTRICT CHAMPAIGN			
CONSULTING ENGINEERS "KANSAS CITY, MISSOURI"		BUREAU OF ENGINEERING GREENGLASS, INDIANAPOLIS			
DESIGNED BY	ROCKY MOUNTAIN MINERAL		COMMERCIAL CITY, COLORADO		
DRAWN BY	LIQUID WASTE DISPOSAL FACILITY				
ENGINEER IN CHARGE	NORTH BOUNDARY EXPANSION				
Checked by <i>E. S. R. R. R.</i>	GEOPHYSICAL BORING LOGS				
<i>Columbian</i>	SHEET 6 OF 30				
DATE	DRAWN BY		DATE		
	<i>E. S. R. R. R.</i>		JUNE 1946		
PRICE AS ORDERED	CHECKED BY <i>E. S. R. R. R.</i>				
75-07-18		71-07-18			

[illegible]

<u>GRADATION RESULTS</u>		<u>GRADATION SIEVE SIZES</u>										
<u>PENETRATION NO.</u>	<u>% PASSING NO. 200 WASH</u>	1"	3/4"	1/2"	3/8"	#4	#10	#20	#40	#60	#100	#200
30-45 N+4	66.6 % PASSING											
80-95 N+10	17.9 % PASSING	% PASSING			100	99.3	98.6	87.1	57.1	34.8	24.5	18.3
130-145 N+23												
180-195 N+41												
230-245 N+127												
280-290 N+140/2"												
BEGAN CORING 12.6 FT												

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE

DATE	DRAWN-THRU			PLANT	APPROVED
REVISIONS					
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI			U. S. ARMY ENGINEER DISTRICT CHICAGO BRIGADE OF ENGINEERS CHICAGO, ILLINOIS		
SHEET NO. 1 CHECKED BY DRAWN BY IN CHARGE <i>Paul G. B. B.</i> <i>Columbian</i> PROJECT, BUREAU OF RECONSTRUCTION APPROVED		ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOGRAPHICAL BORING LOGS SHEET 7 OF 30 24 <i>W. B. B.</i> JUN 1980 DRAWN BY CHECKED BY APPROVED BY 75.8 ft 71-07-16			



THIS PLAN ADVERTISEMENTS CONTRAST THE
DACA 487 CQ INFORMATION IN

COLORADO WELL LOGGING, INC.
200 1ST STREET • GOLDEN, COLORADO 80601 • (303) 754-1111 • (303) 754-1112

PROJECT: **RMA NORTH BOUND** WELL: **1007** DATE: **25 JAN 80** TIME: **10:00**
 COMPANY: **F.S.A. GEOTECHNICAL** COUNTY: **ADAMS** SEC: **24** TWP: **2S** RANG: **62W**
 STATE: **COLO.** WELL HOLE DATA: **2 3/8" X 10' SEC**

DEPTH: **70 FT** COLLAR: **1/4 IN** CEMENT: **1/4 IN** THIS ON: **11/5** OFF: **1200**
 DEPTH: **68 FT** BY: **PQ 4.8 IN** WELL PIPE: **THICK** OPERATOR: **KIRCHNER**
 DEPTH: **28 FT** THIS: **2 DAYS** BENTONITE: **2 DAYS** WITHIN: **MS. GILDEAU**
 FLUID LEVEL: **6 FT** BENTONITE: **2 DAYS** CUSTOM AUGER: **CUSTOM AUGER**
 CORRECTION FACTORS: **N/A** CEMENT: **N/A** WATER: **N/A**





NATURAL GAMMA	DEPTH	RESISTANCE
FROM	TO	FROM
68	70	100
N-M 2K CPS, 1000		
CALIBER: 1 IN/DIV, 15 FT/MIN		
RESISTANCE: 10 Ω/DIV		
N-M NEUTRON 1K CPS		
FULL SCALE CALIBER 1 IN/DIV		
GAMMA - GAMMA DENSITY 5K CPS		
FULL SCALE		


COLORADO WELL LOGGING, INC.
200 1ST STREET • GOLDEN, COLORADO 80601 • (303) 754-1111 • (303) 754-1112

PROJECT: **RMA NORTH BOUND** WELL: **1007** DATE: **25 JAN 80** TIME: **10:00**
 COMPANY: **F.S.A. GEOTECHNICAL** COUNTY: **ADAMS** SEC: **24** TWP: **2S** RANG: **62W**
 STATE: **COLO.** WELL HOLE DATA: **2 3/8" X 10' SEC**

DEPTH: **70 FT** COLLAR: **1/4 IN** CEMENT: **1/4 IN** THIS ON: **11/5** OFF: **1200**
 DEPTH: **68 FT** BY: **PQ 4.8 IN** WELL PIPE: **THICK** OPERATOR: **KIRCHNER**
 DEPTH: **28 FT** THIS: **2 DAYS** BENTONITE: **2 DAYS** WITHIN: **MS. GILDEAU**
 FLUID LEVEL: **6 FT** BENTONITE: **2 DAYS** CUSTOM AUGER: **CUSTOM AUGER**
 CORRECTION FACTORS: **N/A** CEMENT: **N/A** WATER: **N/A**

NATURAL GAMMA	DEPTH	RESISTANCE
FROM	TO	FROM
68	70	100
N-M 2K CPS, 1000		
CALIBER: 1 IN/DIV, 15 FT/MIN		
RESISTANCE: 10 Ω/DIV		
N-M NEUTRON 1K CPS		
FULL SCALE CALIBER 1 IN/DIV		
GAMMA - GAMMA DENSITY 5K CPS		
FULL SCALE		



[illegible]

GRADATION RESULTS		GRADATION SIEVE SIZES									
PENETRATION NO.	% PASSING NO. 200 WASH	1/2"	3/8"	3/16"	1/4"	1/2"	3/4"	1"	1 1/2"	2"	2 1/2"
10-45 N+7	69.3 % PASSING										
80-95 N+14											
130-145 N+19	45 % PASSING										
180-195 N+113											
230-245 N+24											

BEGAN CORING AT 24.5 FT

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.



DATE		DESCRIPTION		PAGE APPROV	
REVISIONS					
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI			U. S. ARMY ENGINEER DISTRICT OKLAHA GROUP OF ENGINEERS OKLAHOMA, OKLAHOMA		
PROJECT NO. ROCKY MOUNTAIN ARSENAL			COMMERCE CITY, COLORADO		
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 8 OF 30					
DRAWN BY <i>Paul S. ...</i>		CHECKED BY <i>Robert ...</i>		DATE 11-16-54	
APPROVED BY <i>Robert ...</i>		SPECIAL AGENT	
78-111		71-07-16		11-16-54	

COLORADO WELL LOGGING, INC.

1000 1ST STREET • GOLDEN, COLORADO 80640 • (303) 774-1111 • (303) 774-1122

PROJECT NO. 2133 RMA N. BND. HOLE 1008	WELL NO. MT. SEP 2500
COMPANY: ESA GEOTECHNICAL	DATE: 6 FEB 80
STATE: COLO. COUNTY: ADAMS	WELL NO. 247
DRILL HOLE DATA:	WELL NO. 236 X 10-8
DEPTH DRILLED: 70 FT	COLLAR DEPTH: UNK
DEPTH LOGGED: 63 FT	CASING THICK: 3/8 IN.
DEPTH CASING: 27 FT	BY RAY PQ 4.8 IN.
FLUID LEVEL: 6 FT	TIME SINCE CIRCULATION: 6 DAYS
LOGGED OPEN HOLE: X	DRILLER CONTRACTOR: CUSTOM AUGER
	CONNECTION FACTORS: N/A





NATURAL GAMMA	RESISTANCE
DEPTH: 0 TO 63	FROM: 0 TO 63
FULL SCALE CPS: 10	RESISTANCE: 10.0/DIV
CHART RATIO: FT/IN 10	LOGGING SPEED: 25
LOGGING SPEED: 25	NETO: 25
DIGITAL PRINTOUT	DIGITAL PRINTOUT

COLORADO WELL LOGGING, INC.

1000 1ST STREET • GOLDEN, COLORADO 80640 • (303) 774-1111 • (303) 774-1122

PROJECT NO. 2133 RMA N. BND. HOLE 1008	WELL NO. MT. SEP 2500
COMPANY: ESA GEOTECHNICAL	DATE: 16 FEB 80
STATE: COLO. COUNTY: ADAMS	WELL NO. 247
DRILL HOLE DATA:	WELL NO. 236 X 10-8
DEPTH DRILLED: 61 FT	COLLAR DEPTH: UNK
DEPTH LOGGED: 61 FT	CASING THICK: 3/8 IN.
DEPTH CASING: 30 FT	BY RAY PQ 4.8 IN.
FLUID LEVEL: 35 FT	TIME SINCE CIRCULATION: 6 DAYS
LOGGED OPEN HOLE: X	DRILLER CONTRACTOR: CUSTOM AUGER
	CONNECTION FACTORS: N/A

NATURAL GAMMA	RESISTANCE
DEPTH: 0 TO 61	FROM: 0 TO 61
FULL SCALE CPS: 10	RESISTANCE: 10.0/DIV
CHART RATIO: FT/IN 10	LOGGING SPEED: 25
LOGGING SPEED: 25	NETO: 25
DIGITAL PRINTOUT	DIGITAL PRINTOUT



COLORADO WELL LOGGING, INC.

300 W. 17TH STREET • BOULDER, COLORADO 80501 • (303) 440-1111 • 300 W. 17TH STREET

PROJECT NO. 2133 RMA N. END HOLE 1009
 COMPANY ESA GEOTECHNICAL DATE 6 FEB 80
 STATE COLO COUNTY ADAMS

WELL HOLE DATA
 DEPTH BELLER 71 FT COLLAR RLY UNK CHARGE TIME 3/4 IN
 DEPTH LOSS 71 FT BY BSE PQ 4.8 IN WELL PORE PRESS N/A
 DEPTH CASING 31 FT TIME SINCE CIRCULATION 4 DAYS
 FLUID LEVEL 10 FT TYPE FLUID BENTONITE BELLER CONSTRUCTION CUSTOM AUGER
 LOSSER OPEN HOLE X THIN TYPE THIN CASING X CONNECTION FACTOR FOR N/A CASING 1.87 WATER 1.082

RESISTANCE
 DEPTH FROM TO NO OF FT
 FULL SCALE EPS
 CHART RATIO FT/IN
 LOSSER SPEED FT/MIN
 DIGITAL RESISTOR

SPONTANEOUS POTENTIAL
 DEPTH FROM TO NO OF FT
 FULL SCALE EPS
 CHART RATIO FT/IN
 LOSSER SPEED FT/MIN
 DIGITAL RESISTOR

COLORADO WELL LOGGING, INC.



300 W. 17TH STREET • BOULDER, COLORADO 80501 • (303) 440-1111 • 300 W. 17TH STREET

PROJECT NO. 2133 RMA N. END HOLE 1009
 COMPANY ESA GEOTECHNICAL DATE 6 FEB 80
 STATE COLO COUNTY ADAMS



WELL HOLE DATA
 DEPTH BELLER 31 FT COLLAR RLY UNK CHARGE TIME 3/4 IN
 DEPTH LOSS 31 FT BY BSE PQ 4.8 IN WELL PORE PRESS N/A
 DEPTH CASING 13 FT TIME SINCE CIRCULATION 4 DAYS
 FLUID LEVEL 4.2 FT TYPE FLUID BENTONITE BELLER CONSTRUCTION CUSTOM
 LOSSER OPEN HOLE X THIN TYPE THIN CASING X CONNECTION FACTOR FOR N/A CASING 1.87 WATER 1.082

RESISTANCE
 DEPTH FROM TO NO OF FT
 FULL SCALE EPS
 CHART RATIO FT/IN
 LOSSER SPEED FT/MIN
 DIGITAL RESISTOR

SPONTANEOUS POTENTIAL
 DEPTH FROM TO NO OF FT
 FULL SCALE EPS
 CHART RATIO FT/IN
 LOSSER SPEED FT/MIN
 DIGITAL RESISTOR




540 6'
 CL
 SF
 CLAYSTONE
 W/SAND
 SANDY
 CLAYSTONE
 SALTSTONE
 CLAYSTONE
 SANDY
 CLAYSTONE
 CLAYSTONE
 CLAYSTONE
 B.O.H.
 5076 6'
 STATION 28.40
 SHEET C-14



COLORADO WELL LOGGING, INC.

地址: 上海南京路 100 号 10 楼 1001 室 邮编: 200003 电话: 021-62483888 传真: 021-62483889
 电子邮箱: china@china.com.cn 网址: <http://www.china.com.cn>

[illegible]

GRADATION RESULTS

GRADATION SIEVE SIZES

PENETRATION NO.	% PASSING NO. 200 WASH	1"	3/4"	1/2"	3/8"	*4	*10	*20	*40	*60	*100	*200	
45-60 N=4	49.6% PASSING												
95-110 N=5													
145-160 N=21	14.8% PASSING	% PASSING			100	96.3	89.6	67.8	73.1	49.4	25.6	17.4	15.4
195-210 N=24													
245-255 N=127/12"													
295-310 N=67													

DEGAN CORING
AT 39.0' FT.

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.




DATE		REVISIONS		PAGE		APPROVED	
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI				U. S. ARMY ENGINEERING DISTRICT DENVER DISTRICT OF COLORADO DENVER, COLORADO			
DESIGNED BY		ROCKY MOUNTAIN NATIONAL		COMMERCE CITY, COLORADO			
CHECKED BY		LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 10 OF 30					
DRAWN BY		<i>Paul A. Hester</i> ENGINEER		<i>W. J. Conner</i> CIVIL ENGINEER		DATE JUNE 14-40	
<i>Colburn</i> CIVIL ENGINEER		SCALE AS SHOWN		NORTH NORTH 1/4		SHEET NO. 68-2-101	
75 days		71-07-16					

COLORADO WELL LOGGING, INC.
 1001 N. AND PULASKI ST. DENVER, CO. 80202

WELL NO. 1010
TECHNICAL DATA
 DATE 11/18/80
 COUNTY ADAMS
 TWP 10N
 R. 10E
 S. 34

WELL NAME DATA
 OWNER UNK
 CHIEF 3/4 IN
 BY PO 4.8 IN
 TYPE RENTONITE
 DRILLING CONTRACTOR CUSTOM AUGER
 CONNECTION FACTOR 1.87
 WATER 0.82

LOG DATA
 DEPTH 0 TO 100 FT
 LOGGING SPEED 100 CPS
 SCALE FULL SCALE




<u>PENETRATION NO.</u>	<u>GRADATION RESULTS</u>	<u>GRADATION SIEVE SIZES</u>												
	<u>% PASSING NO 200 WASH</u>	1"	3/4"	1/2"	3/8"	"4	"10	"20	"40	"60	"100	"200		
40-55 N+5	52.6 % PASSING													
90-105 N+5	35.7 % PASSING													
140-155 N+13	13.5 % PASSING													
	% PASSING						100	99.2	97.5	84.4	50.8	27.0	18.4	14.4
190-205 N+41														
240-255 N+56														
290-305 N+58														
<u>BEGAN CORING</u>														
AT 35.0 FT														



THIS PLAN ACCOMPANIES CONTRACT NO. 44CA 487 C-0
 MODIFICATION NO.

THIS DRAWING HAS BEEN REDUCED TO THREE-FIFTHS THE ORIGINAL SCALE.

DATE	DESIGNED BY	CHECKED BY	APPROVED BY
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI			
U. S. ARMY ENGINEER DISTRICT CHAMPAIGN, ILLINOIS GROUP OF ENGINEERS CHAMPAIGN, ILLINOIS			
PROJECT NO. ROCKY MOUNTAIN ARSENAL LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 11 OF 30			
DRAWN BY <i>Paul A. Hines</i>		CHECKED BY <i>John A. Hines</i>	
DATE JUNE 1980		SCALE AS SHOWN	
PROJECT NO. 71-07-13		DRAWING NO. 71-07-13	

[illegible]


PENETRATION NO.	% PASSING NO. 200 WASH	1"	3/4"	1/2"	3/8"	"4"	"10"	"20"	"40"	"80"	"100"	"200"
30-15 N+11												
80-85 N+4	61.5% PASSING											
150-145 N+48	23.1% PASSING	% PASSING					100	99.9	96.4	81.6	54.2	33.4 24.4
180-195 N+13												
230-239 N+140/111												
280-295 N+48												
330-345 N+54												
380-395 N+115												
BEGAN CORING AT 40 FT.												

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.



THIS PLAN ACCOMPANIES CONTINUED NO.
DACA 457 CB MODIFICATION NO.

DATE		DESCRIPTION	NAME	ADDRESS	
REVISIONS					
DESIGNED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI			U. S. ARMY ENGINEER DISTRICT DENVER OFFICE OF CHIEF OF BRANDED, MINNESOTA		
DESIGNED BY [Signature]	ROCKY MOUNTAIN AERIAL	COMMENCE CITY, COLORADO			
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 12 OF 30					
DESIGNED BY [Signature]	DATE [Signature]	JUNE 1964			
DESIGNED BY [Signature]	DATE [Signature]	71-07-16			

[illegible]

PENETRATION NO.

30-45 N=10
80-95 N=11
130-145 N=22
180-195 N=72
230-245 N=43
BEGAN CORING
AT 260 FT.

GRAVIMETRIC SIEVE SIZES	
% PASSING NO. 200 WASH	1 3/4" 1/2" 3/8" #4 #10 #20 #40 #60 #100 #200

NO GRADATION TEST WAS RUN ON ANY SAMPLE FROM THIS BORING

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.

DATE		REVISIONS		DRAWN		CHECKED	
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI				U.S. ARMY ENGINEER DISTRICT CHAMPAIGN BRIGADE OF ENGINEERS CHAMPAIGN, ILLINOIS			
DRAWING NO. SHEET NO. SHEET TOTAL <i>10/18/64</i> <i>Colburn</i> DRAWN BY CHECKED BY APPROVED BY		ROCKY MOUNTAIN AIRFIELD COMMERCE CITY, COLORADO LIGHT WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 13 OF 30 <i>10/18/64</i> DATE SCALE NORTH SHEET NO.					
				JUNE 1960		SHEET NO. SHEET TOTAL 71-07-16	



THIS PLAN AREA: *UNDER CONTRACT NO.
BACA 487 CO. REGENERATION NO.

COLORADO WELL LOGGING, INC.

NO. 1013

WELL NO. 1013

DATE 27 FEB 1980

ADAMS

WELL TYPE 3/8 IN

WELL DEPTH 1095

WELL LOCATION 1095

WELL OWNER 1095

WELL CONTRACTOR 1095

WELL LOG NO. 1013

WELL LOG DATE 27 FEB 1980

WELL LOG TIME 10:30

WELL LOG LOCATION 1095

WELL LOG OWNER 1095

WELL LOG CONTRACTOR 1095

WELL LOG NO. 1013


WELL LOG DATE 27 FEB 1980

WELL LOG TIME 10:30

WELL LOG LOCATION 1095

WELL LOG OWNER 1095

WELL LOG CONTRACTOR 1095



PENETRATION NO.	GRADATION RESULTS	GRADATION SIEVE SIZES
30-45 N-6	% PASSING NO. 300 WASH	1 3/4 1/2 3/8 4 10 20 40 60 100 200
80-93 N-4	45.3 % PASSING	
130-145 N-7		
180-195 N-10	29.6 % PASSING	
230-245 N-17		
280-290 N-50		
BEGAN CORING		
AT 29.0 FT		

THIS DRAWING HAS BEEN REDUCED TO
THREE-FOURTHS THE ORIGINAL SCALE.



THIS PLAN ASSUMES CONTRACT NO.
BACA 457 CO. EXPLANATION NO.

REVISIONS

PREPARED BY BLACK & VEATCH

CONSULTING ENGINEERS KANSAS CITY, MISSOURI


U. S. ARMY ENGINEER DISTRICT
UNAMA
BRIGADE OF ENGINEERS
UNAMA, MISSOURIA


ROCKY MOUNTAIN AERIAL COMMENCE CITY, COLORADO

LIQUID WASTE DISPOSAL FACILITY
NORTH BOUNDARY EXPANSION
GEOPHYSICAL BORING LOGS
SHEET 14 OF 30

DATE JUNE 1980

71-07-16

[illegible]

[illegible]

PENETRATION NO.

33-5.0 N=3

8.5-100 №9

13.9-13.0 №11

105-20.0 N-6

23.5-25.0 M=38
BEGAN CCRING
AT 23.9 FT.

% PASSING NO. 200 WASH

% PASSING NO. 200 WASH	1"	3/4"	1/2"	3/8"	"4	"10	"20	"40	"60	"100	"200
------------------------	----	------	------	------	----	-----	-----	-----	-----	------	------

72.1% PASSING


35.4% PASSING

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.

DATE		COMPLETION		DATE	APPROVAL
REVISIONS					
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI			U. S. ARMY ENGINEER DISTRICT VIETNAM BRIGADE OF ENGINEERS CHANGAI, VIETNAM		
DRAWING NO. SHEET NO. SHEET OF DRAWN BY <i>W. S. H. H.</i> CHECKED BY <i>W. S. H. H.</i> DATE SCALE PROJECT <i>754</i>	ROCKY MOUNTAIN ARSENAL LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 15 OF 30		COMMERCE CITY, COLORADO 14 DATE JUNE 1964 SCALE 80 R 161		



THIS PLAN ACCOMPANIES FORM NO. 100-457 CS INVESTIGATION NO.

[illegible]

PENETRATION NO.	% PASSING NO. 200 WASH	1"	3/4"	1/2"	3/8"	4.	10	20	40	60	100	200
4.5-6.0 N=4	34.2% PASSING											
9.5-11.0 N=19												
14.5-16.0 N=78	16.7% PASSING	% PASSING	100	98.3	96.6	89.2	84.4	41.9	29.8	21.8	17.2	
19.5-21.0 N=101												
BEGAN CORING AT 24.0 FT.												

% PASSING	100	98.3	98.6	89.2	64.4	41.9	29.9	21.8	17.2
-----------	-----	------	------	------	------	------	------	------	------


THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.



THIS PLAN ACCOMPANIES CONTRACT NO.
BAGA 487 CO IDENTIFICATION NO.

DATE		REVISION		SCALE	APPROVED
		REVISED			
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI			U. S. ARMY ENGINEER DISTRICT CHICAGO OFFICE OF ENGINEERS CHICAGO, ILLINOIS		
ENGINEER IN CHARGE		ROCKY MOUNTAIN ARSENAL		COMMERCE CITY, COLORADO	
CHECKED BY		LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING; LOGS SHEET 16 OF 30			
DESIGNED BY		24		DATE	
<i>W. C. Miller</i> W. C. MILLER CIVIL ENGINEER CHICAGO, ILLINOIS		<i>W. C. Miller</i> W. C. MILLER CIVIL ENGINEER CHICAGO, ILLINOIS		JUNE 1946	
APPROVED		DATE		SCALE	
<i>W. C. Miller</i> W. C. MILLER CIVIL ENGINEER CHICAGO, ILLINOIS		DATE AS ORDERED SCALE AS ORDERED		SCALE AS ORDERED DATE AS ORDERED	
<i>W. C. Miller</i> W. C. MILLER CIVIL ENGINEER CHICAGO, ILLINOIS		71-07-16			

COLORADO WELL LOGGING,






2020 ST STREET • GAITHERSBURG, MARYLAND 20878 • (301) 741-1111 • (301) 741-1112


PROJECT NO. 2133 RMA NO BNP		WELL NO. 1016	WELL TYPE	WELL STATUS	WELL DEPTH
COMPANY FSA GEOTECHNICAL		DATE 27 FEB 1980			
STATE COLORADO	COUNTY ADAMS				
WELL HOLE DATA					
DEPTH STARTED 60 FT	COLLAR DIA. 1 IN	CRACKS THRU 3/8 IN			
DEPTH LOST 93 FT	ST DIA. 4.8 IN	STALL FIVE FEET N/A			
DEPTH GAIN 93 FT	THIS SERIES OBSERVATION				
FLUID LEVEL 19 FT	THIS FLUID BENITONITE	WELLING OBSERVATION			
LOGGING START HOLE	THIRD FIVE	THIRD CASING			
			CONNECTION FACTORS PER N/A		

DEPTH	PRESS	TEMP	TEMP	TEMP	TEMP
54	54	54	54	54	54
58	58	58	58	58	58
60	60	60	60	60	60
62	62	62	62	62	62
64	64	64	64	64	64
66	66	66	66	66	66
68	68	68	68	68	68
70	70	70	70	70	70
72	72	72	72	72	72
74	74	74	74	74	74
76	76	76	76	76	76
78	78	78	78	78	78
80	80	80	80	80	80
82	82	82	82	82	82
84	84	84	84	84	84
86	86	86	86	86	86
88	88	88	88	88	88
90	90	90	90	90	90
92	92	92	92	92	92
94	94	94	94	94	94
96	96	96	96	96	96
98	98	98	98	98	98
100	100	100	100	100	100

DEPTH	PRESS	TEMP	TEMP	TEMP	TEMP
54	54	54	54	54	54
58	58	58	58	58	58
60	60	60	60	60	60
62	62	62	62	62	62
64	64	64	64	64	64
66	66	66	66	66	66
68	68	68	68	68	68
70	70	70	70	70	70
72	72	72	72	72	72
74	74	74	74	74	74
76	76	76	76	76	76
78	78	78	78	78	78
80	80	80	80	80	80
82	82	82	82	82	82
84	84	84	84	84	84
86	86	86	86	86	86
88	88	88	88	88	88
90	90	90	90	90	90
92	92	92	92	92	92
94	94	94	94	94	94
96	96	96	96	96	96
98	98	98	98	98	98
100	100	100	100	100	100

DEPTH	PRESS	TEMP	TEMP	TEMP	TEMP
54	54	54	54	54	54
58	58	58	58	58	58
60	60	60	60	60	60
62	62	62	62	62	62
64	64	64	64	64	64
66	66	66	66	66	66
68	68	68	68	68	68
70	70	70	70	70	70
72	72	72	72	72	72
74	74	74	74	74	74
76	76	76	76	76	76
78	78	78	78	78	78
8					



[illegible]

PENETRATION NO.		% PASSING NO. 200 WASH													
		1"	3/4"	1/2"	3/8"	1/4"	"10	"20	"40	"60	"100	"200			
35-5	N+60														
85-100	N+34	94 % PASSING				% PASSING	100	99.6	97.1	88.7	67.3	39.1	22.1	14.1	10.6
35-50 N+28															
BEGAN CORING AT 35 FT															

PENETRATION NO.		% PASSING NO. 200 WASH														
		1"	3/4"	1/2"	3/8"	1/4"	"10	"20	"40	"60	"100	"200				
35-5	N+60															
85-100	N+34	94 % PASSING				% PASSING		100	99.6	97.1	88.7	67.3	39.1	22.1	14.1	10.6
35-50 N+28																
BEGAN CORING AT 35 FT																

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.



DATE		REVISIONS		REMARKS		APPROVED	
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI				U. S. ARMY ENGINEER DISTRICT CHAMPA OFFICE OF ENGINEERS CHAMPA, MISSOURI			
DRAWING NO. SHEET NO. CHECKED BY <i>Prof. E. H. Hester</i> COLUMBIA CIVIL ENGINEER, CHAMPA		ROCKY MOUNTAIN ARSENAL LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 17 OF 30 34		COMMERCIAL CITY, COLORADO DATE JUNE 1946 SHEET NO. DRAWING 50 R -161		APPROVED <i>F. S. [Signature]</i> 71-07-16	

COLORADO WELL LOGGING, INC.

100 5th STREET • GOLDEN, COLORADO 80640 • 303 674-1111 • 303 674-1112

PROJECT NO. 2133 RMANE BND HOLE 1017
 COMPANY: SA GEOTECHNICAL DATE: 6 MARCH 80
 STATE: COLORADO COUNTY: ADAMS

DEPTH WELL TO: 48 FT COLLAR DIA: 10 1/2 IN CASING FROM: 3/8 IN
 DEPTH LOGGED: 48 FT BY: PQ 4.8 IN WELL PORE PRESS: N/A
 DEPTH CASING: 5 FT TYPE: BENTONITE
 FLUID LEVEL: 9 FT TYPE: BENTONITE
 LOGGED OPEN HOLE: 48 FT THIS PIPE: THIS CASING: CORRELATION FACTORS: N/A

WELL LOG DATA
 LOGGING SPEED: 15 F/7 MIN
 LOGGING SPEED: 15 F/7 MIN

RESISTANCE
 DEPTH: 0 TO 48 FT
 LOGGING SPEED: 15 F/7 MIN
 DIGITAL PRESENT

Y-Y GAMMA
 DEPTH: 0 TO 48 FT
 LOGGING SPEED: 15 F/7 MIN
 DIGITAL PRESENT

N-N NEUTRON
 DEPTH: 0 TO 48 FT
 LOGGING SPEED: 15 F/7 MIN
 DIGITAL PRESENT

COLORADO WELL LOGGING, INC.

100 5th STREET • GOLDEN, COLORADO 80640 • 303 674-1111 • 303 674-1112

PROJECT NO. 2133 RMANE BND HOLE 1017
 COMPANY: SA GEOTECHNICAL DATE: 6 MARCH 80
 STATE: COLORADO COUNTY: ADAMS


DEPTH WELL TO: 48 FT COLLAR DIA: 10 1/2 IN CASING FROM: 3/8 IN
 DEPTH LOGGED: 48 FT BY: PQ 4.8 IN WELL PORE PRESS: N/A
 DEPTH CASING: 5 FT TYPE: BENTONITE
 FLUID LEVEL: 9 FT TYPE: BENTONITE
 LOGGED OPEN HOLE: 48 FT THIS PIPE: THIS CASING: CORRELATION FACTORS: N/A


WELL LOG DATA
 LOGGING SPEED: 15 F/7 MIN
 LOGGING SPEED: 15 F/7 MIN

RESISTANCE
 DEPTH: 0 TO 48 FT
 LOGGING SPEED: 15 F/7 MIN
 DIGITAL PRESENT

Y-Y GAMMA
 DEPTH: 0 TO 48 FT
 LOGGING SPEED: 15 F/7 MIN
 DIGITAL PRESENT

N-N NEUTRON
 DEPTH: 0 TO 48 FT
 LOGGING SPEED: 15 F/7 MIN
 DIGITAL PRESENT



[illegible]

GRADATION RESULTS		GRADATION SIEVE SIZES										
PENETRATION NO.	% PASSING NO. 200 WASH	3/4"	1/2"	3/8"	#4	#10	#20	#40	#60	#100	#200	
30-45 N+7	407% PASSING											
80-95 N+11												
130-145 N+27	97% PASSING	100	96.4	93.3	89.4	79.5	63.4	43.0	28.0	8.4	1.6	
BEGAN CORING												

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.



THIS PLAN ACCOMPANIES CERTIFICATE NO.
SACA 487 C2 IDENTIFICATION NO.

DATE	REVISIONS	NAME	APPROVE
REVISIONS			
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OKLAHOMA BORDO OF ENGINEERS OKLAHOMA TERRITORY	
DRAWING NO. CHECKED BY DESIGNED BY <i>Paul H. McRobert</i> APPROVED BY <i>C. C. Swanson</i> SPECIAL AGENT IN CHARGE	ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 18 OF 30 14 <i>P. H. Swanson</i> SPECIAL AGENT IN CHARGE		
DATE <i>F. S. [Signature]</i>	DATE 1940 1940		DATE 1940
7-5-40		71-07-16	

COLORADO WELL LOGGING, INC.

NO. 2133 RHA NO. PAID 1018
 CSA GEOTECHNICAL - 4 MAR 1980
 COLORADO ADAMS

WELL NO. 1018
 DATE 3/1/80
 WELL DEPTH 48 FT
 Casing 3/8 IN
 Hole 1 7/8 IN
 Cement 12 FT
 Bentonite 2 FT
 Custom 12 FT

LOG NO. 1018
 DATE 3/1/80
 WELL DEPTH 48 FT
 Casing 3/8 IN
 Hole 1 7/8 IN
 Cement 12 FT
 Bentonite 2 FT
 Custom 12 FT

LOG NO. 1018
 DATE 3/1/80
 WELL DEPTH 48 FT
 Casing 3/8 IN
 Hole 1 7/8 IN
 Cement 12 FT
 Bentonite 2 FT
 Custom 12 FT




COLORADO WELL LOG


NO. 2133 RHA NO. PAID 1018
 CSA GEOTECHNICAL - 3 MARCH 80
 COLORADO ADAMS

WELL NO. 1018
 DATE 3/1/80
 WELL DEPTH 48 FT
 Casing 3/8 IN
 Hole 1 7/8 IN
 Cement 12 FT
 Bentonite 2 FT
 Custom 12 FT

LOG NO. 1018
 DATE 3/1/80
 WELL DEPTH 48 FT
 Casing 3/8 IN
 Hole 1 7/8 IN
 Cement 12 FT
 Bentonite 2 FT
 Custom 12 FT

LOG NO. 1018
 DATE 3/1/80
 WELL DEPTH 48 FT
 Casing 3/8 IN
 Hole 1 7/8 IN
 Cement 12 FT
 Bentonite 2 FT
 Custom 12 FT



[illegible]


PENETRATION NO.	GRADATION RESULTS		GRADATION SIEVE SIZES											
	% PASSING NO. 200 WASH		1"	3/4"	1/2"	3/8"	#4	#10	#20	#40	#60	#100	#200	
2 5-40 N+8	76.6 %	PASSING												
75-90 N+5														
12 5-40 N+25	77 %	PASSING	100	95.9	79.6	95.8	94.1	91.5	72.7	39.9	9.2	0.9	7.7	
<u>BEGIN CORING</u> AT 9.5 FT														

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE

DATE		DESCRIPTION		PAGE NO. APPROV.	
REVISED					
PREPARED BY BLACK & VEATCH			U. S. ARMY ENGINEER DISTRICT GRAMA		
CONSULTING ENGINEERS KANSAS CITY, MISSOURI			BUREAU OF ENGINEERS CHICAGO, ILLINOIS		
ENGINEER'S NO.		ROCKY MOUNTAIN ARSENAL		COMMERCE CITY, COLORADO	
DESIGN NO.		LIQUID WASTE DISPOSAL FACILITY			
ENGINEERING NO.		NORTH BOUNDARY EXPANSION			
DRAWING TITLE		GEOPHYSICAL BORING LOGS			
<i>And the line</i>		SHEET 19 OF 30			
SPECIFICATIONS		14			
BY <i>Col. C. C. ...</i>		<i>[Signature]</i>		DATE JUNE 1940	
CHECKED <i>[Signature]</i>		APPROVED <i>[Signature]</i>		REMARKS OR R. 101	
APPROVED				REVISIONS	
<i>[Signature]</i>				71-07-16	



THIS PLAN ASSIGNED CONTRACT NO.
DACA 487 CO

[illegible]

GRADATION SIEVE SIZES

[illegible]



76 3 30AM 06 HAS BEEN REACHED TO
FOR THE 1ST OF APRIL SCALE



NAME		COMPANY		GRADE	
REVISIONS					
Prepared by BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT CHAMPAIGN BRANCH OF HYDRAULIC ENGINEERING CHAMPAIGN, ILLINOIS			
DRAWING NO. SHEET NO. SHEET TITLE <i>P. & B. 200</i> <i>200</i> <i>Blackburn</i> PROJECT NUMBER (optional) APPROVED	ROCKY MOUNTAIN AREA COMMENCE CITY, COLORADO LIGHT WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 200 OF 30 24 <i>R. D. Barnett</i> DRAWN BY (optional) CHECKED BY (optional) DATE 7-5 day 71-07-16				

COLORADO WELL LOGGING, INC.			
PROJECT NO. 2133 RMA NW BND	WELL NO. 1020	DATE 14 MAR 1980	LOG NO. 50P 2800
COMPANY FSA GEOTECHNICAL	WELL TYPE 3 1/2" IN	LOG DATE 14 MAR 1980	LOG TIME 11:15 SEC
STATE COLORADO COUNTY ADAMS	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
DEPTH 50 FT	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
DEPTH 50 FT	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
DEPTH 28 FT	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
FLUID LEVEL 8 FT	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
LOGGED OPEN HOLE	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
NATURAL GAMMA	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
Y-Y GAMMA	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
SK CPS	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
FULL SCALE	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
NEUTRON	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
LOGGED OPEN HOLE	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC

COLORADO WELL LOGGING, INC.			
PROJECT NO. 2133 RMA NW BND	WELL NO. 1020	DATE 14 MAR 1980	LOG NO. 50P 2800
COMPANY FSA GEOTECHNICAL	WELL TYPE 3 1/2" IN	LOG DATE 14 MAR 1980	LOG TIME 11:15 SEC
STATE COLORADO COUNTY ADAMS	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
DEPTH 50 FT	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
DEPTH 50 FT	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
DEPTH 28 FT	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
FLUID LEVEL 8 FT	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
LOGGED OPEN HOLE	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
NATURAL GAMMA	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
Y-Y GAMMA	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
SK CPS	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
FULL SCALE	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
NEUTRON	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC
LOGGED OPEN HOLE	LOG TYPE 3 1/2" IN	LOG TIME 11:15 SEC	LOG TIME 11:15 SEC




COLORADO WELL LOGGING, INC.

WELL NO. 1020
 TECHNICAL DATA
 ADAMS
 DUNN
 PO 4.8 IN
 BENIGNITE
 CUSTOM AUGER

DATE 4 MAR 1980
 TIME 10:20
 LOCATION 1020
 DEPTH 1020
 LOG NO. 1020

LOG NO. 1020
 DEPTH 1020
 LOG NO. 1020



PENETRATION NO.	GRADATION RESULTS	GRADATION SIEVE SIZES
30 45 N+5	% PASSING NO. 200 WASH	3/4 1/2 3/8 1/4 70 20 40 60 100 200
80 95 N+7	75% PASSING	
150 145 N+3	83% PASSING	
180 195 N+22		
BEGIN CORING AT 200 FT		

THIS DRAWING HAS BEEN REDUCED TO THREE-FOURTHS THE ORIGINAL SCALE.



REVISIONS

PREPARED BY
 BLACK & VEATCH
 CONSULTING ENGINEERS KANSAS CITY, MISSOURI


U. S. ARMY ENGINEER DISTRICT
 CHAMPA
 GROUP OF ENGINEERS
 CHAMPA, ILLINOIS

ROCKY MOUNTAIN ARSENAL
 COMMERCE CITY, COLORADO


LIQUID WASTE DISPOSAL FACILITY
 NORTH BOUNDARY EXPANSION
 GEOPHYSICAL BORING LOGS
 SHEET 21 OF 30

DATE JUNE 1980
 SCALE AS SHOWN
 71-07-16

THIS PLAN ASSUMES CONTRACT NO. 64CA487 CO PENETRATION NO.

[illegible]

SEE US EITHER • COLUMBIA COLORADO SHOP • 602.960.1717 • 602.960.1717									
MA 98 BND		WELL	1021		WATER SOURCE	WELL	2500		
CHEMICAL		DATE	29 FEB 1980		PERMITS NO.	347	JULY 78		
COUNTY		ADAMS	TRIP	NO	LAUNDRY	2.34	X 10-8		
WELL FIELD DATA					DEED TYPE	< 10000			
CUTBACK SIZE		UNK	CASING TUBES	3/8 IN	TYPE CEMENT				
OFF END		PO 4.8 IN	WELL SIDE TUBES	N/A	TRIP END	1743	OFF 1300		
TYPE CEMENT PLACEMENT					OPERATOR	POKALSKY			
TYPE PLACEMENT					OFFICER	M. S. BLUM			
BENTONITE		DRILLING CONTRACTOR	CUSTOM AD GER						
WELL NAME		THRU CASING	CONNECTION FACTORS	N/A	CASING	87	WATER		
WELLING		REMARKS							
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
31									
32									
33									
34									
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
61									
62									
63									
64									
65									
66									
67									
68									
69									
70									
71									
72									
73									
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
91									
92									
93									
94									
95									
96									
97									




GRADATION RESULTS		GRADATION SIEVE SIZES										
PENETRATION NO	% PASSING NO 200 WASH	1"	3/4"	1/2"	3/8"	#4	#10	#20	#40	#60	#100	#200
3.5-5.0 N=5	45.7% PASSING											
8.5-10.0 N=18												
13.5-15.0 N=12	80% PASSING	100	100	98.2	94.9	86.1	65.4	31.4	15.6	11.0	9.1	8.0
18.5-20.0 N=31												

BEGAN CORING
AT 23.5 FT.

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.



NAME		TITLE		NAME		TITLE	
DIVISION							
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI				U. S. ARMY ENGINEER DISTRICT CHICAGO BRIGADE OF ENGINEERS CHICAGO, ILLINOIS			
ENGINEER IN CHARGE		ROCKY MOUNTAIN ARSENAL		COMMERCE CITY, COLORADO			
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 22 OF 30							
DRAWN BY <i>Barth Miller</i> CHECKED BY <i>Combs</i> APPROVED BY <i>F. S. Jeff</i>		DATE <i>12/27/60</i> SCALE AS SHOWN		DATE JUNE 1960 SCALE AS SHOWN		SHEET NO. 22 OF 30	

[illegible]


PENETRATION NO.	GRADATION RESULTS				GRADATION SIEVE SIZES									
	% PASSING	NO 200	WASH	"	3/4"	1/2"	3/8"	" 4	" 10	" 20	" 40	" 60	" 100	" 200
37-52 4-5	52.0 %	PASSING												
87-102 4-4	49.5 %	PASSING												
37-52 4-29														
BEGAN CORING														
AT 53.5 FT														

*THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.

DATE		DESCRIPTION		PAGE		APPROVED			
REVISIONS									
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI				U. S. ARMY ENGINEER DISTRICT OMAHA DIVISION OF ENGINEERS OMAHA, NEBRASKA					
DRAWING NO. SHEET NO. SHEET TOTAL <i>Prof. R. M. White</i> CHECKED BY <i>C. E. Beaman</i> DATE, MONTH, YEAR APPROVED		ROCKY MOUNTAIN ARSENAL LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 23 OF 30 34				COMMERCE CITY, COLORADO DATE JULY 1960 SPECIAL INCH. <i>0.001</i>			
7.8 <i>Prof.</i>		71-07-16							



THIS PLAN ACCOMPANIES CERTAIN OF
RACA 417 CS INFORMATION FOR

[illegible]

	<u>GRADATION RESULTS</u>	<u>GRADATION SIEVE SIZES</u>
PENETRATION NO.	% PASSING NO. 200 WASH	1" 3/4" 1/2" 3/8" " #10 #20 #40 #60 #100 #200
30-45 N=6	70.6% PASSING	
80-95 N=7	54.4% PASSING	
130-145 N=23		
BEGAN CORING AT 50 FT	.	

THIS DRAW NO WAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.

[illegible]

THIS PLAN ASSURANCES CONTRACT NO.
DACA 487 CO MODIFICATION NO.

COLORADO WELL LOGGING, INC.

800-877-7827 • 303-555-1000 • 303-555-1001 • 303-555-1002

PROJECT NO. 2133 BMA N° BND HOLE 1024
 COMPANY: FSA GEOTECHNICAL DATE: 29 FEB 1980
 STATE: COLORADO COUNTY: ADAMS

DEPTH BILLED: 48 FT COLLAR ELEV: UNK CASING THICK: 3/8 IN
 DEPTH LOGGED: 47 FT BY LOG PQ 48 IN DRILL PIPE THICK: N/A
 DEPTH CASING: 18 FT TIME SINCE CIRCULATION: 1 SEC
 FLUID LEVEL: 18 FT TYPE FLUID: BENTONITE DRILLING CONTRACTOR: CUSTOM AUGER
 LOGGING OPEN HOLE: X THUMB WIRE: X THUMB CASING: X CONNECTION FACTORS: N/A CASING 1.87 WATER 1.82

DEPTH	TIME	TEMP	RESISTANCE	SP	CL	SP	CL	SP	CL
0	10	10	10	10	10	10	10	10	10
10	10	10	10	10	10	10	10	10	10
20	10	10	10	10	10	10	10	10	10
30	10	10	10	10	10	10	10	10	10
40	10	10	10	10	10	10	10	10	10
48	10	10	10	10	10	10	10	10	10

LOGGING SPEED: 50 CPS FULL SCALE
 CALIBER DATA: FROM 48 TO 10 IN / DIV
 N-N NEUTRON: 200 CPS FULL SCALE
 Y-Y GAMMA: 5K CPS FULL SCALE

COLORADO WELL LOG



800-877-7827 • 303-555-1000 • 303-555-1001 • 303-555-1002

PROJECT NO. 2133 BMA N° BND HOLE 1024
 COMPANY: FSA GEOTECHNICAL DATE: 29 FEB 1980
 STATE: COLORADO COUNTY: ADAMS

DEPTH BILLED: 48 FT COLLAR ELEV: UNK CASING THICK: 3/8 IN
 DEPTH LOGGED: 47 FT BY LOG PQ 48 IN DRILL PIPE THICK: N/A
 DEPTH CASING: 18 FT TIME SINCE CIRCULATION: 1 SEC
 FLUID LEVEL: 18 FT TYPE FLUID: BENTONITE DRILLING CONTRACTOR: CUSTOM AUGER
 LOGGING OPEN HOLE: X THUMB WIRE: X THUMB CASING: X CONNECTION FACTORS: N/A CASING 1.87 WATER 1.82

DEPTH	TIME	TEMP	RESISTANCE	SP	CL	SP	CL	SP	CL
0	10	10	10	10	10	10	10	10	10
10	10	10	10	10	10	10	10	10	10
20	10	10	10	10	10	10	10	10	10
30	10	10	10	10	10	10	10	10	10
40	10	10	10	10	10	10	10	10	10
47	10	10	10	10	10	10	10	10	10

LOGGING SPEED: 50 CPS FULL SCALE
 CALIBER DATA: FROM 48 TO 10 IN / DIV
 N-N NEUTRON: 200 CPS FULL SCALE
 Y-Y GAMMA: 5K CPS FULL SCALE



COLORADO WELL LOGGING, INC.

NO. 10-17-1961 - GOLDEN, COLORADO 80101 - 303 776-1111 - 303 776-1021

WELL NO. **1024** DATE **24 FEB 1980**

CLIENT **ADAMS** WELL TYPE **UNK** Casing **3/8 IN** N/A


LOGGERS **PO 48 IN** N/A

WELL LOCATION **BENTONITE** CORRECTION FACTORS **N/A**

WELL DEPTH **100 FT** WELLSITE **1024**

WELL LOGGING DATA

DEPTH (FT)	LOGGING DATA
0-10	SP 50/DIV
10-20	SP 50/DIV
20-30	SP 50/DIV
30-40	SP 50/DIV
40-50	SP 50/DIV
50-60	SP 50/DIV
60-70	SP 50/DIV
70-80	SP 50/DIV
80-90	SP 50/DIV
90-100	SP 50/DIV



	GRADATION RESULTS		GRADATION SIEVE SIZES										
<u>PENETRATION NO.</u>	<u>% PASSING NO 200 WASH</u>		1"	3/4"	1/2"	3/8"	3/16"	10	20	40	60	100	200
15-50 N+5	14.8 % PASSING												
65-100 N+1	9.1 % PASSING							100	99.2	95.7	90	45.3	26.2
35-50 N+4											21.4	19.1	
80-95 N+24													
BEGAN CORING AT 21.0													

THIS DRAWING HAS BEEN REDUCED TO THREE-FIFTHS THE ORIGINAL SCALE.



PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA	
ROCKY MOUNTAIN ARSENAL COMMERCIAL CITY, COLORADO		LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 25 OF 30	
DATE 75 July	BY W. B. H. H. H.	DATE JUNE 1, 1980	BY W. B. H. H. H.
71-07-16		71-07-16	

THIS PLAN ASSUMES CERTAIN NO. 10-17-1961
DACA 487 CO MODIFICATION NO.

COLORADO WELL LOGGING, INC.

NO. 2135 ROMA NR BND 1025
 FSA GEOTECHNICAL 27 FEB 1980
 COLORADO ADAMS

49 FT UNK 3/8 IN
 48 FT PQ 4.8 IN N/A
 19 FT THE ROCK CRACKS
 10 FT BENTONITE CUSTOM AUGER

WELL NO. 1025
 WELL DEPTH 102.5 FT
 WELL TYPE 1025

WELL LOGGING DATA

WELL NO. 1025
 WELL DEPTH 102.5 FT
 WELL TYPE 1025

WELL LOGGING DATA

WELL NO. 1025
 WELL DEPTH 102.5 FT
 WELL TYPE 1025

COLORADO WELL LOGGING, INC.

NO. 2135 ROMA NR BND 1025
 FSA GEOTECHNICAL 27 FEB 1980
 COLORADO ADAMS

49 FT UNK 3/8 IN
 48 FT PQ 4.8 IN N/A
 19 FT THE ROCK CRACKS
 10 FT BENTONITE CUSTOM AUGER




WELL NO. 1025
 WELL DEPTH 102.5 FT
 WELL TYPE 1025

WELL LOGGING DATA

WELL NO. 1025
 WELL DEPTH 102.5 FT
 WELL TYPE 1025

WELL LOGGING DATA

WELL NO. 1025
 WELL DEPTH 102.5 FT
 WELL TYPE 1025




2

COLORADO WELL LOGGING, INC.

NO. 1025
DATE 27 FEB 1980
ADAMS
DUNK 3/8" N
PG 1 BIN NZL
BENTONITE CUSTOM AUGER
ALSO SEE 2500
237 x 10-5
5 SEC
1700-1850
POKALSKY
SILDEAU
187-1882

1025



GRADATION RESULTS

PENETRATION NO	% PASSING NO 200 WASH	1"	3/4"	1/2"	3/8"	"4"	"10"	"20"	"40"	"60"	"100"	"200"
15-50 N+6												
45-625 N+5	307% PASSING											
15-50 N+5												
BEGAN DRIVING AT 4.5 FT												

THIS DRAWING HAS BEEN REDUCED TO THREE-EIGHTHS THE ORIGINAL SCALE.



DATE: 71-07-16

PREPARED BY: BLACK & FEATCH
CONSULTING ENGINEERS
KANSAS CITY, MISSOURI

U.S. ARMY ENGINEER DISTRICT
USAMIA
GROUP OF ENGINEERS
UTAH, MISSOURIA


ROCKY MOUNTAIN ARSENAL
COMMERCE CITY, COLORADO

LIQUID WASTE DISPOSAL FACILITY
NORTH BOUNDARY EXPANSION
GEOPHYSICAL BORING LOGS
SHEET 26 OF 30

71-07-16



COLORADO WELL LOGGING, INC.

[illegible]

* 3/8" * 4 * 10 * 20 * 40 * 60 * 100 * 200


PENETRATION NO.	% PASSING NO. 200 WASH	1"	3/4"	1/2"	3/8"	"4	"10	"20	"40	"60	"100	"200
-----------------	------------------------	----	------	------	------	----	-----	-----	-----	-----	------	------

[illegible]

THIS DRAWING HAS BEEN REDUCED TO
THREE EIGHTHS THE ORIGINAL SCALE.



DATE	PREPARED BY	REVIEWED	APPROVED
REVISIONS			
PREPARED BY BLACK & VEATCH		U. S. ARMY ENGINEER DISTRICT CHAMPAIGN ENGINEERING CENTER CHAMPAIGN, ILLINOIS	
CONTRACTING ENGINEERS KANSAS CITY, MISSOURI			
DESIGNED BY	ROCKY MOUNTAIN ARSENAL	COMMERCE CITY, COLORADO	
ENGINEER IN CHARGE	LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 27 OF 30		
<i>Paul A. Phillips</i>	24		
DATE	<i>R. D. [Signature]</i>		DATE ING.
SCALE	[Signature]		SCALE
DATE	[Signature]		DATE
DATE	[Signature]		DATE
7-10-64		71-07-16	

[illegible][illegible]


THIS DRAWING HAS BEEN REDUCED TO
THREE-FOURTHS THE ORIGINAL SCALE.



DATE		DESCRIPTION	DATE APPROVED
		REVISIONS	
PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEERING DISTRICT CHICAGO BRIGADE OF ENGINEERS MANASSA, MICHIGAN	
APPROVED ON DATE BY (Signature) (Signature)	ROCKY MOUNTAIN ARSENAL COMMERCE CITY, COLORADO	LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 28 OF 30	
(Signature) (Signature)	(Signature) (Signature)	71-07-16	

© 2005 Blackwell Publishing Ltd *Journal of Internal Medicine* 258: 111–118


SALE PRICE \$133,119
 1028
 11/22/18



THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.

DATE		DESCRIPTION		PAGE	
				APPROVED	
REVISIONS					
PREPARED BY BLACK & VEATCH			U. S. ARMY ENGINEER DISTRICT CHAMPAIGN OFFICE OF CHIEF ENGINEER CHAMPAIGN, ILLINOIS		
CONSULTING ENGINEER		KANSAS CITY MISSOURI		COMMERCE CITY, COLORADO	
DESIGNED BY		ROCKY MOUNTAIN MINERAL			
DRAWN BY		LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 29 OF 30			
CHECKED BY					
APPROVED BY					
<i>J. B. Smith</i> PROJECT ENGINEER <i>J. B. Smith</i> PROJECT ENGINEER		<i>W. H. Smith</i> PROJECT ENGINEER			
JOHN B. SMITH, CHIEF ENGINEER CHAMPAIGN, ILLINOIS		W. H. SMITH, CHIEF ENGINEER CHAMPAIGN, ILLINOIS			
71-07-6					



[illegible]

GRADATION SIEVE SIZES

% PASSING NO. 200 WASH

1" 3/4" 1/2" 3/8" *4 *10 *20 *40 *90 *100 *200


85.7 % PASSING

HC-95 N-20
BEGAN SPRING
AT 10.2 FT


THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE




DATE	EXPIRATION DATE	GRADE	APPROVAL
REVISIONS			
FURNISHED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY MISSOURI		U. S. ARMY ENGINEER DISTRICT CHICAGO BUREAU OF CONSTRUCTION SARASOTA, FLORIDA	
ORDERED BY ARMY CORPS	ROCKY MOUNTAIN AREA ENGINEERING DIVISION	COMMERCE CITY, COLORADO	
DESIGNED BY J. H. B. B.	LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOPHYSICAL BORING LOGS SHEET 30 OF 30		
CHECKED BY J. H. B. B.	DRAWN BY J. H. B. B.		
SCALE	NOT TO SCALE		
		7-07-C	



DEWATER WELLS
DW-7 THROUGH DW-35
 NOT TO SCALE





RECHARGE WELLS
RW-13 THROUGH RW-38
 NOT TO SCALE


WELL NUMBER	TOP OF CASING ELEVATION	A (FT.)	B (FT.)	C (FT.)	D (FT.)	RISER LENGTH (FT.)	SCREEN LENGTH (FT.)
DW-1-RW	5148.6	20.0	12.0	3.0	5.0	13.8	3.0
DW-2-RW	5145.8	19.3	11.3	3.0	5.0	12.3	3.0
DW-3-RW	5140.2	22.0	14.0	1.0	5.0	15.0	1.0
DW-4-RW	5155.7	29.3	21.3	4.0	5.0	21.3	4.0
DW-5-RW	5157.0	34.3	21.1	8.0	5.0	22.3	8.0
DW-6-RW	5151.8	32.0	22.1	5.0	5.0	23.1	5.0
DW-7	5157.1	28.1	22.1	3.0	4.0	23.1	3.0
DW-8	5156.2	28.2	21.1	3.0	4.0	22.2	3.0
DW-9	5154.8	28.8	19.8	4.0	4.0	20.8	4.0
DW-10	5153.2	31.2	17.2	1.0	4.0	18.2	1.0
DW-11	5153.0	27.5	16.5	0	4.0	17.5	0
DW-12	5154.2	28.7	17.7	0	4.2	16.7	0
DW-13	5152.5	28.5	16.5	9.2	4.0	17.5	9.0
DW-14	5148.4	20.1	15.1	18.1	4.3	14.1	18.0
DW-15	5140.2	28.7	18.2	10.0	4.0	15.7	10.0
DW-16	5146.3	29.8	11.8	12.0	4.4	12.8	12.0
DW-17	5146.6	29.9	12.9	12.0	4.4	13.9	12.0
DW-18	5145.6	26.1	14.1	7.5	4.5	15.1	8.0
DW-19	5145.3	24.8	12.8	11.5	4.0	13.8	11.0
DW-20	5144.0	28.0	16.0	8.0	4.0	17.0	8.0
DW-21	5142.7	30.7	16.7	7.5	1.5	16.7	8.0
DW-22	5141.5	32.0	18.0	8.5	4.8	20.0	9.0
DW-23	5142.5	28.5	12.5	11.0	4.5	13.5	11.0
DW-24	5142.9	26.9	12.9	8.0	4.0	15.9	8.0
DW-25	5144.5	26.0	14.0	7.8	4.1	15.0	8.0
DW-26	5146.3	27.3	14.3	8.0	4.0	15.3	8.0
DW-27	5148.6	27.1	14.3	8.8	4.2	15.3	9.0
DW-28	5149.2	35.2	14.2	4.0	5.0	15.2	7.0
DW-29	5150.3	33.3	4.3	1.0	5.0	15.3	5.0
DW-30	5151.9	30.3	23.3	2.0	4.0	24.3	3.0
DW-31	5140.3	25.3	17.3	3.0	5.0	8.3	4.0
DW-32	5146.9	24.8	15.8	4.7	4.3	15.8	5.0
DW-33	5148.1	23.1	14.1	9.5	4.5	15.1	9.0
DW-34	5172.5	27.0	15.0	8.0	4.0	16.0	8.0
DW-35	5140.3	22.8	13.8	4.0	5.0	14.8	5.0
DW-13	5151.7	23.7	12.7	6.8	4.2	13.7	7.0
DW-14	5146.3	17.8	6.8	7.0	4.0	7.8	7.0
DW-15	5148.0	19.5	8.5	7.0	4.0	9.5	7.0
DW-16	5145.7	21.2	4.2	10.8	4.2	7.2	11.0
DW-17	5144.7	24.7	7.7	14.0	4.0	8.7	12.0
DW-18	5142.0	11.0	6.0	12.0	4.0	7.0	12.0
DW-19	5142.5	22.5	6.5	10.0	4.0	15.5	10.0
DW-20	5142.5	23.0	4.0	10.0	4.0	14.0	10.0
DW-21	5141.9	22.8	8.8	10.0	4.0	9.8	10.0
DW-22	5142.0	25.0	8.2	11.8	4.2	10.0	12.0
DW-23	5142.0	23.5	8.5	9.5	4.5	9.5	11.0
DW-24	5143.5	27.5	12.5	11.0	4.0	13.5	11.0
DW-25	5144.5	36.0	17.0	15.0	4.0	18.0	15.0
DW-26	5146.5	35.5	16.5	15.0	4.0	15.5	15.0
DW-27	5148.5	32.5	13.5	15.0	4.0	14.5	15.0
DW-28	5147.3	31.3	11.3	15.5	4.5	12.3	16.0
DW-29	5152.4	33.9	14.9	14.8	4.2	15.9	15.0
DW-30	5140.1	34.1	21.1	10.8	4.2	22.1	1.0
DW-31	5140.2	39.7	25.7	10.0	4.0	26.7	10.0
DW-32	5150.5	16.5	7.5	4.7	4.3	6.5	6.0
DW-33	5150.3	17.8	7.8	5.5	4.5	8.8	6.0
DW-34	5148.2	22.7	6.7	8.8	4.2	10.7	10.0
DW-35	5147.9	18.2	6.2	5.8	4.2	7.8	8.0
DW-36	5146.1	19.4	7.4	8.0	4.0	8.4	8.0
DW-37	5145.5	22.0	8.0	10.0	4.0	9.0	10.0
DW-38	5146.1	24.8	9.8	10.7	4.3	10.8	11.0

- NOTES:
1. WELL DESIGNS ARE BASED ON EXISTING SUBSURFACE DATA. SCREEN PLACEMENT FOR ALL WELLS SHALL BE BASED ON CONDITIONS OBSERVED AT EACH WELL SITE DURING CONSTRUCTION.
 2. SEE INT. C-1 FOR LOCATIONS OF DW AND RW WELLS.
 3. EXIST DEWATER WELLS 1-10 ARE TO BE REPLACED BY THE CONTRACTOR ACCORDING TO THESE PLANS AND SPECIFICATION FOR LOCATIONS OF REPLACEMENT WELLS SEE SHEETS C-2 AND C-3

THIS DRAWING HAS BEEN REDUCED TO
THREE-EIGHTHS THE ORIGINAL SCALE.




8-1-81 Added to Schedule 1, No. 4-1 9-1-81 REVISED IN ACCORDANCE WITH A.M. NO. 100H		1-5A 1-5B
DATE	DESCRIPTION	BY
PREPARED BY BLACK & VEATCH 1111 N. GARDEN ST. SUITE 100 DENVER, CO 80202		
U.S. ARMY ENGINEER DISTRICT CHAMPAIGN OFFICE OF ENGINEERING CHAMPAIGN, ILLINOIS		
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION DEWATER AND RECHARGE WELLS DETAILS		



DEWATERING WELLS - DENVER SANDS

DW-36 THROUGH DW-38 & DW-47 THROUGH DW-48


NOT TO SCALE



DEWATERING WELLS - DENVER SANDS


DW-39 THROUGH DW-46 & DW-49 THROUGH DW-54

NOT TO SCALE




MONITORING WELLS - DENVER SANDS

NOT TO SCALE



MONITORING WELLS - ALLUVIUM


NOT TO SCALE



WELLS - DENVER SANDS

1DW-46 & DW-49 THROUGH DW-54

NOT TO SCALE



MONITORING WELLS

ALLUVIUM

NOT TO SCALE

WELL NUMBER	TOP OF CASING ELEVATION	A (FT.)	B (FT.)	C (FT.)	D (FT.)	RISER LENGTH (FT.)	SCREEN #1 LENGTH (FT.)	SCREEN #2 LENGTH (FT.)	BOTTOM OF WELL ELEVATION
DW-36	5140.7	140.7	47.7	5.5	5.0	71.1	10.0	20.0	5038.0
DW-37	5146.5	50.5	5.0	0.5	16.7	1.2	10.0	5.0	5044.0
DW-38	5147.8	60.8	25.4	2.5	8.0	26.9	15.0	5.0	5044.0
DW-39	5149.0	54.0	25.5	5.5	---	32.4	20.0	---	5042.0
DW-40	5151.4	57.6	30.1	2.5	---	33.4	20.0	---	5045.0
DW-41	5155.0	54.5	31.0	2.5	---	35.5	20.0	---	5045.5
DW-42	5156.0	44.0	12.5	1.5	---	47.0	15.0	---	5040.0
DW-43	5154.0	54.0	34.5	2.5	---	40.0	15.0	---	5045.0
DW-44	5154.6	58.6	30.1	5.5	---	35.6	10.0	---	5044.0
DW-45	5151.6	61.6	30.1	5.5	---	42.6	15.0	---	5040.0
DW-46	5150.2	54.2	35.7	7.5	---	44.2	10.0	---	5041.0
DW-47	5142.8	60.8	40.4	10.5	20.0	51.9	5.0	40.0	5051.0
DW-48	5142.5	61.5	36.0	15.5	20.0	52.5	5.0	40.0	5050.0
DW-49	5142.8	65.6	35.1	5.5	---	24.8	25.0	---	5076.0
DW-50	5143.2	67.2	36.8	5.5	---	30.3	25.0	---	5075.0
DW-51	5147.4	69.4	38.8	5.5	---	45.4	20.0	---	5077.0
DW-52	5146.5	70.5	43.0	12.5	---	54.5	10.0	---	5077.0
DW-53	5141.6	61.6	40.1	3.5	---	57.8	20.0	---	5076.0
DW-54	5175.0	94.0	48.4	21.5	---	70.9	20.0	---	5080.0
DW-1	5140.5	27.0	13.0	---	---	3.5	10.0	---	5110.0
DW-2	5141.5	28.0	12.0	---	---	14.5	10.0	---	5112.0
DW-3	5143.5	25.1	15.0	---	---	14.5	5.0	---	5117.0
DW-4	5144.4	23.0	15.0	---	---	14.5	5.0	---	5120.0
DW-5	5141.5	21.0	11.0	---	---	12.5	5.0	---	5118.0
DW-6	5141.5	24.0	9.0	---	---	10.5	10.0	---	5116.0
DW-7	5140.5	24.0	9.0	---	---	10.5	10.0	---	5115.0
DW-8	5140.5	29.0	9.0	---	---	10.5	15.0	---	5110.0
DW-9	5140.5	31.0	16.8	---	---	17.7	10.0	---	5112.0
DW-10	5146.5	23.0	13.0	---	---	14.5	5.0	---	5122.0
DW-11	5146.5	106.0	82.0	1.0	1.0	84.5	20.0	---	5040.0
DW-12	5146.4	61.6	71.0	1.0	---	71.5	5.0	---	5044.0
DW-13	5146.4	40.0	19.0	1.0	---	21.5	5.0	---	5115.0
DW-14	5153.5	17.0	26.0	1.0	---	26.5	5.0	---	5115.0
DW-15	5153.5	38.0	28.0	1.0	---	30.5	5.0	---	5113.0
DW-16	5153.5	97.0	71.0	1.0	---	73.5	20.0	---	5056.0
DW-17	5153.5	57.0	61.0	1.0	---	62.5	10.0	---	5084.0
DW-18	5151.5	23.0	13.0	---	---	14.5	5.0	---	5127.0
DW-19	5143.5	17.0	7.0	---	---	8.5	5.0	---	5126.0
DW-20	5141.5	195.0	149.0	1.0	---	121.5	10.0	---	5049.0
DW-21	5141.5	45.0	40.0	1.0	---	51.5	19.0	---	5075.0
DW-22	5141.5	31.0	16.0	---	---	17.5	10.0	---	5106.0
DW-23	5146.5	45.0	54.0	1.0	---	54.5	5.0	---	5078.0
DW-24	5146.5	96.0	87.0	1.0	---	86.5	5.0	---	5046.0
DW-25	5146.5	28.0	13.0	---	---	14.5	10.0	---	5114.0
DW-26	5141.5	20.0	10.0	---	---	11.5	5.0	---	5130.0
DW-27	5146.5	28.0	14.0	---	---	3.5	5.0	---	5120.0
DW-28	5143.5	21.0	11.0	---	---	3.5	10.0	---	5126.0
DW-29	5143.5	21.0	12.0	---	---	3.5	10.0	---	5126.0
DW-30	5146.5	24.0	14.0	---	---	15.5	5.0	---	5122.0
DW-31	5147.5	29.0	14.0	---	---	15.5	10.0	---	5117.0
DW-32	5147.5	21.0	11.0	---	---	12.5	5.0	---	5120.0
DW-33	5147.5	28.0	18.0	---	---	18.5	5.0	---	5126.0
DW-34	5146.5	26.0	20.0	---	---	21.5	10.0	---	5104.0
DW-35	5143.5	28.0	14.0	---	---	15.5	10.0	---	5122.0
DW-36	5146.5	27.0	12.0	---	---	13.5	10.0	---	5118.0
DW-37	5146.5	22.0	7.0	---	---	8.5	10.0	---	5125.0
DW-38	5150.5	24.0	11.0	---	---	15.5	5.0	---	5131.0
DW-39	5150.5	400.0	84.0	1.0	---	84.5	10.0	---	5040.0
DW-40	5150.5	250.0	234.0	1.0	---	234.5	10.0	---	4996.0
DW-41	5142.5	29.0	14.0	---	---	14.5	10.0	---	5122.0
DW-42	5126.5	43.0	24.0	---	---	29.5	10.0	---	5086.0
DW-43	5126.5	100.0	84.0	1.0	---	84.5	10.0	---	5023.0
DW-44	5126.5	250.0	234.0	1.0	---	234.5	10.0	---	4973.0
DW-45	5136.5	25.0	23.0	---	---	21.5	10.0	---	5100.0
DW-46	5106.5	100.0	84.0	1.0	---	84.5	10.0	---	5007.0
DW-47	5106.5	250.0	234.0	1.0	---	234.5	10.0	---	4957.0
DW-48	5118.5	24.5	21.0	---	---	24.5	20.0	---	5050.0
DW-49	5127.5	36.0	11.0	---	---	12.5	20.0	---	5090.0
DW-50	5126.5	100.0	84.0	1.0	---	84.5	10.0	---	5025.0
DW-51	5126.5	250.0	234.0	1.0	---	234.5	10.0	---	4975.0
DW-52	5126.5	18.0	3.0	---	---	4.5	15.0	---	5110.0
DW-53	5146.5	37.0	27.0	---	---	28.5	5.0	---	5110.0
DW-54	5146.5	42.0	22.0	---	---	33.5	5.0	---	5105.0
DW-55	5146.5	18.0	28.0	---	---	28.5	10.0	---	5100.0
DW-56	5140.5	24.0	9.0	---	---	10.5	10.0	---	5115.0
DW-57	5142.5	31.0	16.0	---	---	17.5	10.0	---	5110.0

NOT IN CONTRACT

NOTES:

- WELL DESIGNS ARE BASED ON EXISTING SURFACE DATA; SCREEN PLACEMENT FOR ALL WELLS SHALL BE BASED ON CONDITIONS OBSERVED AT EACH WELL SITE DURING CONSTRUCTION. RESULTS OF ELECTRIC LOGGING SHALL BE USED IN CONJUNCTION WITH THESE OBSERVATIONS TO PLACE THE PLACEMENT OF SCREENING IN DENVER SAND WELLS.
- SEE DET. C-1 FOR LOCATIONS OF DW WELLS AND DET. C-2 FOR LOCATIONS OF MW WELLS.

DATE: 8/18/80		AM 1000		GENERAL REVISIONS		APPROVED: CJB	
<p>PREPARED BY: BLACK & VEATCH</p> <p>CONSULTING ENGINEER (P.E.) KANSAS CITY, MISSOURI</p> <p>ROCKY MOUNTAIN REGION, COMMERCE CITY, COLORADO</p> <p>LIQUID WASTE DISPOSAL FACILITY</p> <p>NORTH BOUNDARY EXPANSION</p> <p>DENVER SAND DEWATERING WELLS AND MONITORING WELLS DETAILS</p>							
<p>DESIGNED BY: [Signature]</p> <p>CHECKED BY: [Signature]</p> <p>DATE: [Date]</p>				<p>DATE: [Date]</p> <p>BY: [Signature]</p> <p>DATE: [Date]</p>			
<p>71-07-16</p>							

PUMP SCHEDULE											
IDENT. NO.	CAPACITY GPM	HEAD FT ±20	ELECTRICAL			TYPE	A ELEVATION	B (FT)	C (FT)	D (FT)	REMARKS
			VOLTAGE	PHASE	HP/RT						
DW-1 (321)	4	174	230	1	60	SUBMERSIBLE	5148.1	9.4	13.8	18.1	NOTE 1, NOTE 2
DW-2 (320)	5.7	187				SUBMERSIBLE	5148.3	7.0	12.3	15.3	NOTE 1.
DW-3 (318)	9	201				SUBMERSIBLE	5148.8	10.5	15.1	19.3	NOTE 1.
DW-4 (318)	11	274				SUBMERSIBLE	5156.2	16.8	21.3	26.7	NOTE 1.
DW-5 (317)	12.8	275				SUBMERSIBLE	5156.9	17.7	22.3	31.0	NOTE 1.
DW-6 (318)	14.9	278				SUBMERSIBLE	5157.3	18.3	23.1	29.3	NOTE 1.
DW-7	16.2	276				SUBMERSIBLE	5158.6	17.4	23.6	27.8	
DW-8	16.6	271				SUBMERSIBLE	5159.7	16.4	22.7	26.7	
DW-9	17.9	269				SUBMERSIBLE	5154.3	14.8	21.3	26.3	
DW-10	14.8	261				SUBMERSIBLE	5152.7	13.0	18.7	29.7	
DW-11	14.8	254				SUBMERSIBLE	5152.5	12.7	18.5	26.0	
DW-12	20	257				SUBMERSIBLE	5153.7	13.7	19.7	27.2	
DW-13	23	257				SUBMERSIBLE	5152.0	11.9	18.5	28.0	
DW-14	21.9	262				SUBMERSIBLE	5148.1	8.9	17.1	28.6	
DW-15	20.8	337				SUBMERSIBLE	5147.7	7.5	15.7	27.2	
DW-16	20.1	338				SUBMERSIBLE	5148.8	5.6	13.8	24.3	
DW-17	26	343				SUBMERSIBLE	5144.9	4.8	13.4	21.9	
DW-18	26.2	342				SUBMERSIBLE	5146.1	5.0	13.8	24.4	
DW-19	26.7	336				SUBMERSIBLE	5144.8	4.8	13.3	25.1	
DW-20	23.9	331				SUBMERSIBLE	5143.5	3.7	12.0	26.9	
DW-21	15.3	318				SUBMERSIBLE	5142.2	2.7	10.7	29.2	
DW-22	13.8	313				SUBMERSIBLE	5142.0	2.6	10.6	30.8	
DW-23	18.6	312				SUBMERSIBLE	5142.0	2.9	11.0	28.0	
DW-24	18.9	378				SUBMERSIBLE	5143.4	4.4	12.4	24.9	
DW-25	19.1	301				SUBMERSIBLE	5144.0	4.9	13.0	24.5	
DW-26	19.6	296				SUBMERSIBLE	5147.8	8.6	16.3	25.8	
DW-27	10.0	298				SUBMERSIBLE	5148.3	9.1	16.3	25.8	
DW-28	9.0	301				SUBMERSIBLE	5148.7	9.4	16.2	23.7	
DW-29	6.0	301				SUBMERSIBLE	5148.8	10.4	16.3	21.8	
DW-30	1	177				SUBMERSIBLE	5164.3	22.0	24.8	28.8	
DW-31	2	177				SUBMERSIBLE	5166.8	16.8	18.8	23.8	
DW-32	3	176				SUBMERSIBLE	5166.4	13.2	17.9	23.4	
DW-33	5.5	176				SUBMERSIBLE	5153.6	11.2	16.1	21.6	
DW-34	4	170				SUBMERSIBLE	5152.0	11.0	17.5	25.5	
DW-35	4	163				SUBMERSIBLE	5148.8	9.4	15.8	21.3	
DW-36	5	220				SUBMERSIBLE	5148.2	56.2	61.2	106.2	
DW-37	4	205				SUBMERSIBLE	5146.0	21.0	26.0	58.0	
DW-38	2	193				SUBMERSIBLE	5147.4	21.4	26.4	56.4	
DW-39	2	173				SUBMERSIBLE	5148.5	26.5	31.5	54.5	
DW-40	1	141				SUBMERSIBLE	5153.1	26.1	31.1	56.1	
DW-41	1	107				SUBMERSIBLE	5154.5	42.5	47.5	57.0	
DW-42	1	70				SUBMERSIBLE	5155.5	4			

 Δ

IDENT. NO.	E ELEVATION
RV-1 *	5145
RV-2 *	5145
RV-3 *	5146
RV-4 *	5150
RV-5 *	5151
RV-6 *	5154
RV-7 *	5154
RV-8 *	5153
RV-9 *	5156
RV-10 *	5152
RV-11 *	5152
RV-12 *	5151
RV-13	5151
RV-14	5145
RV-15	5145
RV-16	5145
RV-17	5144
RV-18	5148
RV-19	5147

\$\$ - THINK VALUE ENGINEERING - \$\$

EXISTING WELL ELEVATIONS			
IDENT. NO.	A'	IDENT. NO.	E'
DW-1 (321)	5146.5	RW-1 (322)	5141.0
DW-2 (320)	5142.5	RW-2 (323)	5141.0
DW-3 (319)	5146.5	RW-3 (324)	5142.0
DW-4 (318)	5151.5	RW-4 (325)	5146.0
DW-5 (317)	5152.5	RW-5 (326)	5147.0
DW-6 (316)	5153.5	RW-6 (327)	5148.0
		RW-7 (328)	5149.0
		RW-8 (329)	5148.0
		RW-9 (330)	5148.0
		RW-10 (331)	5148.0
		RW-11 (332)	5148.0
		RW-12 (333)	5148.0

NOTE: ELEVATIONS ARE TOP OF EXISTING WELL CASINGS.

RECHARGE WELL ELEVATIONS					
IDENT. NO.	E ELEVATION	F (FT)	IDENT. NO.	E ELEVATION	F (FT)
RW-1	5146.1	9.6	RW-20	5148.0	4.5
RW-2	5146.6	10.2	RW-21	5141.4	3.7
RW-3	5146.8	11.5	RW-22	5141.5	3.8
RW-4	5150.2	15.1	RW-23	5141.5	3.8
RW-5	5153.1	17.7	RW-24	5143.0	5.4
RW-6	5154.1	18.4	RW-25	5144.0	6.4
RW-7	5154.3	18.8	RW-26	5146.0	7.4
RW-8	5153.6	18.8	RW-27	5146.0	8.4
RW-9	5158.9	17.2	RW-28	5146.8	9.2
RW-10	5152.7	16.9	RW-29	5151.7	14.2
RW-11	5152.6	16.7	RW-30	5150.3	21.4
RW-12	5152.4	16.4	RW-31	5150.7	30.7
RW-13	5151.2	14.5	RW-32	5150.0	7.9
RW-14	5148.8	8.9	RW-33	5148.8	7.8
RW-15	5148.6	8.6	RW-34	5147.7	6.8
RW-16	5148.2	8.2	RW-35	5146.8	6.4
RW-17	5144.2	7.2	RW-36	5145.6	7.1
RW-18	5141.5	4.5	RW-37	5146.0	6.8
RW-19	5142.0	5.8	RW-38	5146.6	7.6


SEE NOTE 9

THIS DRAWING HAS BEEN REDUCED TO
THREE-FOURTHS THE ORIGINAL SCALE.




P. 11		REVISED PUMP SCHEDULE		DATE		REVISIONS	
B. J. RO		REVISED IN ACCORDANCE WITH A.M. NO. 000		DATE		REVISIONS	
PREPARED BY		BLACK & YEATCH		U. S. ARMY ENGINEER DISTRICT		CHAMPA	
CHECKED BY		DOL		GROUP OF ENGINEERS		CHAMPA, NEBRASKA	
DESIGNED BY		TWS		ROCKY MOUNTAIN ARSENAL		COMMERCE CITY, COLORADO	
DRAWN BY		SHD		LIQUID WASTE DISPOSAL FACILITY			
NORTH BOUNDARY EXPANSION				PUMP SCHEDULES AND			
WELL ELEVATIONS				JUNE 1960			
7-07-16				7-07-16			


THIS PLAN ASSUMES CEMENT-TRUST NO.
DACA 4" 51 C0054 DISPOSITION NO. P000H




DEWATER WELL PLAN
No scale
Cover removed for clarity
(Typical)





RECHARGE WELL PLAN
No scale
Cover removed for clarity
(Typical)



SECTION 1
No scale



SECTION 2
No scale





NOTES:

- SEE SHEETS C-2, C-3, AND C-4 FOR CONTINUATION OF DEWATER, RECHARGE, AND TREATED EFFLUENT OVERFLOW LINES
- SEE SHEET S-4 FOR DETAILS OF WELL COVER AND OVERFLOW VALVE PIT STRUCTURES.
- SEE SHEETS C-70 AND C-71 FOR WELL CONSTRUCTION DETAILS
- SEE SHEET C-73 FOR PUMP AND LEVEL CONTROL INFORMATION
- SEE SHEET C-37 FOR TYPICAL WELL MOUNDING DETAILS

Detail B

E' elevation (Top of pad)




RECHARGE WELL HEAD DETAIL B
No scale

THIS DRAWING HAS BEEN REDUCED TO THREE-EIGHTHS THE ORIGINAL SCALE.




THIS PLAN ACCOMPANIES CONTRACT NO. DAGA 487 C2
MODIFIED, 1968

REVISIONS 01980 AM ROOM GENERAL REVISIONS DATE: _____ DESCRIPTION: _____ DRAWN: _____ APPROVED: _____	
PREPARED BY BLACK & VEATCH CIVIL ENGINEERS 1501 K STREET, N.W. WASHINGTON, D.C. 20004	U.S. ARMY ENGINEER DISTRICT DENVER 3800 SOUTH STREET DENVER, COLORADO 80202
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION WELL AND VALVE PIT PIPING DETAILS	
DRAWN BY TWS CHECKED BY S.W.P. APPROVED BY [Signature] DATE JUNE 1968	SCALE AS SHOWN SHEET NO. 71-07-18 OF 11



- ① NEW SHALLOW MONITORING WELL - SCREENED IN ALLUVIAL AQUIFER OR FIRST SATURATED SAND ZONE
 - ② NEW CLUSTER OF 2 WELLS - SCREENED IN 2 DENVER SAND UNITS (MAX. EST. DEPTH OF SECOND WELL, 250 FT.)
 - NEW CLUSTER OF 3 WELLS - FIRST WELL SCREENED IN ALLUVIAL AQUIFER OR FIRST SATURATED SAND ZONE, SECOND AND THIRD WELLS SCREENED IN 2 DEEPER SAND UNITS (MAX. EST. DEPTH OF THIRD WELL, 250 FT.)
 - ③ NEW MONITORING WELL IN FIRST DENVER FORMATION CLAYSTONE BELOW BASE OF ALLUVIUM, SCREENED ZONE TO BE IMMEDIATELY BELOW BOTTOM ELEVATION OF EXISTING CUTOFF WALL.
 - ◆ EXISTING MONITORING WELLS NOT TO BE DISTURBED, TO BE FIELD IDENTIFIED BY DWA AND CONTRACTING OFFICER.
 - ⊙ EXISTING MONITORING WELL
 - SECTION IDENTIFICATION NUMBERS
- NOTE: FOR WELL CLUSTERS, WELLS SHOULD BE NO CLOSER THAN 10 FEET NOR FARTHER AWAY THAN 25 FEET.




NEW MONITORING WELL LOCATIONS					
WELL NO.	COORDINATES		WELL NO.	COORDINATES	
	NORTH	EAST		NORTH	EAST
1-1	194,375	2,100,775	1-27	194,950	2,100,250
1-2	194,375	2,101,000	1-28	194,950	2,100,250
1-3	194,375	2,101,225	1-29	194,950	2,100,250
1-4	194,375	2,101,450	1-30	194,950	2,100,250
1-5	194,375	2,101,675	1-31	194,950	2,100,250
1-6	194,375	2,101,900	1-32	194,950	2,100,250
1-7	194,375	2,102,125	1-33	194,950	2,100,250
1-8	194,375	2,102,350	1-34	194,950	2,100,250
1-9	194,375	2,102,575	1-35	194,950	2,100,250
1-10	194,375	2,102,800	1-36	194,950	2,100,250
1-11	194,375	2,103,025	1-37	194,950	2,100,250
1-12	194,375	2,103,250	1-38	194,950	2,100,250
1-13	194,375	2,103,475	1-39	194,950	2,100,250
1-14	194,375	2,103,700	1-40	194,950	2,100,250
1-15	194,375	2,103,925	1-41	194,950	2,100,250
1-16	194,375	2,104,150	1-42	194,950	2,100,250
1-17	194,375	2,104,375	1-43	194,950	2,100,250
1-18	194,375	2,104,600	1-44	194,950	2,100,250
1-19	194,375	2,104,825	1-45	194,950	2,100,250
1-20	194,375	2,105,050	1-46	194,950	2,100,250
1-21	194,375	2,105,275	1-47	194,950	2,100,250
1-22	194,375	2,105,500	1-48	194,950	2,100,250
1-23	194,375	2,105,725	1-49	194,950	2,100,250
1-24	194,375	2,105,950	1-50	194,950	2,100,250
1-25	194,375	2,106,175	1-51	194,950	2,100,250
1-26	194,375	2,106,400			


* MONITORING WELLS WITHIN SMALL SCALE DRIVING NOT IN CONTRACT

THIS DRAWING HAS BEEN REPRODUCED TO THIS DRAWING THE ORIGINAL SCALE.

THIS PLAN ASSUMES CONTRACT NO. 0404-057-00

DATE		REVISIONS	
6-19-60		REVISED TO ACCORDANCE WITH AIA NO. 001	
DESIGNED BY	BLACK & VEATCH	ENGINEER	AL. S. ARMY ENGINEERING DISTRICT
CONSULTING ENGINEER	SARASOTA CITY, FLORIDA	GROUP OF ENGINEERS	ADAMS, MISSOURI
ENGINEER	T.L.R.	ADAMS MOUNTAIN ARSENAL	COMMERCE CITY, COLORADO
ENGINEER	V.M.R.	LIQUID WASTE DISPOSAL FACILITY	
		NORTH BOUNDARY EXPANSION	
		MONITORING WELLS LOCATION PLAN	
DATE	JUNE 1960	DATE	JUNE 1960
DATE	71-07-16	DATE	71-07-16





Note: T.H. drilled and logged by Fox Drilling, Inc.

THIS DRAWING HAS BEEN REDUCED TO THREE-EIGHTH THE ORIGINAL SCALE.




DATE	DESCRIPTION	MADE	APPROVED
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA			
DESIGNED BY	ROCKY MOUNTAIN AERIAL	COMMERCIAL CITY, COLORADO	
DRAWN BY	LIQUID WASTE DISPOSAL FACILITY		
ENGINEER BY	NORTH BOUNDARY EXPANSION		
GEOTECHNICAL BY	MONITOR WELL BORING LOGS		
DATE	M-1 THROUGH M-19		
DATE	7-10-76	DATE	7-10-76
DATE	7-10-76	DATE	7-10-76
DATE	7-10-76	DATE	7-10-76


THIS PLAN ACCOMPANIES CONTRACT NO. 71-07-16

71-07-16

PLATE 81

12 ENGINEERING FORMS SPEC. 345-100-000






Note: * T.H. drilled and logged by Fox Drilling Inc.


THIS BORING HAS BEEN REDUCED TO THREE-EIGHTHS THE ORIGINAL SCALE.



DATE	DESCRIPTION	MADE	APPROVED
REVISIONS			
U. S. ARMY ENGINEER DISTRICT, OMAHA GROUP OF ENGINEERS OMAHA, NEBRASKA			
DESIGNED BY	BERRY MOUNTAIN ARSENAL, COCONINO CITY, COLORADO		
DRAWN BY	LIQUID WASTE DISPOSAL FACILITY		
CHECKED BY	NORTH BOUNDARY EXPANSION		
APPROVED BY	MONITOR WELL BORING LOGS		
DATE	M-21 THROUGH M-30		
DATE	71-07-18		

THIS PLAN ASSUMES CONTRACT NO. 64CAGS
MODIFICATION NO.






GREY
SALT STONE



SAFETY
PAYS

DATE		DESCRIPTION		MADE	APPROV
REVISIONS					
U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY	ROBERT MOUNTAIN AERIAL		COMMERCE CITY, COLORADO		
DRAWN BY	LIQUID WASTE DISPOSAL FACILITY				
CHECKED BY U.S.	NORTH BOUNDARY EXPANSION				
REVIEWED BY	MONITOR WELL BORING LOGS				
ENV. GEOLOGY SECTION	TWO WELL CLUSTERS				
DATE	DRAWN		SCALE		
BY: P. A. H. HEN	FOR: ENGINEERING CORPS		DATE: 10/10/66		
APPROVED	BY: P. A. H. HEN		DATE: 10/10/66		
71-07-16					



GENERAL STRUCTURAL NOTES

DESIGN DATA

1. DESIGN LOADS
 - A. ROOF LIVE LOAD = 30 PSF
 - B. OTHER LIVE LOADS AS FOLLOWS:
 - 1. FLOOR SLAB = 150 PSF
 - 2. WETWELL TOP SLAB = 100 PSF
 - C. WIND LOAD = 25 PSF
- D. SEISMIC LOADS CONFORMING TO TMS-600-10 WITH THE FOLLOWING DATA:
 - 1. SEISMIC ZONE = 1
 - 2. $Z = 0.25$, $C = 0.1$, $R = 1.33$
- E. LATERAL SOIL PRESSURE = ACTIVE SOIL PRESSURE + FULL HYDROSTATIC PRESSURE
 - 1. DRY SOIL UNIT WT. $\gamma = 120$ PCF
 - 2. RANKINE ACTIVE PRESSURE FACTOR = 0.33
2. FOUNDATIONS
 - A. ALL SPREAD FOOTING TYPE FOUNDATIONS HAVE BEEN DESIGNED FOR A MAXIMUM SOIL BEARING PRESSURE OF 1000 PSF
 - B. Frost Penetration Depth = 42 INCHES.


MATERIALS

1. CONCRETE
 - A. CLASS AA, 4000 PSI AT 28 DAYS, FOR ALL PORTIONS OF STRUCTURES CONTAINING LIMBING.
 - B. CLASS A, 3000 PSI AT 28 DAYS, FOR ALL OTHER CONCRETE WORK NOT OTHERWISE NOTED
2. REINFORCEMENT
 - A. BARS, ASTM A615, #10, #11, GRADE 60 EXCEPT FOR TIES AND STIRRUPS WHICH SHALL BE ASTM A615 OR #11, GRADE 60
 - B. WELD REINFORCEMENT, ASTM A106
3. STRUCTURAL STEEL
 - A. PLATES AND SHAPES, ASTM A36
4. ANCHOR BOLTS: ASTM A-307 UNLESS OTHERWISE NOTED

DETAILS

1. CONCRETE AND REINFORCEMENT DETAILS UNLESS SHOWN OTHERWISE SHALL CONFORM TO ACI 318 AND 318.
2. DIMENSIONS
 - A. DIMENSIONS INDICATED WITH AN ASTERISK (*) SHALL BE COORDINATED WITH EQUIPMENT FURNISHED.
3. WATERSTOPPS SHALL BE 6" RUBBER POLYBUTYLENE AND SHALL BE PLACED WHERE INDICATED ON THE DRAWING.
4. SEE MECHANICAL AND ELECTRICAL DRAWINGS FOR SIZE AND LOCATION OF PIPE, RANGETS, PIPE SUPPORTS, CHIMNEYS AND OTHER MECHANICAL AND ELECTRICAL ITEMS TO BE ENCASED IN CONCRETE.


THIS DRAWING HAS BEEN REDUCED TO
FOUR-FIFTHS THE ORIGINAL SCALE.





THIS PLAN ACCOMPANIES CERTIFICATE NO.
BACA 457 CD INSPECTION NO.

REVISIONS NO. 1 DATE 6-1-78 BY J. D. H.		AL. G. ARMY ENGINEERING DISTRICT DENVER, COLORADO GROUP OF ENGINEERS DENVER, COLORADO	
PROJECTED BY BLACK & VEATCH CONSULTING ENGINEERS DENVER, COLORADO		PROJECTED BY ROCKY MOUNTAIN AIRCRAFT DENVER, COLORADO	
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION FOUNDATION PLAN FOR BLDG. 608 ADDITION AND WETWELLS			
DRAWN BY J. D. H.		CHECKED BY J. D. H.	
DATE JUNE 1978		SCALE 1/4" = 1'-0"	
71-07-16		PLATE 84	

CORPS OF ENGINEERS



U. S. ARMY



VICINITY MAP
NO SCALE

THIS DRAWING HAS BEEN REDUCED TO
THREE-FIFTHS THE ORIGINAL SCALE.



DESIGNED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U. S. ARMY ENGINEER DISTRICT OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA	
CHECKED BY D. B. GIBSON		COMMERCIAL CITY, COLORADO	
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION LOCATION PLAN			
DRAWN BY E. W. D.		DATE JUNE 1-68	
CHECKED BY J. E. D.		SCALE AS SHOWN	
APPROVED BY [Signature]		DATE 71-07-16	

THIS PLAN APPROXIMATES CERTAINITY NO.
SACAS
MODIFICATION NO.

SOIL CLASSIFICATIONS

SYMBOL	LETTER	DESCRIPTION
	GW	BELL GRADED GRAVELS OR GRAVEL-SAND MIXTURES, LITTLE OR NO FINES
	GP	POORLY GRADED GRAVELS OR GRAVEL-SAND MIXTURES, LITTLE OR NO FINES
	GM	SILTY GRAVELS, GRAVEL-SAND-SILT MIXTURES
	GC	CLAYEY GRAVELS, GRAVEL-SAND-CLAY MIXTURES
	SC-GC	DUAL CLASSIFICATION
	SW	BELL GRADED SANDS OR GRAVELLY SANDS, LITTLE OR NO FINES
	SP-GP	DUAL CLASSIFICATION
	SP	POORLY GRADED SANDS OR GRAVELLY SANDS, LITTLE OR NO FINES
	SM	SILTY SANDS, SAND-SILT MIXTURES
	SC	CLAYEY SANDS, SAND-CLAY MIXTURES
	SM-SC	DUAL CLASSIFICATION
	SM-SP	DUAL CLASSIFICATION
	ML	INORGANIC SILTS AND VERY FINE SANDS, ROCK FLOUR, SILTY OR CLAYEY FINE SANDS OR CLAYEY SILTS WITH SLIGHT PLASTICITY
	CL	INORGANIC CLAYS OF LOW TO MED. PLASTICITY, GRAVELLY CLAYS, SANDY CLAYS, SILTY CLAYS, LEAN CLAYS
	ML-CL	DUAL CLASSIFICATION
	OL	ORGANIC SILTS AND ORGANIC SILT-CLAYS OR LOW PLASTICITY
	MH	INORGANIC SILTS, MICACEOUS OR DIATOMACEOUS FINE SANDY OR SILTY SOILS, ELASTIC SILTS
	CH	INORGANIC CLAYS OF MEDIUM TO HIGH PLASTICITY, ORGANIC SILTS
	OH	ORGANIC CLAYS OF MEDIUM TO HIGH PLASTICITY, ORGANIC SILTS
	PT	PEAT AND OTHER HIGHLY ORGANIC SOILS

ROCK CLASSIFICATIONS

	SANDSTONE, SILTY OR CLAYEY SANDSTONE
	SILTY SANDSTONE/SANDY SILTSTONE
	CLAYEY SANDSTONE/SANDY CLAYSTONE
	SILTSTONE, SANDY OR CLAYEY SILTSTONE
	CLAYEY SILTSTONE/SILTY CLAYSTONE
	CLAYSTONE, SILTY OR SANDY CLAYSTONE
	COAL, LIGNITE
	SHALE

GEOPHYSICAL BORING LOGS (ELECTRICAL) SYMBOLS AND ABBREVIATIONS

(SEE SHEETS C-40 THRU C-60)

SYMBOL	DEFINITION
	OHMS
	GAMMA GAMMA RADIATION
	NEUTRON RADIATION

ABBREVIATION	DEFINITION
CAL	CALIBRATION
CPS	CYCLE PER SECOND
DIV	DIVISION
FT	FEET
IN	INCH
K	THOUSAND
MIN	MINUTE
MV	MILLI-VOLT
N/A	NOT APPLICABLE
PQ	PQ WIRE LINE CORING
R	RESISTANCE
SP	SPONTANEOUS POTENTIAL
UNK	UNKNOWN

CLAY CONSISTENCY

CHARACTERISTIC	DESCRIPTION	BLOWS/FT
VERY SOFT	WITHOUT FORM	<2
SOFT	READILY DEFORMED BY FINGERS WITH LIGHT PRESSURE OR EASILY SQUEEZED THROUGH FINGERS	2-4
MEDIUM STIFF	EASILY DEFORMED BY FINGERS WITH MODERATE PRESSURE, BUT CANNOT BE SQUEEZED THROUGH FINGERS	4-8
STIFF	DEFORMED WITH DIFFICULTY BY FINGERS, A PENCIL JABBED INTO THE SAMPLE WILL PENETRATE AND TEND TO STICK	8-15
VERY STIFF	THIS IS NOT A TYPICAL COE (4) CLAY CONSISTENCY CHARACTERISTIC	15-30
HARD	CAN BE GOUGED BY FINGERNAIL, A PENCIL JABBED INTO THE SAMPLE WILL PENETRATE SLOWLY BUT DOES NOT TEND TO STICK	>30

COMPACTNESS (SILT AND SAND)

CHARACTERISTIC	BLOWS/FT
LOOSE	<10
MEDIUM DENSE	10-30
DENSE	30-50
VERY DENSE	>50

ROCK-FRACTURES

CHARACTERISTIC	DESCRIPTION
CRUSHED	GENERALLY REFERS TO ROCK WHICH IS HIGHLY FRACTURED OR FRAGMENTAL BUT CONTAINS SOME CLAY MATERIAL INTERMIXED, IMPLICATION OF BEING MOVEMENT INDUCED.
FRAGMENTED	CORE IN PIECES (BUT NOT MECHANICALLY BROKEN), WHICH WERE TOO SMALL EVEN TO BE MEASURED AS CORE LENGTHS.
CLOSELY FRACTURED	FRACTURES SPACED GENERALLY LESS THAN 0.5 FOOT APART
MODERATELY FRACTURED	FRACTURES SPACED GENERALLY BETWEEN 0.5 FOOT AND 1.0 FOOT APART.

ROCK-HARDNESS

CHARACTERISTIC	DESCRIPTION
SOFT	CAN BE SCRATCHED WITH FINGERNAIL.
FRIABLE	EASILY REDUCED TO CRUMB OR GRAIN WITH MODERATE FINGER PRESSURE. (THIS IS NOT A TYPICAL COE (4) ROCK HARDNESS CHARACTERISTIC)
MODERATELY HARD	CAN BE SCRATCHED EASILY WITH A KNIFE, CANNOT BE SCRATCHED WITH A FINGERNAIL.
HARD	DIFFICULT TO SCRATCH WITH A KNIFE.
VERY HARD	CANNOT BE SCRATCHED WITH A KNIFE.

(4) CORPS OF ENGINEERS

SITE

—DW—	—DW—	DEWATER COLLECTION LINE
—RW—	—RW—	RECHARGE WATER LINE
	—DW(a)—	DEWATER MANHOLE LINE "A"
	—DW(b)—	DEWATER MANHOLE LINE "B"
	—DW(c)—	DEWATER MANHOLE LINE "C"

SYMBOLS

	BLOBS/FT.	SYMBOL	DEFINITION
T	<2	▽ MO/DW/YR.	ESTIMATED GROUND WATER LEVEL MEASURED AT TIME OF DRILLING
IN	2-4	▽ MO/DW/YR.	WATER LEVEL MEASURED FROM PIEZOMETER.
DATE	4-8	◆	BORINGS DRILLED AND LOGGED BY EARTH SCIENCES ASSOCIATES INC.
		⊕	BORINGS DRILLED AND LOGGED BY OTHERS
A	8-15	⊗ DH	DRILL HOLE
I-	15-30	N	DEMOTES NUMBER OF BLOBS/FOOT FROM STANDARD PENETRATION TEST
ATE	>30	■	CEMENTED MATERIALS
		■	EARTH
		■	BEDROCK
		■	SHEAR STRENGTH. PSI. OBTAINED FROM UNCONFINED COMPRESSIVE STRENGTH TESTS

(AND)

	BLOBS/FT.
---	<10
---	10-30
---	30-50
---	>50

ABBREVIATIONS

BN.	BROWN
B.O.M.	BOTTOM OF HOLE
B.O.B.	BASE OF WEATHERING
CLC.	CALCAREOUS
CL. FRA.	CLOSELY FRACTURED
DA.	DAY
DIA.	DIAMETER
D.H.	DRILLED HOLE
FT.	FEET
FRA.	FRACTURED
FRAC.	FRAGMENTED
MD.	MEDIUM
MOD.	MODERATELY
N. FRA.	MODERATELY FRACTURED
NO.	NORTH
SL.	SLIGHTLY
T.H.	TESTHOLE
T.O.B.	TOP OF BEDROCK
T.O.H.	TOP OF HOLE
UN.	UNWEATHERED
BB.	BELL BOTTOM
V/	WITH
YR.	YEAR

CIVIL LEGEND

EXISTING	NEW	
=====	=====	BUILDINGS
=====	=====	ROADS
=====	=====	CURB & GUTTER
=====	=====	RAILS
=====	=====	CONTOURS (FEET ABOVE MEAN SEA LEVEL)
=====	=====	SPOT GRADE ELEVATIONS
=====	=====	DIRECTION OF DRAINAGE
=====	=====	CULVERT
=====	=====	DEBATER WATER LINE
=====	=====	RECHARGE WATER LINE
○	○	DEBATER BELLS
○	○	RECHARGE BELLS
○	○	BEDROCK SANDS DEBATER BELLS
○	○	DEBATER BELL PUMP HOUSE
○	○	BEDROCK SANDS
○	○	DEBATER BELL PUMP HOUSE
○	○	RECHARGE BELL PUMP HOUSE
○	○	BARBED WIRE
○	○	GATE
○	○	UTILITY POLE
○	○	CENTRAL ANGLE OF CURVE



THIS DRAWING HAS BEEN REDUCED TO THREE-INCHES THE ORIGINAL SCALE.

PREPARED BY BLACK & VEATCH CONSULTING ENGINEERS KANSAS CITY, MISSOURI		U.S. ARMY DISTRICT CHANNA GROUP OF ENGINEERS CHANNA, MISSISSIPPI	
CHECKED BY RWR DRAWN BY LWP DATE 7-1-66		PROJECT NO. 71-07-16 SHEET NO. 71-07-16	
LIQUID WASTE DISPOSAL FACILITY NORTH BOUNDARY EXPANSION GEOTECHNICAL LEGEND			
DATE JUNE 1966 BY BLACK & VEATCH		DATE JUNE 1966 BY BLACK & VEATCH	

THIS PLAN ACCOMPANIES CONTRACT NO. 64CA 407 CD MODIFICATION NO.

GEOTECHNICAL NOTES

- THE DATA SHOWN ON SHEETS C-13 THROUGH C-25, GRAPHICALLY BY SYMBOL AND NOTE, ARE COMPILATIONS OF DATA FROM THE FIELD LOGS WHICH ARE THE ONLY RECORD OF THE ACTUAL GEOLOGIC FEATURES OBSERVED FROM A DETAILED EXAMINATION OF THE CORE OBTAINED DURING EXPLORATORY DRILLING. THIS PRESENTATION OF DATA FROM THE FIELD LOG IS PROVIDED TO ASSIST THE CONTRACTOR IN HIS EXAMINATION OF THE CORE AT THE SITE AS A GUIDE IN THE STUDY OF THE FIELD LOGS.
- THE LOGS SHOWN ON SHEETS C-40 THROUGH C-69 AND THE FIELD LOGS ARE REPRESENTATIVE OF SUBSURFACE CONDITIONS FOR THE EXPLORATORY BORINGS AT THEIR RESPECTIVE LOCATIONS, AS SHOWN ON THE DRAWINGS, AND FOR THEIR RESPECTIVE REACHES. LOCAL VARIATIONS CHARACTERISTIC OF SUBSURFACE MATERIALS OF THIS REGION ARE ANTICIPATED.
- LETTER SYMBOLS SUCH AS CC, SC, SP, SW, CL, ETC. ARE IN ACCORDANCE WITH THE UNIFIED SOIL CLASSIFICATION SYSTEM OF THE DEPARTMENT OF DEFENSE (MIL-STD-61901).
- CLASSIFICATION OF BEDROCK IN ACCORDANCE WITH SYMBOLS AND CATEGORIES SHOWN IS A VISUAL CLASSIFICATION. THE ROCKS BELONG TO THE DENVER FORMATION OF LATE CRETACEOUS AND EARLY TERTIARY (PALEOCENE) AGE. FOR THE MOST PART, THE DENVER FORMATION IS COMPOSED OF SANDSTONES, SILTSTONES, AND CLAYSTONES. STRUCTURALLY THE MATERIAL IS INTERBEDDED IN BEDS VARYING FROM LESS THAN 1 FOOT TO GREATER THAN 10 FEET IN THICKNESS. LATERAL CONTINUITY IS UNCOMMON WITH MOST UNITS LENSING OUT OR INTERFINGERING WITH OTHER UNITS. THE DEGREE OF WEATHERING, FRESHNESS, AND FRACTURING OF THE ROCK WAS DETERMINED BY THE PHYSICAL APPEARANCE AND CONDITION OF THE CORE. DEFINITIONS OF DESCRIPTIONS OF ROCK FRACTURES AND HARDNESS AND ROCK CLASSIFICATIONS ARE SHOWN ON GEOTECHNICAL LEGEND SHEET 4.
- CONTINUOUS PQ CORE SAMPLES OF THE DENVER FORMATION MATERIALS (30 HOLES) ARE AVAILABLE FOR INSPECTION AT ROCKY MOUNTAIN ARSENAL. BIDDERS SHOULD EXAMINE THE CORE SAMPLES TO SATISFY THEMSELVES AS TO THE PHYSICAL PROPERTIES OF THE ROCK.
- DRILLING METHODS ARE DENOTED AS FOLLOWS:
 A. B AUGER BORING
 A, B & C AUGER BORING AND ROTARY CORING
 RB ROTARY WASH CORING
 NMS METHOD NOT STATED
- DRILL HOLES WERE ACCOMPLISHED BY:
 A. STANDARD PENETRATION TEST PROCEDURE USING A 1-3/8" ID X 2'-8" LONG SPLIT SPOON. SAMPLE SPOONS WERE ADVANCED BY A 140 POUND HAMMER FALLING 30 INCHES. SOME HOLES WERE SAMPLED CONTINUOUSLY AND OTHERS WERE POWER AUGERED BETWEEN SAMPLES.
 B. CORING WAS ACCOMPLISHED USING PQ-3 WIRELINE EQUIPMENT. THE LENGTH OF THE INNER SAMPLE BARREL WAS 10.0' AND THE INSIDE DIAMETER WAS 3.24". FIVE TO TEN FOOT LENGTHS OF CORE WERE CUT UTILIZING DIAMOND OR CARBIDE BITS.
- CORE LOGS ARE SHOWN GRAPHICALLY (AND SOMETIMES BY NOTE IN THE REMARKS COLUMN) ON EACH DRILLING LOGS. (RIGHT HAND SIDE OF SAMPLE COLUMN.)
- BORINGS DENOTED WITH AN ASTERISK (*) ARE SHOWN ONLY IN PLAN. LOGS FOR THESE PARTICULAR BORINGS ARE AVAILABLE FROM THE OHAMA DISTRICT OFFICE, CORPS OF ENGINEERS.
- GROUND WATER LEVELS ARE NOT AVAILABLE FOR ALL BOREHOLES. ABSENCE OF GROUND WATER DATA ON A BORING LOG DOES NOT NECESSARILY MEAN THAT GROUND WATER WILL NOT BE ENCOUNTERED AT THAT LOCATION WITHIN THE VERTICAL REACH OF THE BORING. GROUND WATER LEVELS INDICATED ON BORING LOGS REFLECT THE LEVEL AT THE TIME MEASURED. GROUND WATER LEVELS MAY VARY WITH TIME.
- RELATIVE DENSITY OF SAND STRATA AND CONSISTENCY OF SILT OR CLAY WERE ESTIMATED BY VISUAL INSPECTION OF SOIL SAMPLES AT TIME OF DRILLING. DEFINITIONS OR DESCRIPTIONS OF CLAY CONSISTENCY AND COMPACTION OF SILT AND SAND ARE SHOWN ON GEOTECHNICAL SHEET 4.

- MOISTURE CONTENT DESCRIPTIONS WERE ESTIMATED BY VISUAL INSPECTION OF SAMPLES AT THE TIME OF DRILLING.
- MORE DETAILED INFORMATION ON DRILLING PROGRESS, CORE LOSS, WATER DATA, FRACTURES AND OTHER DATA ARE SHOWN ON THE LOGS. COPIES OF THE FIELD LOGS ARE AVAILABLE FOR INSPECTION IN THE OFFICE OF THE U.S. ARMY ENGINEER DISTRICT, OHAMA, AND IN THE OFFICE OF THE DENVER/CHEYENNE RESIDENT ENGINEER OFFICE, DENVER, CO.
- LINES BETWEEN BORINGS DESIGNATED AS TOP OF BEDROCK ARE INDICATED ONLY.
- ELEVATIONS DENOTED (BY TOPO) WERE DETERMINED BY INTERPOLATION FROM THE CONTOUR MAP.
- SHAR STRENGTHS (S_u) WERE OBTAINED FROM UNCONFINED COMPRESSION STRENGTH TESTS ON CORE SAMPLES FROM THE DENVER FORMATION.

ERA	SYSTEM OR PERIOD	SERIES	GEOLOGIC UNIT	
Cenozoic	Quaternary	Recent and Pleistocene	Quaternary surficial deposits	Stream channel, flood-plain, terrace deposits, alluvial sand
	Tertiary	Oligocene	Castle Rock Conglomerate	
Cenozoic and Mesozoic	Tertiary and Cretaceous	Paleocene	Tertiary intrusive and extrusive rocks	
		Upper Cretaceous	Dawson Group	Dawson Ark. Denver Fm. Arapahoe Fm.
Mesozoic	Cretaceous		Laramie Formation	Upper part B sandstone A sandstone
			Fort Hills Sandstone	Milliken Sandstone lower part
			Pierre Formation	
			Niobrara Formation	Smoky Hill S. Fort Hayes Limestone
			Berkley Formation	Cretaceous Shale Greenhorn L. Graneros Sh.
	Lower Cretaceous		DeWitt Group	South Platte Formation Lytle Formation
Paleozoic	Jurassic	Upper Jurassic	Morrison Formation	
			Reisner Creek Formation	
	Triassic ? and Permian		Lykins Formation	Strain Shale Glenwood Lm. Bergen Shale Falcon Limestone Harriett Sh.
	Permian		Lyons Sandstone	
	Permian		Fountain Formation	
	Permian		Glen Eyrie Formation	
	Mississippian		Madison Limestone	
	Ordovician and Cambrian		Williams Canyon Limestone	
Precambrian			Manitou Dolomite	
			Sawatch Sandstone	
			crystalline rocks	

GENERALIZED STRATIGRAPHIC SECTION OF THE DENVER BASIN, COLORADO
(ROMERO, 1976)

(4) EARTH SCIENCES ASSOCIATES OF PALO ALTO, CALIFORNIA

MS (S_u) WERE OBTAINED FROM UNCONFINED COMPRESSIVE
S ON CORE SAMPLES FROM THE DENVER FORMATION.

FORM	SERIES	GEOLOGIC UNIT	
ary	Recent and Pleistocene	Quaternary surficial deposits	Stream channel, flood-plain and terrace deposits; alluvial sand, etc.
	Oligocene	Castle Rock Conglomerate	
		Tertiary intrusive and extrusive rocks	
25	Paleocene ---7--- Upper Cretaceous	Dawson Group	Dawson Arkose Denver Formation Arapahoe Formation
		Laramie Formation	Upper part B sandstone A sandstone
		Fox Hills Sandstone	Milliken Sandstone lower part
		Pierre Formation	
		Hebrard Formation	Smoky Hill Shale Fort Hayes Limestone
25		Benton Formation	Carlisle Shale Greenhorn Limestone Graneros Shale
	Lower Cretaceous	Dakota Group	South Pierre Formation Lytle Formation
	Upper Jurassic	Morrison Formation	
		Antelope Creek Formation	
		Lykins Formation	Strain Shale Glannon Limestone Bergen Shale Falcon Limestone Harriman Shale
		Lyons Sandstone	
		Fountain Formation	
		Ston Eyrle Formation	
		Madison Limestone	
		Williams Canyon Limestone	
1		Manitou Dolomite	
		Smack Sandstone	
		crystalline rocks	

THIS PLAN ACCOMPANIES CONTRACT NO.
DASA 487-C2 MODIFICATION NO.

THIS DRAWING HAS BEEN REDUCED TO
THIRTY-EIGHTS THE ORIGINAL SCALE.

DATED	COMMISSIONED	RANK	AUTHORITY
REVISIONS			
PREPARED BY BLACK & VEATCH		U. S. ARMY ENGINEER DISTRICT BIAHAMA	
CONSULTING ENGINEERS KANSAS CITY, MISSOURI		GROUP OF ENGINEERS BIRMINGHAM, ALABAMA	
ENGINEER IN CHARGE	ROCKY MOUNTAIN TUNNEL	COLUMBIA CITY, CALIFORNIA	
DESIGNED BY CUS	LIQUID WASTE DISPOSAL FACILITY		
ENGINEER IN CHARGE JER	NORTH BOUNDARY EXPANSION		
APPROVED BY A. J. G. G.	GEOTECHNICAL NOTES		
BY Columbian	MAY 1968		JUNE 1968
DATE, MONTH, YEAR, LOCATION	SCALE AS SHOWN ON SCALE		SHEET NO. 1 OF 1
F. D. Smith		71-07-16	

END

DATE
FILMED

10-85